Decise #	ADGG WA		Council	FY			#2 Total Project	#3 Life-to-Date Appropriations	#7 Remaining Need (Total Project Cost Life to Date	#6 Life-to-Date Expenditures @	FY2019 Appropriations/ Adopted Amendments/ Transfers	#5 FY2019 YTD Expenditures	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue	,
Project #	LFGS #/Award #	Project Name	District	Approved	Agency	1st Request)	Cost Estimate	@3/31/19	Appropriations)	03/31/19	@03/31/19	07/01/18-03/31/19	Sharing)	Project Status/Comments  Project is under design 60% completed. Additional funding being
104858	500746	Broad Street Streetscape Project (RTE. 250)	1	17	DPW	6,020,287	6,021,483	3,004,483	3,017,000	301,496	1,003,631	252,227	FED	requested through FY20-24 CIP
														Phase I Construction complete. Funding is being requested for future
100534	2918374/500367	Grove, Libbie, and Patterson Corridor Improvements	First District T	13	DPW	375,000 6,395,287	2,015,000 8,036,483	375,000 3,379,483	1,640,000 4.657,000	360,000 661,496	1,003,631	241,912 494,139	City	phases
105177	500785/500786	1st & 2nd Street Buffered Bike Lanes	2	18	DPW	300.000	300,000	300.000	4,037,000	61,075	1,003,031	61,075	FED	Design Phase - 60% completed
100999	1308448/500217	Abner Clay Park	2	13	PRCF	1,000,000	1,400,000	1,000,000	400,000		250,000			Bid opening 4/29/19
														Ornamental lights have been installed on West Grace Street (Ryland to Boulevard), Mulberry (West Grace to Floyd) and the 2700 block of Floyd for a total of 209 lights installed. Construction to install lights along Floyd Avenue from the Boulevard east will proceed in February 2019 then in two to three block increments as funds become available. RX being routed with contractor supplying materials. The next phase of the Fan project is secheduled to start Feburay 4th. This phase will install 60 new poles and lights. The next phase of the Fan project is secheduled to start Feburay 4th. This phase will install 60 new poles and lights. The Februay 4th 2019 Fan phase of the Fan project has been completed. Other subsequent phases will be undertaken as funds are availabe and according to scheduling of internal and contractor services.
101687	291C021/500368	Fan Lighting Expansion	2	12	DPU	N/A	ONGOING	1,669,900	ONGOING	1,473,769	_	-		
														Project (95%) substantial completion 9/26/18 with final completion
100405/104050	1200117/700107/700761					5 500 5 50	5 000 550	5 000 550		5 7 7 7 4 2 7		1.255.250		scheduled for 11/16/18. Warranty issues delaying final project closeout now projected for 6/30/19.
100487/104969	1308117/500195/500761	Monroe Park Scott's Addition Green Space (Acquisition & improvement	nts of			6,603,569	6,903,569	6,903,569	-	6,752,437	-	1,256,358		Initial findings to be delivered to staff for review in mid-May 2019
105149	500780	existing owned property)	2	18	PRCF	894,950	894,950	644,950	250,000	33,297	250,000	31,981	City	initial findings to be delivered to start for review in find-ivialy 2017
			Second District	Total:		8,798,519	9,498,519	10,518,419	(1,019,900)	8,439,110	500,000	1,349,414		
	700040	2.18:	2	19	DPW	300.000	300,000	300,000			300.000			Coordinating with 3rd District to determine specific project locations
	500848	3rd District Paving Infrastructure  Brookland Park Boulevard Streetscape	3	13	DPW	1,620,000	1,800,500	776,500	1,024,000	200,423	264,000	177	City  City and Rev (Revenue Sharing)	Design Complete. Phase I (Fendll to North Ave.) construction start Summer 2019. Ord 2018-221 (adopted Sept 24), Rev sharing \$264,000.
														The project is currently being reviewed by the City Attorney's office.
[2	2918100	Brookland Park Boulevard Parking Lots (ECD)	Third District 7	13		1,920,000	150,000 2,250,500	150,000 1,226,500	1,024,000	200,423	564,000	177		
	2918950/500254/500256/500258/50025	59/	Tillid District 1	otai.		1,920,000	2,230,300	1,220,300	1,024,000	200,423	304,000	1//		Project is under construction
	500262/500383/500384	Forest Hill Avenue: Hathaway Road to East Junct.	4	12	DPW	12,700,956	12,700,956	12,700,956	-	4,563,871	-	1,617,730	FED	3
	2918949/500235/500236/500238/50023 500240/500243/500244	Jahnke Road: Blakemore Road to Forest Hill Avenue	4	12	DPW	14,000,000	14,000,000	14,000,000	-	3,572,677	-	922,820	FED	Contract award underway. Construction start delayed due to Private utilities relocation.
100532/101911	2918368/500375/500565	Riverside Drive Guardrail Improvements	4	13	DPW	970,000	1,020,000	1,020,000	_	389,348	200,000	1,081	City	Project in procurement for Spring advertisement. Anticipate construction Summer 2019.
L'	2710300/300373/300303	Arreside Bire Guardian improvements	Fourth District		DI ((	27,670,956	27,720,956	27,720,956		8,525,897	200,000		•	Summer 2019.
105923	500850/500851	Belvidere Street Gateway - Phase IV	5	19	DPW	718,000	718,000	718,000	-	-	718,000			Project pre-scope underway.
104241 5	500652	Lakes at Byrd Park	5		PRCF	600,000	600,000	500,000	100,000	59,853	-	-	City	Additional engineer was recently completed and is being reviewed by staff. The project will be forwarded to the Water Resources Division for review. As a part of the review by the State, a disposal location for the dredged materials must be located.
104505	500700/500710	Mary Munford & William Fox ES Safe Routes to School	_	17	DDW	400.000	400.000	400.000		212.150		204 472	DDD	Coordination complete In decree
	500709/500710 500864/500865	Sidewalk Project  Maymont Neighborhood Sidewalks	5	17 19	DPW DPW	400,000 800,000	400,000 800,000	400,000 360,000	440,000	312,150	360,000	294,472	FED FED	Cosntruction complete. In closeout process  Project pre-scope underway.
				1/				,	-110,000	1				Project sites assigned for FY19 allocation. Previous \$200K allocation
105122	500775	Sidewalk Projects - 5th District	5	18	DPW	455,756	455,756	455,756		271,117	255,756	170,251		completed under (phase I).
1.	500849	Cth Diotaigt Street Project Sidemal C. C.	Fifth District T		DDW	2,973,756	2,973,756	2,433,756	540,000	643,119	1,333,756			Constitution with 6th Director 25
	JUU047	6th District Street Paving, Sidewalks, & Green Space	6	19	DPW	275,744	275,744	275,744	-	-	275,744	-		Coordinating with 6th District to verify scope of work  Staff is preparing to perform renovations toe the second floor of the
100490	1308122/500200	Ann Hardy Park Family Life Center	6	10	PRCF	1,565,928	1,715,928	1,565,928	150,000	1,089,062		55,834	City	building this winter. We will also be upgrading the HVAC system and installing an elevator (lift) in order to provide ADA access. The services of an architect have been obtained in order to provide require drawings to obtain require building permits.
104507	500704/500705	Bicycle Facilities & Sidewalk Improvements on Bank		17	DDW	200.000	200,000	200.000		92.004		5 000	EED	Project cancelled due to State consiste wights to Poul-Street
104587 5	500704/500705	St./Franklin St.	6	17	DPW	380,000	380,000	380,000	-	82,904	-	5,282	FED	Project cancelled due to State aquiring rights to Bank Street.  Scoping meeting held 11/28/18 for Phase III. Reconcilling allocations
	2918960/500322/500326	Biotech Research Park	6	11	DPW	N/A	ONGOING	4,399,000	ONGOING	2,629,009		850	FED	with VDOT on total amount of allocation of \$1.2 million.
101754	2108133/500680/500388	Canal Walk Reynolds North to 10th	6	13	DPW	2,000,000	3,760,000	3,532,058	227,942	1,979,985		121,881	City and Rev (Revenue Sharing)	Project to be implemented under purchase agreement by developer.  Construction in progress. Agreement adopted by City Council on 4/22/19

100539/102012/1												Contract Awarded 1/4/19. Notice to Proceed issued for 04/22/19,
00551/100564 2918505/500126/129/567/645/646	Cannon Creek Improvements 6	12	DPW	3,700,000	3,700,000	3,667,889	32,111	2,763,087	-	2,087	City, State & Fe	
105501 500816	Downtown Retiming Project (CMAQ) 6	18	DPW	800,000	800,000	800,000	-	699,709	-	419,172	FED	Project about 95% completed.
100531 2918365/500291/500292	E. Broad Gateway Improvements 6	12	DPW	N/A	ONGOING	1,994,200	ONGOING	1,412,982	-	-	FED	Federal funds to be used on final phase for tunnel repairs.
												This project provides funds to design and construct renovations and improvements to the Conrad Center facility for the purpose of creating centralized location for job training for area residents. Improvements include exterior and interior renovations in preparation for public use.HCD is requesting approximately \$61K for the completion of this project.
104377/100218 2308234/500247	Eastview Initiative 6	12		-	1,200,000	1,200,000	-	1,095,421	-	-		project.
102043/104240 2918369/500508/500568/500509	Franklin Street Streetscape 6	13	DPW/DED	3,900,000	3,900,000	3,900,000	-	251,894	-	37,140	VDOT - Revenu Share	\$1.25 million of this funding is being encumbered for the Main Street Station site work improvements (west side of the station) as programm The Main Street Station site work commenced and will be completed i Summer 2019, weather permitting. Final plans are complete. Construct is planned to start late Summer 2019 (from Ambler to 18th Street).
												This project is in the final community engagement phase, conceptual design follows. There is not "cost estimate" because there is not an approved design/project yet. Additional funding sources include ST reimbursements and fund raising is expected by all parties in order to deliver the project(s). The project(s) will advance under the leadership the Shockoe Alliance once that Alliance if formulated.
102750 500573	Heritage Center/Lumpkin's Jail (Devil's Half Acre) 6	15	DED	24.800.000	24.800.000	8.050.000	16,750,000	2,441,213	_	755,402	ST, City	
102730 300373	Tellinge Center Lumpkin s Jan (Devil's Han Acte)		BLB	24,000,000	24,000,000	5,050,000	10,730,000	2,771,213		733,402	51, City	Project will provide for additional public improvements along the Corridor to support commercial revitalization. Such uses could include pedestrian lighting, street lighting, additional street trees, street/sidewal improvements, and public art. Contract with Kimley-Horn to assist in additional street lighting, to improve safety, has been initiated. Plans were reviewed and received final approval by UDC and CPC in Octobe 2017. Test light installed in 600 block of Hull St. late September 2018, review character of new light fixture. Photometric work complete. Working w/DPU and supplier to finalize purchase of all fixtures for installation. Installation moved into 2019. Fixtures are to be included in DPU IFB for streetlighting. Waiting on DPU to release so we can get bids and commence full-scale implementation of project.
101766 500406	Hull Street Redevelopment & Conservation 6		PDR	200.000	300,000	300,000	_	4.988	_	4.988	City	
104857 500745	Shockoe Valley Street Improvements (Previously called: I-95 and Broad Street Interchange Area Project) 6	17	DPW	28,043,000	28,043,000	4,909,789	23,133,211	747,448	1,950,000	473,858	FED	Project is at 30% design. The 2nd Public Input Meeting to take place May 9th, section 106 consulting party meeting took place 04.22.19.  Numerous projects underway including Texas Beach Overlook
100503 500297	James River Park Infrastructure 6		PRCF	N/A	ONGOING	850.000	ONGOING	303,560	-	39,599	City	stabilization and James River Park a Asphalt Trail Install
2108612/500283/500469/500542/5005 100241 500544	43/ Main Street Station Multi Modal Center 6		DED	75,079,720	96,000,000	86,670,590	9,329,410	81,530,873	6,417,712	1,675,447	FED, ST and cit	Ord 2018-172 \$890,776 plus Ord 2018-173 \$5,526,936,The site work improvements for the Main Street Station begin November 26, 2018. Franklin Street Streetscape Funding, FED, ST and city funding fund the project. Ongoing Project.
100171/100671 2958101/500223/225/226	Major Bridge Painting - Manchester - Urban 6	-	DPW	8,900,000	8,600,000	8,900,000	(300,000)	7,821,007	-	689	FED	Project complete.Being reconciled
100170/103002 2958835/500211/500221	Mayo Bridge Rehabilitation 6	11		10,051,000	10,051,000	4,376,000	5,675,000	1,195,680	2,075,000	-	FED	Conceptual estimate based on current market conditions has increased. Original funding (#1) is based on Feasibility Study report. The project still in scope phase. Design underway
											City and Rev	
102251/100594 1308450/500294/500750	RMA Plaza Joint Repair 6	13	DPW	1,900,000	1,900,000	1,711,405	188,595	115,796	-	3,672		Construction in progress 60% Complete.
	(Shko Revit) Shockoe Revitalization Strategy Plan		1 ]								Federal Smart Sca	The final work will be commence in May 2019 and includes the
101767 5008313/500407/500333/500334	Implementation 6	13	DED	3,864,000	6,600,000	3,864,000	2,736,000	4,113,101	300,000	1,669,469	and City	completion of the electrical enclosures, landscaping beds and final FFI This project is for the future redevelopment of public housing and the
	Whitcomb Court Study for the Future Redevelopment of											neighborhood. The City and Richmond Redevelopment and Housing Authority (RRHA) will partner with the community to develop a redevelopment strategy and plan for the distressed public housing complex of Whitcomb Court. It will include immediate short-term community redevelopment and long-term land use planning. The purpose is to address the need to provide quality and affordable housing in the
500844	Public Housing 6	19		250,000	250,000	250,000			250,000		City	neighborhood
						141,596,603	50,679,069	110,277,721	11,268,456	5,265,370		

														The redevelopment efforts associated with the creation of a viable
														commercial and residential corridor along 25th Street and Nine Mile
														Road are ongoing. The development of the Model Block is nearing
														completion with only infrastructure improvements remaining. The supermarket on 25th Street has been completed and the accompanying
														residential uns aove the store and commercial spaces will be complete
														by the end of the fiswcal year. Any residential-infrastructure
														development.
101777	5008122/500399	25th Street Development	7			-	2,533,467	2,415,000	118,467	2,346,533	-	-	City	
	500787/500788	29th Street/Church Hill Bike & Pedestrian Infrastructure	7	18	DPW	650,000	650,000	650,000	-	90,207	-	24,664	FED	Design completed. In procurement process.
105795	500852/500853	Broad St Pedestrian Hybrid Beacon & Crosswalk (HAWK)	7	19	DPW	125,000	125,000	125,000	-	-	125,000	-	FED	Design is under way.
101564	500404		_		DD CE	520.205	500 205	500 005						Structural/Environmental Assessment to be done to determine viability of
101764	500404	Church Hill Teen Development Center	7		PRCF	538,287	538,287	538,287	-	-	-	-	City	use of the existing building and site,
														New playground equipment installed ay Lucks Field, 2 shelters to be installed at Oakwood. Will also install exercise equipment clusters at
104967	500755	East District Park Transformation	7	17	PRCF	1,918,600	1.918.600	1,459,950	458.650	291,617	508.650		City	Lucks and Oakwood
104907	300733	East District Fark Transformation	,	17	TKCI	1,910,000	1,910,000	1,439,930	430,030	291,017	308,030		City	For this project, the City will partner with nonprofit and private
														developers to address the high number of vacant and blighted properties
														in the 7 <sup>th</sup> District, creating opportunities for affordable home
														ownership.Also, to address the negative impact on neighborhood
														change and public safety created by the large concentration of vacant
														boarded structures. The goal is to re-occupy these units so that they are
														contributing to community transformation.
101768	5008314/500408	East End Vacant/Blighted Property Improvements	7	13		-	ONGOING	200,000	ONGOING	-	(250,000)	-		
														Project bid; low bid approximately \$132,000 over budget. Evaluating the
			_											project to determine next steps.
100595	1308447/500208	Historic Fulton Community Memorial Park	7	13	PRCF	600,000	600,000	600,000	-	57,245	-	2,970	City	T ID IN THE
														Terminal Dock Phase II design completed and approved. Construction
101755	5008001/500392	Intermediate Terminal Riverfront Public Access	7	12	DPW	10,544,318	10,544,318	4,628,318	5,916,000	4.730.980	484.000	358,988	City	start for relocation of entrance drive pending disposition of terminal warehouse.
101733	5000001/5005/2	Internediate Terminal Reversion Laborateess	,	12	DI II	10,544,510	10,544,510	4,020,510	3,510,000	4,730,700	101,000	330,700	City	Plan design 90% complete. Additional funds being requested for future
105867	500856	Jefferson Avenue Improvements	7	19	DPW	2,000,000	2,000,000	500,000	1,500,000	76,670	500,000	76,670		phases.
														Plan Design underway 90% complete. FY20 allocation of \$545,000
104596	500711/500876	Nine Mile Road Streetscape	7	17	DPW	3,585,000	4,512,713	3,247,836	1,264,877	164,002	1,382,836	43 241	City and Rev (Revenue Sharing	needed to match State Revenue sharing funds.
						2,000,000	1,0 ==,1 = 0	-,,	-,,,-,-	,	3,000,000	,=.:=	( · · · · · · · · · · · · · · · · · · ·	Construction is complete. Preparation of the Assest Management book is
														in process. Costs managed by Real Estate were not initially showing in
														RAPIDS Award or Project, but has been corrected. Asset Management
104675	500720	Police Property & Evidence Center	7	17	DPW	2,900,000	2,900,000	2,900,000	-	2,837,867	-	2,681,118		book under review prior to submitting.
														The City and RRHA have partnered with private developers to redevelop
														severely distressed public housing units near Creighton Court in the East
														End. This multi-year, multi-phased redevelopment of the Armstrong
														High School sites will initially construct approximately 256 mixed-
														income units consisting of market rate and affordable rental and for-sale residences. The first 2 phases of the project should be complete by
														december of this year and will result in the completion of 105 units.
														Demolition costs associated with the Armstrong development project
														were incorrectly booked to the capital budget. The expenses, those that
														are not associated with a City asset, must be booked as an operating
														expense. As a result, the estimated costs of the non-capitalized portion of
														the demolition, a revised estimate of \$2.1M, is anticipated to be charged
														to the general fund budget.
102062	5008316/500453	Public Housing Transformation	7	14	HCD	202,000,000	240,000,000	12,071,027	227,928,973	9,623,548	-	(2,100,000)	1	
													City and Rev	Plan Design underway 60% complete.
102188/104763	2948751/500474	Route 5 (Main St.) & Williamsburg Ave. Int Urban	7		DPW	2,600,000	2,600,000	2,590,428	9,572	290,426			(Revenue Sharing	9
													]	The Stone Brewery Facility has been constructed at 3101 E. Main Street,
			1											which is part of the Greater Fulton area. This area is part of the City's
			1											initiatives as high priority for neighborhood revitalization. Phase I is
			1											complete and now Phase II, which is the Bistro is anticipated to cost approximately \$8 million. The EDA will serve as the developer for both
													]	Phases of this project. The Bistro is upcoming.
103056	500615	Stone Bistro	7	16	DED	31,000,000	31,000,000	31,000,000	-	22,382,592	_	95,788		Thates of this project. The Distro is upcoming.
			th District	t Total:		258,461,205	299,922,385	62,925,846	236,996,539	42,891,688	2,750,486	1,183,440		
												, ,		Project to remove deteriorated asphalt surfacing completed; perparing to
													]	begin a process to move ahead with additional improvements.
105804	500843	Blackwell Playground Upgrades	8	19	PRCF	100,000	350,000	100,000	250,000	-	-	-		
													]	Finalizing Plans for construction advertisement. \$3.4 million RSTP funds
100691	2948181/500263/264/265	Commerce Rd.: Bellemeade to 450 ft - Urban	8		DPW	18,500,000	19,060,000	14,310,405	4,749,595	1,484,594	_	211,606	FED	being allocated through the TPO to fund estimated Construction shortfall.
	500473/500491	Deepwater Terminal to Goodes Street	8	11	DPW	4,425,000	4,497,000	2,250,000	2,247,000	219,127		44,858	FED	Right of way process underway.
														Funds used to supplement the purchsae of athletic lighting for the Hickory
105151	500781	Eighth District Green Space Creation (Acquisitions & improver	8	18		125,717	125,717	125,717	-	-	-	-		Hill field

														Verizoninstalled wiring underground, existing utility pole remove.
100405	1200110/200101	W. 1 W. 2				1.052.200	1 0 52 200	1.052.200		1 512 152				Athletic lighting has been ordered; schedule for installation TBD.
100485	1308110/500191	Hickory Hill Community center	8	13		1,862,280	1,862,280	1,862,280	-	1,612,162	-	-		Public hearing held on 9/25/18 via VDOT. VDOT administered project.
														Estimated cost \$5.7 million. VDOT conducting utilities field inspection.
102969	2918752/500599	Jefferson Davis Hwy (US 1-301): Chesterman Ave.	8		DPW	5,700,000	5,700,000	773,000	4,927,000	309,022	-	144	FED	Estimated cost \$5.7 minion. \$501 conducting durines field hispection.
														Construction underway via Lanford Brothers. Budget includes \$300,000
100675	2928755/500288/500694	Midlothian Turn/Belt Blvd Bridge Rehab Oak Grove School Renovations, Improvements and	8		DPW	2,300,000	2,300,000	2,300,000	-	419,925	-	1,723	FED	from feasibility study.
105819	500845	Playground Upgrades		19	PRCF	300,000	300.000	300.000					City	Accessing community needs for addition upgrades at the oak Grove Playground site
	300843	70 10	hth District	*/	TKCI	33,312,997	34.194.997	22,021,402	12,173,595	4.044.829	<del></del>	258,331		r ayground site
		Ligi	nui District	Total.		33,312,777	34,174,771	22,021,402	12,173,373	4,044,027		230,331		Master Plan process is underway. Held initial community meeting in
105803/105804	500842/500843	Broad Rock Park Complex Improvements	9	19	PRCF	450,000	450,000	450,000	-	-	-	-	City	March 2019.
														Contract Award 4/16/19 to Central Contracting. Precon schedule for
104590	500706/500707	Carnation Street New Sidewalk	9	17	DPW	700,000	700,000	600,000	100,000	120,159	-	10,697	FED	4/7/19. Spring 2019 construction start.  Ord 2018-222 (adopted Sept 24), TA \$304,000; Project agreement sent
														to VDOT for execution of Phase I. VDOT lost said with original signed
	500854/500855	Greene Elementary School - Safe Route to School	9	19	DPW	980,000	980,000	380,000	600,000	-	380,000	-	FED	agreements. Resending agreement for original signatures.
														Ord 2018-221 (adopted Sept 24), Rev sharing \$734,609. Finalizing
102038	500448/500878	Hey Road Improvements	9	14	DPW	6.000.000	6,000,000	1,634,609	4,365,391	49.931	734,609	_	City and Rev (Revenue Sharing	design annual 1
102030	200110/200070	Trey Road Improvements		1-7	DI (	0,000,000	0,000,000	1,054,007	4,303,371	45,531	754,009		(revenue pharing	Median improvements complete. Concepts for signage still pending.
105173	500784	Hull Street & Chippenham Parkway Gateway Project	9	18	DPW	-	ONGOING	500,000	ONGOING	99,351	-	96,414		
														Project limits needs to change to read Hey Rd to Warwick Rd. VDOT
														allocation changes will be refeleted in FY20-24 CIP budget. The project
														is at the RW Phase. Plans are 60% Design completion.
101924	500197	Hull St.: Dixon Dr. to Elkhardt - Urban	9	12	DPW	21,100,000	21,392,200	5,915,000	15,477,200	2,997,598	900,000	12,598	FED	Decided and a second a second and a second a
														Design development continues; revised master plan approved by the UDC in Sept. 2018. Demolition contractor selected. The demolition
101906	500428	Southside Regional Park & Community Center	9	14	PRCF	10,700,000	14,000,000	6,213,500	7,786,500	4,065,316	1,100,000	386,207	City	project is expected to begin late-spring/early summer.
		Nin	nth District	Total:		39,930,000	43,522,200	15,693,109	27,829,091	7,332,356	3,114,609	505,915		Frageria and a segment of the segmen
105806/105866														In Design Phase for Roof Replacement 01/23/2019. Pre Bid April 25,
/105868	500841	730 Building	CW	19		1,200,000	ONGOING	585,356	ONGOING	64,756	585,356	64,756		2019
														State funds allocated to cover short fall on other federal/state funded projects. (Depwater Terminal \$110,908, Huguenot Bridge Repairs
Multiple	2948791/500343	4R Capital projects - Urban	CW		DPW	-	1,665,000	1.665,000	_	1.120.330	-	_		\$108 223)
							, ,	, ,		, .,				The city has entered into a contract with Motorola Solutions, Inc. for a
														turn-key replacement of the city's radio system. Detail design review is
														schedule to be completed 3rd quarter 2019. New tower sites have been
														identified and approved by the Planning Commission construction scheduled to begin May 2019. Channels and new system coverage has
														been approved by the FCC and staging is scheduled for late winter 2019.
														Installation of public safety radios is completed with the remaining
														general government radios and new system as a whole projected to be
														completed in summer 2022. Motorola contract totaled \$32,293,023 of
														which \$8,638,384 has been expended.
100221	2308302/500250	800 MHz Radio System Update & Equip. Replacement	CW	12		40,133,872	40,133,872	40,133,872	-	11,008,509	4,845,500	1,094,603		
														Project construction is complete. The contractor formally submitted four claims for additional direct cost and home office overhead costs. DPW,
														Legal and Procurement are preparing responses to these claims.
564661	500559	9-1-1 Emergency Communications Center Expansion	CW	15		2,826,807	2,826,807	2,826,807	_	2,873,039	-	1,045,096		Degat and 11 octions are preparing responses to these examps
						,,								Ongoing. Funds currently being used to augment bike share stations.
101939	2908023/500435	Bicycle Parking Racks	CW	13	DPW	-	ONGOING	175,000	ONGOING	118,851	-	31,969		
	2908222/500306 CMAQ /500308 RS													Grayland St and Semmes Ave Bike Lane construction were completed.
Multiple	/500309 GO /500310 GO	Bike Lanes/Bike Boulevards (Bike Lanes "Sharrows")	CW	12	DPW	3,150,000	3,150,000	3,150,000	_	1,670,321	_	510,871	City and Rev (Revenue Sharing	17th St Bike Lane project 95% completed. Semmes Ave Bike scheduled to start construction in July, 2019
	5008766/500324	Building Demolition	CW	1	PDR	6,200,000	6,200,000	6,200,000	-	6,193,872	-	13,860	City	1 Demolition completed.
100493	1308186C/500203	Cemetery Improvements	CW		PRCF	N/A	ONGOING	3,586,764	ONGOING	3,579,667	-			No Comments
101020	500522 / 500522	C's Pil Ci Pil H P 1 (Cit C)	6777		DEVI	2 200 000	2 200 000	2 200 000		2 200 055	25,000	205112	Federal & State	Production of phase 2 equipment underway. Conversion of the existing
104030	500622 / 500623	City Bike Share Phase II Deployment (CMAQ)	CW	18	DPW	3,280,000	3,280,000	3,280,000	-	2,200,052	36,000	206,113	CMAQ	fleet to electric-assist currently underway.  City Hall Cooling Towers and Structural Steel Replacement Project
105129	500776	City Hall	CW	18	DPW		1,200,000	1,200,000	_	1,270,411	_	368,011		complete.
10012)		* "					-,,	-,0,000		-,		230,011		Construction for the new emergency generator and redundant DIT
														Datacenter circuitry 99% complete. Contractor to complete punch-list in
														order to close-out project; to be completed in FY-19.
	2308140/500232	City Hall Emergency Generator Replacement	CW		DPW	600,000	2,204,627	2,204,627	-	2,154,240	(50,373)	-		
100208	2308154/500242 2308933/500269	City Hall Interior Repoverions	CW CW		DPW DPW	N/A N/A	5,000,000	2,210,000	2,790,000 ONGOING	2,031,907	-	4,980		City Hall Chiller Upgrade in progress.  In Design Phase for 2nd floor City Clerk's Office up-fit 01/23/2019
100229	2300933/300209	City Hall Interior Renovations	CW		DPW	N/A	N/A	631,000	ONGOING	619,781	-	4,980	<del> </del>	III Design Phase for 2nd floor City Clerk's Office up-fit 01/23/2019
														Room 110 and Room 115 under contract for construction. Room 115
M1421-	2308235/500438	City Hall Rangyation Project	CW	12		5,494,510	ONGOING	4,958,085	ONGOING	4,593,751		386,875		Notice to Proceed is Feb. 11,2019, Room 110 Notice to Proceed is
Multiple	Z3U6Z33/3UU438	City Hall Renovation Project	LW	13	1	5,494,510	UNGUING	4,958,085	ONGOING	4,393,731	-	380,875	L	March 4,2019 tentatively.Both projects are 85% complete

Multiple	2908910/500360/500361/500353	Citywide Traffic Calming	CW		DPW	-	ONGOING	4,822,709	ONGOING	3,895,961	200,000	181,625	City and Rev (Revenue Sharing)	Phase 1 signs installation complete. Replacing/repairing a couple of damaged signs. Second phase of the project will involve the design and
														implementation of the pedestrian wayfinding piecelocations finalized and graphics in production. Pedestrian Wayfinding review approx. 75% done. Test panels orderedtarget of installation latter part of 2019, early
	2108123/500323	Citywide Wayfinding Signage	CW		PDR	1,695,000	1,695,000	1,695,000	-	1,133,355	-	17,316	City	West End Library in final closeout process with Bonding Company.  Monroe Park in final punchlist and closeout process with the contractor.
Multiple	2308105/500455 5008177/500327	Community Schools/Parks/Libraries Corridor/Gateway Blight Abatement	CW CW	12	DPW	8,251,485	8,251,485 ONGOING	8,251,485 1,200,000	- ONGOING	7,977,439 590,694	-	46,207		No Response
102009	2308237/500443	Customer Relationship Management Program	CW	13	CSR	2,318,350	2.016.768	2.016.768	ONGOING	1.886.133	(301.582)	89.149	City	FY19 CIP Funding - \$301,582 Phase I completed July 2018; Phase 2 (database implementation) & 3 (Energov integration) are both in the IT Governance process and moving forward
				15		2,510,550	, , , , , , ,	,,		, ,	(501,502)		Chy	EDI Window Replacement under contract. Completion date 07/2019.
104579	500700 500777	East District Initiative Building Fire Station Buildings	CW CW	18	DPW DPW	1,700,000	825,000 ONGOING	343,000 1.345,732	482,000 ONGOING	85,759 503,766	461.285	2,142 383,099		Shop Drawing Submittals April 23, 2019. No Comments
	2308929/500272/500555	Fire Station Renovations	CW		DPW	16,200,000	16,200,000	8,789,989	7,410,011	7,347,020	-	90,292		Restroom renovations at four stations planned (FS #6, #8, #19 & # 21). Construction documents currently being prepared for FS #6 and FS #8. Plans for permitting in progress for FS#6 and FS#8.
102336	7808105/500493	High School Athletic facilities	CW	13	RPS	N/A	2,658,438	2,658,438	-	2,090,438	-	-	City	Current project J. Marshall track
100200/104005	2308104/500228/500701	John Marshall Court Building Renovations	CW		DPW	19,088,000	ONGOING	5,832,778	ONGOING	3,495,224	254,778	32,992		HVAC - VAV Box and Controls Replacement Project In Progress. Security Assessment complete Working with Sheriff and Court Staff to review/prioritize Phase I security projects; to begin Phase I security project in FY-19.
														Boiler Replacement Project complete. Fire Alarm Replacement Project complete.
100228	2308931/500261	Juvenile Detention center	CW		DPW	4,360,003	ONGOING	3,120,003	ONGOING	2,385,578	100,000	178,665		Detention Center Security System Replacement in progress (design).
Multiple	2308135/500231	Library Projects	CW		DPW	6,591,500	6,591,500	6,091,500	500,000	5,703,263	500,000	335,519		Roof repairs at three branches completed. Roof survey reports for four branches obtained and it was determined that repairs are required in lieu of roof replacements. The Special Collections Area HVAC project has started.
						, ,	, ,	, ,		, ,				RFP currently solicited for Phase II design programming of the Main Library. The RFPs due on March 1, 2019 were cancelled due to additional information required per the City Attorney's office. Awaiting
Multiple	2308196/500273	Library Retrofit/Library Technology Upgrades & Renovations I	CW		DPW	11,927,353	ONGOING	12,068,409	ONGOING	12,125,589	555,338	225,203		re-solicitation.  Lynhaven Ave over Broad Rock Creek estimated cost \$1.1 million-
Multiple	2928750/500315/500562	Major Bridge Improvements Program	CW		DPW	-	ONGOING	21,665,370	ONGOING	6,943,295	4,056,250	241,527	City and Rev (Revenue Sharing)	Design 90% complete; Riverside Dr over Rattlesnake Creek \$ 600,000-Design 90% complete; Martin Luther King Bridge \$ 500,000-Design 95% Complete; Lombardy over CSX- estimated cost \$12.5 million-Design 5% Complete; East Richmond Road over Stoney Run, estimated cost \$ 1.8 million - Scoping; East Richmond Road over Gillies Creek estimated cost \$1.8 million- Scoping
Multiple	2308156C/500131	Major Building Renovations	CW		DPW	N/A	ONGOING	48,438,877	ONGOING	47.692.944	871,000	1,818,909		Numerous projects underway including the City Hall entrance ramp Complete by June 2019, overhead door replacement on multiple buildings 75% complete, police precinct alarm replacement and main library HVAC replacement. Future projects will be scheduled as funding is available.
apte		,	3				21.001.0	,,	51.554.5	,22=32.11	277,000	2,320,707		Numerous projects underway including roof/building repairs and upgrades at the Forest Hill Maintenance Building, Bryan Park restroom renovation in design, assessment of the Gate House Building @ Bryan Park, improvements at Byrd Park Maintenance; tennis court renovation underway at Forest Hill Park
101931	1308908/500432	Major Park Renovations	CW		PRCF	N/A	ONGOING	7,388,366	ONGOING	6,227,780	500,000	366,253	City	
105953	500847	Manchester Courthouse	CW	19		2,745,000	ONGOING	300,000	ONGOING	-	300,000	-		RFP-Design Services for the replacement of the outdated security system; in planning. Scheduled security assessment of the facility to be completed in FY-19.
									ONGOING					This programs funds inelgible expenses and matching funds associated with fedral and state grants such as TA, RS and other Federal programs.
Multiple	2918122C/500427	Matching Funds For Federal /State Grants (VDOT)	CW		DPW	-	ONGOING	1,084,000		538,374	70,000	(689)	Match for Fed/State	
Multiple	5008105C/500396	Neighborhood in Bloom	CW		HCD/CW	N/A	ONGOING	5,901,125	ONGOING	4,876,141	100,000	61,836		to increase neighborhood attractiveness to private investors and create opportunities for residential development.

	I			1	1									D 111. : // 1 d 11 . :
						N/A								Randolph tennis/basketball renovations completed, new playground equipment to be purchased for Providenece Park and Swansboro
101012	1308907/500222	Neighborhood Park Renovations	CW		PRCF	11/11	ONGOING	8,577,740	ONGOING	7,586,642	500,000	515,573	City	Playgrounds and TJ Tot Lot
						N/A		.,,.		. , , -	,			Sidewalk safety repairs funded through this program. Precision Safe
	2918510/500387	Neighborhood Sidewalk Improvements Program	CW		DPW		ONGOING	2,500,000	ONGOING	2,474,756	-	177		sidewalk contract underway.
Multiple	2948186/500266	New Curb & Gutter Program - Urban Program	CW		DPW	N/A	ONGOING	2,228,000	ONGOING	397,257	-	-	State	Cutshaw Ave design 90% complete.
														Design for 3 schools (Mason, Greene & Elkhardt-Thompson) underway
105739/105756	500045	V 01 10 1	CVV	10	D DYY	105 000 000	oveonie	150 000 000	oveonie	2 502 705	150 000 000	2 502 705		with construction start scheduled for late February 2019.
/105757/105758	500846	New School Construction	CW	19	DPW	195,000,000	ONGOING	150,000,000	ONGOING	3,603,786	150,000,000	3,603,786	City	The state of the s
														Terminal Avenue Phase II construction complete. Carnation Street Sidewalk fudidng gap beign covered with this account.
Multiple	2948187/500337	New Sidewalk Program - Urban Program	CW		DPW	N/A	ONGOING	1,300,000	ONGOING	996,569	-	122,471	State	Sidewark radiding gap bergii covered with this account.
														RFP-Design Services for the replacement of the outdated security system;
Multiple	2308799/500257	Oliver Hill Courts	CW	10		12,660,000	ONGOING	4,452,741	ONGOING	3.887.068	266,000	130,992	City	in planning. Security assessment of the facility in progress.
Watapie	2300177/300231	Onver Tim Courts	011	10		12,000,000	ONGOING	4,432,741	ONGOING	3,007,000	200,000	150,552	City	Randolph gym floor repalcement project recently bid and the award is
100486	1308115/500194	Parks and Recreation Building Maintenance	CW			N/A	ONGOING	6,209,801	ONGOING	5,491,653	250,000	172,675	City	pending.
100100	1300115/3001)	Tank and received Barang Families				11/11	01/001/0	0,207,001	Ortoonto	5,151,005	250,000	172,070	City	Crosswalk locations have been identified. Additional funds are requested
104274	500663	Pedestrian Safety Crossing	CW		DPW	N/A	ONGOING	200,000	ONGOING	198,718	-	-		to make additional improvements.
		Pedestrian Safety Improvements at Signalized Intersections on												Crosswalk improvements portion: under award contract process.
105183	500790 / 500796	Federal and State Routes (HSIP)	CW	18	DPW	3,453,000	5,623,000	3,453,000	2,170,000	1,432,270	-	436,694	FED	Retiming implementation 100% completed.
														FY19 CIP Funding - \$2,155,462 plus \$100,000 FY19 Appropriation.
														Public Art Master Plan adopted by Council on 9/24/18. Mikael Broth's
														public art piece "Public Bound" was dedicated ath the Hull Street Library
104689/101525	1308131/500328	Percent for the Arts	CW		DPR	N/A	ONGOING	2,187,248	ONGOING	1,253,380	(2,055,462)	39,203	City	Branch on 3/28/19.
104574	500510		CTTT		D DYY	1 405 550	1 105 550	1 405 550	(1.000)	150 540	71 - 020	44.044		Bids received on Nov. 8, 2018 exceeded the project budget. Police
104674	500719	Police Equestrian Community Center	CW	17	DPW	1,495,559	1,495,559	1,496,559	(1,000)	178,740	716,838	44,041		looking at other alternatives/options to get the project completed.
														Chiller and Cooling Tower Replacement - Construction complete, project
														close-out in progress.  Boiler Replacement Project Construction complete, project close-out in
														progress. Police HQ Parking Concrete Deck Renovations and Lighting
														Upgrade Design project complete date Fall of 2019.
104583	500702	Police Headquarters Building	CW		DPW	2.445.000	2,445,000	1.590.000	855,000	1.165.346		222,240		Opgrade Design project complete date Fan of 2019.
104363	300702	Fonce rieadquarters building	CW		Drw	2,443,000	2,443,000	1,390,000	855,000	1,103,340	-	222,240		Boiler replacement construction complete, project close-out in progress.
														Parking Deck Structural Beams Replacement/Repairs; Design 100%
104585	500703	Police Training Academy Building	CW		DPW	1,229,000	1,229,000	1,229,000	-	712,547	-	343,187		complete, IFB to be posted within next 7-10 days.
														Additional funding requested in the FY-20 budget for construction of the
100219	2308239/500248	RAA Buildings and Property Improvements	CW	13	DPW	1,560,000	1,950,000	1,560,000	390,000	1,101,728	385,000	386,045		canopies. No new updates
101848/104408	500420	Richmond Fiber Optics Network System	CW	14	DPW	1,500,000	3,000,000	1,500,000	1,500,000	1,294,661	-	217		Design to hook up two Fire Stations on hold. Waiting for funding.
														Design is underway - 60% completed.
104128	500636	Richmond Signal System Improvements West-North (CMAQ)	CW		DPW	6,312,000	6,312,000	3,834,000	2,478,000	696,914	1,834,000	607,774	FED	
														Survey work for "Missing Link" portion of Plan 50%+ complete.
													City and	Conceptual planning with Hargreaves to occur as soon as survey work
													Revenue	completed in 2nd Qtr. Original funding of \$962,500 in FY12 for Master
													Sharing	Plan and early start construction documentation. Public outreach to commence 4th Qtr. of FY19, 1st Qtr. FY20.
40455-	2100122/500220	Di C (DI I I I I	CTT		DEE	0.52.500	100 000 000	12 002 010	07.004.004	12 602 076	200 000		J	Commence 4th Qtt. 011'11'9, 18t Qtt. F120.
101526	2108132/500329	Riverfront Plan Implementation	CW	13	PDR	962,500	100,000,000	12,903,919	87,096,081	12,682,879	200,000	56,625		Waiting for VDOT advartisement authorization
105210	500792	Roadway Conversions for Bike Infrastructure (Road Diet) (HSIP)	CW	18	DPW	N/A	ONGOING	1,502,000	ONGOING	17,615		9,147	FED	Waiting for VDOT advertisement authorization.
103219	300172	(HDIL)	CVV	10	DI W	1N/A	ONGOING	1,302,000	OMODING	17,013	-	7,147	LED	This account is used to cover underfunded HSIP projects ineligible to
Multiple	2908135/500421	Safety Improvement Contingency	CW		DPW	N/A	ONGOING	454,406	ONGOING	312,325	_	13,027		obtain additional federal dollars.
	7808103/500495	School ADA Compliance	CW		RPS	N/A	20,472,717	20,472,717	-	19,496,851	-			No comments
		•						. ,						A credit of \$2.8 million was processed. In addition, the School Board
														requested that \$4.4M be transferred from this account to the maintenance
			1											account. This transfer was approve by Cty Council on January 28, 2019.
	2308198/500160	School CIP Planning & Construction	CW	ļ	DPW	186,888,204	186,888,204	182,419,204	4,469,000	175,124,621	(4,469,000)	472,363		
	7808111/500492/500840	School Capital Maintenance	CW	-	RPS	N/A	ONGOING	102,998,934	ONGOING	94,438,064	6,031,000	5,239,421		Outstanding PO's = \$223,337.50 from the 3rd quarter
Multiple	2948188/500317	Sidewalk Improvement Program - Urban	CW	-	DPW	N/A	ONGOING	2,245,509	ONGOING	2,187,789	-	100,000	State	Additional Locations to be assigned
Multiple	2918516/500161/500162	Sidewalk Projects program	CW		DPW	N/A	ONGOING	11,656,761	ONGOING	12,365,053	500,000	950,258	VDOT - Revenu Share	Various sidewalk projects underway. Project budget and expenditures being reconciled.
	9741603/500090	Street Lighting - Special	CW		DPW	N/A N/A	ONGOING	13,650,525	ONGOING	10,714,601	300,000	440,494	Snare	No comments
winipie	77-1303/300070	Ducce Eighting - Special	C **	1	D1 0	11/74	OINGOING	13,030,323	OHOOHO	10,714,001	500,000	770,774		No comments
			_		I				ONGOING			_		
Multiple	9741602/500087/500088/500089/5006	559 Street Lighting/General	CW		DPU	N/A	ONGOING	35,162,390		25,489,807	403,817	255,309	8	17

	500884	Street Lighting - LED Conversion	CW	18	DPU	N/A	ONGOING	1,920,203	ONGOING	1,420,203			The LED pilot project is in its testing and evaluation phase; five of the six evaluation areas have been installed with one area remaining to be installed tentatively by the end of June 2018; Evaluation and testing will last for several months during which time citizens and various group feedback will be analyzed and considered for selection of final hardware, its application, electric grid adaptation configuration and installation phasing. Citizen feedback information has been collected from various parties having seen and commented on the areas that have the LEDs installed. The pilot phase is being funded via prior O&M funds that were allocated for LED technology testing and evaluation. The consultant is in the process of completing the LED light pilot study report with it's findings. The study of the electrical characteristics of the electric distribution gird impacts related to the use of LED technology has been completed and those findings will be included in the final report. A refresh of the most update LED lighting components and recommended vendors suppliers will also be provided with the final report. Tentative time-line for the report is end of first quarter 2019. LED fixtures and photometric ranges have been selected for replacement of the current HPFS standard cobrahead fixture. The Electric Utility is currently in the process of doing a small purchase based on the new LED specification to begain rolling out LED lighting in selected power specific areas. The Electric Utility is currently awaiting the delivery of the first round of LED fixtures that have been ordered. Once fixtures have been delivered the Utility will began roll out as indicated in prior status report.
	500004	Sheet Lighting - LLD Conversion	C 11	10	DIC	14/21	ONGOING	1,720,203	-	1,420,203	<del>-</del>		Completed emergency repairs on Huguenot Rd Bridge, Commerce Rd
									ONGOING				bridge, and Chimborazo Wall. Progress payments being processed. This program contains several adopted Council ammendment projects.
Multiple	2918128C/500290	Streets, Sidewalks, Alley Extensions and Improvements Progra	CW			-	ONGOING	24,837,174	22,490,888	400,000	556,908	City	
									ONGOING				Installation of automated chemical systems completed summer 2018, accessing Powhatan and Blackwell Pools for upgrades and replacement
100492	1308180C/500202	Swimming Pools Projects	CW		PRCF	N/A	ONGOING	6,617,300	5,307,824	250,000	39,000	City	of "kiddie" pools with slash pads. New starting platforms for selected pool locations to be installed.
Multiple	2908122C/500289/500358/500489/	Traffic Control Installations	CW		DPW	N/A	ONGOING	8,881,899	ONGOING 7,933,353	200,000	379,359	VDOT - Revenue Share	Updated 4/29/2019 - Addison St @ Cary St "New" Traffic Signal - Construction scheduled to begin May 2019; Forest Hill Ave @ Westower Dr. "New" Traffic Signal - Under construction 90% completed. Grove Ave @ Libbie Ave Under Design 60% completed, Broad St @ Hamilton St & Broad St @ Staples Mill Rd Signal Upgrades Under Design 60% completed. Grove Ave @ MapleAve - Under design 90% completed. Rapids is showing available balance of \$659,867.94 Please Note: CIP
Multiple	2948190/500347 / 500301	Traffic Control Modernization - Urban	CW		DPW	N/A	ONGOING	3,100,000	ONGOING 2,040,443		_	State/Federal	Updated 4/29/2019 - The original (5) locations identified for traffic signal pole replacements (Grove Ave @ Libbie, 3rd St @ Jackson St, Bellevue Ave @ Hermitage Rd, Commerce Rd @ Bellevue Ave & Patterson Ave @ Willow Lawn Dr.) Under construction 40% completed. Traffic signal poles have been ordered for (25th St @ Main St, 5th St @ Canal St & 16 St @ Maury St) Construction anticipated in Fall 2019. No Expenditures captured during requested time period. Rapid is showing available balance of \$57,809.94. CIP program Lifetime Appropriation to be verified and reconcilled. Additional funds available will be allocated for traffic signal projects.
типри	. ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				22.77	17/11	51.001.0	5,100,000	2,010,113			Suciui	
Multiple	2918515/500286	Transportation Projects	CW		DPW	N/A	ONGOING	58,965,030	ONGOING 58,160,427	3,861,812	4,350,111	City	2019 Slurry program has started and will be finished in spring. The 2019 mill and overlay project the contract has been sent to the contractor for spring 2019 paving. To maintain the City streets to a level of acceptance of a Pavement Condition Index (PCI) of 80 the City would have to allocate \$21,500,000 dollars per year and that is based on 2019 rates for paving. This does not include any inflation for the following years . Project budget and expenditures being reconciled.

NOTE   Control														This project allows for the purchase of replacement vehicles and equipment used to provide services throughout the City. As of January 1, 2019, the total budget amount appropriated to DPW of \$ 3,457,600 for FY19 has been spent. Of the 75 vehicles and pieces of equipment
Capability   Cap														ordered, six (6) vehicles are still on order and are expected to arrive by 9/2019, to include (1) new pavement marking truck, (1) fire truck, (1)
Part	100801 0293102/500136/	Vehicle Replacement Program (Fleet)	CW	12	DPW	N/A	ONGOING	35,162,212	ONGOING	31,131,827	3,457,600	2,200,067	City	
March   Control State   Cont			Citywide Projec	ts Subtotal:		551,267,143	433,313,977	931,088,332	110,139,092	667,364,642	177,535,360	29,484,344		
March   Control State   Cont			Comital Immuovaman	Dlan Cub Ta	to1.			1 219 604 406	112 019 196	950 291 291	109 270 209	41 547 492 I		
102   Statistic System Representation   CV   1970			Capital Improvemen	Flaii Sub-10	lai.			1,218,004,400	443,016,460	650,561,261	190,270,290	41,347,462		
1915	1402	Gas Utility New Business	CW		DPU			312,682,207		247,368,415	12,557,000	5,786,483		
1503   Verant Franchisch Main Equationscens   CP   DPI   1254-126   5344,095   401-27   1254-126														
193				_										
1/20   Sommunic Vasion Improvement   CV   100				_					-					
170														
Fig	1701	Wastewater Treatment	CW		DPU			224,326,999						
Policy   P											-	40 =20 05		
Capital parameters   SASSANISANIS   SASSANIS   SASSANIS											, - ,			
Capital Improvement Plan Pauli  STOKAWA PER PRODUCT IN TAIL.  Availing DPS to post the project aftereforment. Application for EPR to words the Arrestment of advancement of a distribution of a control of a project and a project aftereforment. Application for EPR to words the Processor of a Charles, 27, 702. Application for EPR to words the Application for EPR to	1730	wastewater Combined Sewer Overnow			DPU									
Availing DFS to post the project advertisement. Application to PM Exemple to Procurement or Advertisement on Application to PM Exemple to Procurement or Advertisement on Application to PM Exemple to			1 ubile Otiliti	s Total.				2,394,731,773		1,717,413,723	111,775,000	40,207,337		
Availing DPS to pose the project advertersmont. Application for TES leverable to Procurement for adverticement on Ceclor 23, 2015. Application in the TES leverable to Procurement on Exercisive and Jave 21 been provided. Application has been adverted and Jave 21 been provided. Application has been submitted to Domains In Engry to reserve conficting soles. Tes of elevera assertment to been singued and recreated Design for adverted to Design in Engry to reserve conficting soles. Tes of elevera assertment to the DES of the Engry to reserve the Section of the			Capital Improvem	nt Plan Tota	l:			3,613,336,181		2,567,797,004	310,045,298	87,814,819		
Againstain for PB for wanded to Decementary and a fine and approximate of the property of the control of the company of the control of the company of the co		STORMWATER PROJECT DETAIL												
60% design review comments returned to fingineer, 90% design is support and producting with Demains (10% design) in the project of Mindestry, Competer of Producting with Demains (10% design) in the project of the Notice of Service asserted power policies. Service of Service and Project of Service asserted power policies. In the project of the Notice of Service asserted power policies. In the project of the Notice of Service asserted power policies. In the Project of Service asserted power policies asserted power policies asserted power policies asserted power policies. In the Project policy has been propagated in the Service and economical to several power policies asserted power policies asserted power policies asserted power policies asserted power policies. In the Project policy has been propagated by the Service asserted power policies asserted power poli														October 29, 2018.  All easements have been received and have all been recorded.  Application has been submitted to Dominion Energy to reset conflicting poles  Ten of eleven easements have been signed and recorded. Design is at
Contract avarded to Messer Contracting Co. Preconstruction meeting held 32/591. NYT Date: 32/519. Contract avarded to Messer Construction as the second out of the three project advertised together under this contract.  Project has been advertised, bids received, and recommendation to awa submitted to Procurement. Available psecution of contract to start projec construction.  Plass II: Project has been grouped with two other projects and submitted to Procurement. Anticipate construction start at its formation of the website. If the project has not yet been posted to the project has not yet been	1940/500084	Rattlesnake Creek Drainage Improvements	4		DPU			774,763		162,652		-		60% design review comments returned to Engineer. 90% design is underway. Coordinating with Dominion Power to relocate several power poles.  Nine of eleven easements have been obtained.  This project has been converted to a stream restoration project. Obtaining Easements from residents. Design is 65% complete.  Maintenance continues to keep culvert clean; project on hold pending
meeting held 37/519, NTP Date: 37/819. Contract executed. Contract awarded to Messer Construction Co. This project will go to construction as the second out of the three project advertised together under this contract. Project has been advertised, but for project on start project. Project has been advertised, but for project on start project on start project. Project has been advertised, but for project on start project on start project construction. Plase II: Project has been groundent, Auxiliague execution and submitted to Procurement Auxiliaguate construction. Plase II: Project is complete. Procurement has set a Bid Date meeting, but the project has not yet been posted to the websit. If the project posts his week, anticipate construction start this summer. Phase I: Project is complete. Procurement has set a Bid Date meeting, but the project has not yet been posted to the websit. If the project posts his week, anticipate construction start of the project posts his week, anticipate construction start of the project posts his week, anticipate construction start of the project posts his week, anticipate construction start of the project posts his week, anticipate construction start of the project posts his week, anticipate construction start of the project posts his week, anticipate construction start of the project posts his week, anticipate construction start of the project has not yet been posted to the project being assigned to annual contractor.  Assigned to Possis B. Chenault. Project Share Fund. Construction is complete. Awaiting final invoice to close out the project has not yet been project posts and the project posts of the project posts and the project has not yet been project posts and the project has not yet been project posts and submitted to Project has not yet been project posts and the project has not yet been project and the project has not yet been project posts and submitted to Project has not yet been project and the project has not yet been project and the project has not yet been project p			Fourth Distri	ct Total:				774,763		162,652	-	-		
Project Complete. Awaiting final payment to contractor. Assigned to Possie B. Chenault. Project is being assigned to annual contractor for construction start December 2017. This project is receiving 50% VDOT Cost Share Fund: Construction is complete. Awaiting final invoice to close out the project  49,178  DPU  1,323,000  49,178  -	2938160	Cherry Gardens Drainage Improvements	8	09	DPH			1.453.760		291 987		1.661		meeting held 3/25/19. NTP Date: 3/28/19.  Contract executed. Contract awarded to Messer Construction Co.  This project will go to construction as the second out of the three projects advertised together under this contract.  Project has been advertised, bids received, and recommendation to award submitted to Procurement. Awaiting execution of contract to start project construction.  Phase II: Project has been grouped with two other projects and submitted to Procurement for advertisement. Anticipate construction start this summer. Phase I: Project is complete. Procurement has set a Bid Date meeting, but the project has not yet been posted to the website. If the
Assigned to Possie B. Chenault. Project is being assigned to annual contractor for construction start December 2017. This project is receiving 50% VDOT Cost Share Funds Construction is complete. Awaiting final invoice to close out the project	2938160	Cherry Gardens Drainage Improvements	8	09	DPU			1,453,760		291,987	-	1,661		Project Complete A waiting final revenant to contractor
	1040	Woodstock (Jarvis Road) Drainaga Imprayan	ments 0		DDIT			1 323 000		<i>1</i> 0 179				Assigned to Possie B. Chenault.
Eighth District Total: 2,776,760 341,165 - 1,661	1940	woodstock (Jarvis Road) Drainage Improven		at Total:	DPU			2,776,760		341,165		1,661		

									Contractor working on final punchlist items. City to pave after project is complete.  Project is under construction. Awarded to Godsey and Sons.  NTP: August 1, 2018. Anticipated completion date: Mar 2019.  All bid recommendation documents have been submitted to DPS.  Awaiting contract execution.  Bids received 12/20/17 and are under review. Construction anticipated to begin in March 2018.  Projects are being advertised for RFQ. Submitted to Procurement 8/3/17.  Engineer received NTP: March 2017. Phases will be advertised together.  Project assigned to Annual Engineering Firm, RK&K. Schedule will be provided with submittal of proposal.  Assignment will go to an engineering consultant for design completion.  Awaiting executed stormwater consulting contracts.  Project to be reassigned to another Annual Engineering Firm. Previous firm did not complete project within budget parameters.  Phase 1: Plans are 80% complete. Anticipate project to be advertised for RFQ and IFB in early FY17 as funds become available. Council approved receipt of VDOT revenue sharing funds.  Phase 2: 50% Plans. Council approved receipt of VDOT revenue sharing funds. Construction has started as of July 10, 2018 with a duration of 240 days to complete both phases.
	1940	Deter Road Drainage Improvements Phase I & II @ Reedy Cre 9	11	DPU	1,429,100	935,950		676,786	
	1040	Ninth District		DDU	1,429,100	935,950	1,000,000	676,786	
	1940	Emergency CIP projects CW	11	DPU	6,616,192	5,609,123	1,000,000	656,289	Engineering Services for individual projects are now covered under the
	1940	Engineering Services for various projects CW	11	DPU	1,066,825	1,066,825	_	_	SW Utility as of FY 13.
	1940	Other Citywide Drainage projects CW			40,889,464	20,617,543	6,263,000	3,180,807	-
	1940	Stormwater Master Plan CW	11	DPU	1,023,937	1,407,586	_	794	The Watershed studies are complete.  SW Master Plan: Task 1: VSMP complete. Tasks 2 is complete. Tasks 3  14 Watershed Studies are complete. Tasks 15-18 Watershed Studies are complete. Tasks 33-37  Watershed Studies are complete. Final document has been submitted to the City.
	1940	Stormwater Service Vehicles			.,020,00	2,22,600			Established a project in RAPIDS for an initial purchase of (14) New & (5) Replacement Service Vehicles: Several purchases have been made over the last two quarters. Requisitions created 9/2017 for (2) slope mowers for Floodwall maintenance. Vehicles received 10/2017 - Requisitions created in 10/2017 for (7) New Dump Trucks (Tandem and Single Axle) for operations and maintenance to be included in winter maintenance, As of 10/2018 DPU is currently awaiting delivery of these vehicles. (We anticipate the dump trucks to be delivered before Jan 2019 Requisitions created in 11/2017 for (2) two new sewer vactor trucks for maintenance and operations. Vactors were received on 10/2018 – amount \$856,138.00 (Vehicles have been received by DPU SW). Requisition created in 6/2018 for (1) SUV for maintenance and operations (Received vehicle on 10/2018 - amount of \$28,083.44) Requisitions were issued for (3) Utility body vehicles in 4/2018.
105106		Citywide Projec	et Total:	DPU	5,500,000 55,096,418	1,114,677 29,815,754	7,263,000	884,221 4,722,111	
		Total Stormwater Utility			60,077,041	31,255,521	7,263,000	5,400,558	