					J			_			
			Council	FY	Construction	Construction	Life-to-Date Appropriations	Life-to-Date Expenditures	FY2017 Appropriations	FY2017 YTD Expenditures	
Project #	LFGS #/Award #	Project Name				Completion Date	@12/31/16	@12/31/16	@12/31/16	07/01/16-12/31/16	Comments
						F					New West End Branch Library Project is cancelled - reference
											LFGS#2308196 - Library Technology Upgrades & Renovations Program
											in CW below where the existing West End Branch Library is being
	2308219	West End Library Expansion	1	11	TBD	TBD	77,752	77,751	-		returned to the program. No updates on this program.
											CPC conceptual approval 7/18/16. Consultant producing 60% plans. No
	2918374/500367	Grove, Libbie, and Patterson Corridor Improvements	1	13	TBD	TBD	375,000	36,267	-		change for 2nd qtr.
	500743	Westwood Playground Improvements	1	17	N/A	N/A	10,000	-	10,000		No change for 2nd qtr.
	500746	Broad Street Streetscape Project	1	17	TBD	12/1/2020	1,085,372		1,085,372		New project to be scoped in March 2017
		First Dis	strict Total:				1,548,124	114,018	1,095,372	3,860	
				_							
											The Monroe Park Conservancy has hired a professional fund raiser to help
											them raise the necessary dollars to complete this project. It is expected that
											work on the project will begin following the UCI2015 bike race. There is
											no change to this update from last quarter. Design being updated to current code, IFB proposed date is Jan/ 2017. Construction planned start for
100485	7 1308117/500195	Monroe Park	2		Feb-17	Apr-18	2,770,000	821,539	_	130 700	Feb/2017 with completion April/2018.
100407	130011//3001/3	Wollow I ark	2		100-17	Apr-10	2,770,000	021,557			Study complete. AKA Old Moore Street School Study. No additional
100510	0 1308120/500199	Carver Community Center	2		TBD	TBD	100,000	80,399	-		data available.
											The estimated construction costs exceeds the adopted budget. Therefore,
											the Jackson Ward Neighborhood Association has requested redesigning
											the project to correspond with the existing budget. Staff is currently
Multiple	e 1308448/500217	Abner Clay Park	2	13	TBD	TBD	750,000	-	-		involved with the project engineer to undertake the redesign process.
											Switch Gear Replacement project complete; Elevator / Fire Alarm Project
											construction phase completed; Replacement of HW HX systems
10000	2200112/200220				0/1/2000		1.065.000	051 050			completed. Upgraded all Emergency Lights. Exterior Restoration and
100202	2 2308113/500230	Main Library Renovations	2		9/1/2008	Ongoing	1,065,200	971,270	-	-	stabilization on hold pending future funding.
10218/	4 500472/500647	Carver District Lighting	2	14	TBD	TBD	700,000	247,296		7 152	Phase 1&2 complete. Additional funding needed to fund remaining phase.
10210-	500472/500047		2	14			700,000	247,270		7,152	Thase feed complete. Additional funding needed to fund femaning phase.
102040	0 500449	Pavements/Crosswalks/Sidewalks Monument & Allen	2	14	10/15/2015	3/18/2016	500,000	484,201	-	2,980	Construction completed. The closeout underway. No change for 2nd qtr.
	8 2918188/500370	Commonwealth Gateway Landscaping Project VDOT	2		2/3/2016	4/28/2016	775,485	707,195	-		Construction sustainably complete. Closeout process pending.
											Roofing repaired completed and building cleaned out. Additional scope to
101623	3 2308220/500352	Moore Street School Stabilization	2	10	July 1 2011	Ongoing	380,000	43,580	-	-	be verified. Ornamental lights are now installed on West Grace Street from Kyland to
											the Boulevard (153 new lights). Work is underway to remove existing
											shoebox lights from West Grace Street. The installation of new
											ornamentals south along Mulberry to Kensington Avenue (32 lights) is
											complete. Lights should be energized early in 2017. Once Mulberry
											Street is complete then the next blocks to receive ornamental lights will be
											along Floyd Avenue. Construction will proceed in two to three block
101687	7 291C021/500368	Fan Lighting Expansion	2	12	Dec-06	TBD	1,669,900	1,238,916	-	· · ·	increments as funds are available.
10.1120	500.005				770.0	TDD	170.000				Only PE funds are adopted in the FY16 budget. Project remains on hold
104130	0 500635 5008312	Roundabout - Chamberlayne Avenue and St. Peter Street	2		TBD	TBD	170,030	-	-	-	pending additional funds. Abatement and Demolition of all DPW structures at Parker Field
101600	9 500372/500373/500374/500356	Boulevard Development Preparation Project	2	13	8/6/2012	Ongoing	9,122,986	10,122,151		875.016	complete. Feasibility studies also underway.
101075	500572/500575/500574/500550	Boulevald Development Preparation Project	Δ.	15	8/0/2012	Oligoling	9,122,980	10,122,131	-	875,010	complete. Teasionity studies also under way.
											Grounds Maintenance relocated into new building on Commerce Road.
											CM @risk contractor on 4 DPW Facilities Proj (2) new buildings at
											Commerce Road and (2) buildings at Hopkins Road. : DPW
											Administration, DPW Garage, Radio Shop and DPW-Traffic Engineering
											and Sign/Signal Shop, respectively. All buildings are completed and
	500598	Boulevard Redevelopment Phase II	2		9/24/2015	8/31/2016	9,731,944	8,392,644		1,778,610	occupied as of 11/30/16. Closeout procedures ongoing.
		Second Die	strict Total:		•		27,735,545	23,109,191		2,799,155	
		Second Dis					21,155,545	25,107,171	-	2,777,155	
	1			1							Awaiting tax sale and acquisition of one of the properties for the proposed
											parking lot. \$25,000 to be JV'd for Streetscape project. No change for 2nd
102356	6 2918100/500496	Brookland Park Boulevard Streetscape	3	13	TBD	TBD	175,000	-	-	-	qtr.
											Funds are insufficient to install standalone ornamental lights; project
											requires new duct bank for the secondary circuit. It was suggested that
											additional ornamental lights be strapped on to the existing wood poles
											similar to what has been done on some poles in this business district.
	7 2918136/500487	Brookland Park Boulevard Lighting	3	9	Jul-09	TBD	168,347	168,346	-		Discussions are ongoing.
101725	5 2918316/500378	MacArthur Avenue Streetscape	3	09	3/31/2014	5/28/2014	170,000	152,056	-		Project has been completed.
	2938757 500742	Princeton Creek Battery Park Flood Mitigation & Drainage System Improvem	anent 3	13 17	TBD 2/15/2017	TBD 3/30/2017	1,306,338 60,000	1,081,337	- 60,000		Scope Being Determined. No change for 2nd qtr. Contractor has been selected and work will begin in Feb. 2017
		Dattery I are Floor withgation & Dramage System improven	J J		2/13/2017	3/30/2017	00,000		00,000		
		Third Dis	strict Total:				1,879,685	1,401,739	60,000	2,300	

_			_	_	_		_	_	_		
Project # L	.FGS #/Award #	Project Name	Council District		Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @12/31/16	Life-to-Date Expenditures @12/31/16	FY2017 Appropriations @12/31/16	FY2017 YTD Expenditures 07/01/16-12/31/16	Comments
			-		0 0	-					Phase 1, Run 1 Complete. Phase 1, Run 2 completed 8/15/13. Phase 2
											completed August 2015. Phase 3 designed and awaiting funds. No
100532/101911 2	2918368/500375 2918949/500235/500236/500238/5002	Riverside Drive Guardrail Improvements	4	13	3/30/2015	TBD	300,000	193,896	-	-	change for 2nd qtr. ROW phase is in process., 78 signed parcels, 6 condemnations filed in
)/500240/500243/500244	Jahnke Road: Blakemore Road to Forest Hill Avenue	4	12	8/30/2018	8/30/2020	14,000,000	2,825,712	-	622.714	court; and one in negotiations (CSX). No change for 2nd qtr.
	918950/500254/500256/500258/5002						,,	_,,		,	
Multiple 9	/500262/500383/500384	Forest Hill Avenue: Hathaway Road to East Junct.	4	12	TBD	TBD	12,700,956	2,702,212	-	701,805	Acquiring property rights. Working to 100% plans and VDOT submitta
											Install 5FT sidewalk along Forest Hill Ave. From Stony Point Road to
102660											Huguenot Road. Pervious sidewalk required since within RMA, need
102660 5	00554	Forest Hill Avenue Sidewalk	4	15	2/1/2017	4/1/2017	180,000	13,645		2,405	additional funding. No change for 2nd qtr.
		Fourth Dis	strict Total:				27,180,956	5,735,465	-	1,326,924	
											This project is used to fund the State R5 match on the 37th Street Project
102190 5	00475/500564	Sidewalk Projects 5th District	5	14-Jan	11/14/2016	2/14/2017	250,000	268	-	268	currently under construction.
											Project is 100% complete. Funds need to be JV'd from Paving Account 0601-29101-76401-1081-SV1503-100546-500286 No change for 2nd
2	291C030/500525	Allen Street Repavement	5		10/21/2013	6/30/2016	125,000	-	-	-	atr.
					10/21/2010	0,00,2010	120,000				Part of Harrison street was paved as part of the UCI bike race cost of
											\$20,000.00 The \$268,780.00 will be JV'd from the paving account in the
			_								next 30 days The account stream is as follows 0601-29101-76401-108
102649 5	00548	Meadow & Harrison Paving	5	15	7/28/2015	6/30/2016	268,780	-	-	-	SV1503-100546-500286 Engineering report completed for the Fountain Lake Dredging Project ha
											been completed. Staff is reviewing the document and determining next
104241 5	00652	Lakes at Byrd Park	5		TBD	TBD	500,000	41,795	_	41,795	
		Mary Munford & William Fox ES Safe Routes to School					,	,		· · · ·	
5	00709/500710	Sidewalk Proj	5	17	TBD	TBD	400,000	1,455	400,000	1 455	Project under design. Federal funds.
		3		17			400,000	1,455	400,000	1,455	
											Road Opened in May 2013, gates proposed for under the bridge HAVE
											BEEN ELIMINATED FROM THE PROJECT - ALL PARTIES ARE
101885 2	2918371/500424	2nd Street Connector	5	13	10/2012	3/2013	810,312	713,210	106,328	318,893	AGREEABLE. Reimbursements will be made to Dominion for 5 years.
		Fifth Dis	strict Total:	1			2,354,092	756,728	506,328	362,411	
10040011	308118/500198							,			
100488 1	.308118/500198	Coliseum Fire Suppression upgrades	6		Ongoing	Ongoing	456,258	456,063	-	-	Electric upgrades to access and egress lighting complete.
100490 1	308122/500200	Ann Hardy Park Family Life Center	6	10	15-Oct	16-Sep	1,565,928	928,746	-		The first phase will be the construction of a "splash pad", various site improvements and restroom upgrades has been completed. The next pha will be to determine the building improvements that can be accomplished with the remaining funds. A consultant will be obtained for this task in late-Summer/early-fall 2016.
											Demolition completed August 2015; the improvements to the park are scheduled to be bid late-fall 2015. Construction scheduled to begin January 25, 2016; to be completed late-Summer/early-Fall 2016. Phase
100496 11	308445/500206	Kanawha Plaza Park/RMA Superstructure Repairs RMA Plaza Joint Repair	6	11	Q/20/2015	0/20/2016		2 101 102	-	696.691	completed and Phase III pending future funding.
	.308430/300294	KMA Plaza Joint Kenair	C		8/30/2015	9/30/2016	3,890,000	3,181,483			
		<u>*</u>	6	13	4/15/2017	2/15/2018	1,250,000	88,809	-	-	Project to be re-advertised in February 2017 Various minor projects ongoing
2	2108125	Greater Richmond Center Area Improvements	6 6						-	-	Various minor projects ongoing
		<u>*</u>			4/15/2017	2/15/2018	1,250,000	88,809	-	-	Various minor projects ongoing
101754 2	2108125	Greater Richmond Center Area Improvements Canal Walk Reynolds North to 10th	6	13	4/15/2017 Ongoing	2/15/2018 Ongoing	1,250,000 1,121,526	88,809 834,215	- -	- 36,533	Various minor projects ongoing Phase 2 currently under design, scheduled to be advertised for construction February 2017. Construction on the train shed progresses as most exterior finishes are nearing completion. Interior finishes are well underway and the event with be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition of the
2	2108125 2108133/500388	Greater Richmond Center Area Improvements Canal Walk Reynolds North to 10th	6	13	4/15/2017 Ongoing	2/15/2018 Ongoing	1,250,000 1,121,526	88,809 834,215	- - -	- 36,533	Various minor projects ongoing Phase 2 currently under design, scheduled to be advertised for constructi February 2017. Construction on the train shed progresses as most exterior finishes are nearing completion. Interior finishes are well underway and the event w be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition of th 1901 historic steel that was hidden from view under concrete floors or ro- insulation has extended the construction duration. State/City Welcome Center O & R to be introduced to City Council this Fall. License agreement with the State was approved by City Council.
101754 2 2 100241 2	2108125 2108133/500388 2108612/500283/500230/500469/5005 2/500543/500544	Greater Richmond Center Area Improvements Canal Walk Reynolds North to 10th 4 Main Street Station Multi Modal Center	6	13	4/15/2017 Ongoing 4/15/2017 9/22/2014	2/15/2018 Ongoing 12/15/2017 Fall 2017	1,250,000 1,121,526 3,265,673 76,452,878	88,809 834,215 1,022,780 71,246,192	- - -	- 36,533 8,974,907	Various minor projects ongoing Phase 2 currently under design, scheduled to be advertised for constructi February 2017. Construction on the train shed progresses as most exterior finishes are nearing completion. Interior finishes are well underway and the event w be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition of th 1901 historic steel that was hidden from view under concrete floors or ro insulation has extended the construction duration. State/City Welcome Center O & R to be introduced to City Council this Fall. License agreement with the State was approved by City Council. Funding for the Eastview project were used for the demolition and site improvements of the former Whitcomb Elementary School. Funding also were used for the completion of the Conrad Center which will serve as
101754 2 2 100241 2 104377/100218 2	2108125 2108133/500388 2108612/500283/500230/500469/5005 2/500543/500544 2308234/500247	Greater Richmond Center Area Improvements Canal Walk Reynolds North to 10th Main Street Station Multi Modal Center Eastview Initiative	6 6 6	13	4/15/2017 Ongoing 4/15/2017 9/22/2014 Mar-15	2/15/2018 Ongoing 12/15/2017 Fall 2017 Jan-17	1,250,000 1,121,526 3,265,673 76,452,878 1,200,000	88,809 834,215 1,022,780 71,246,192 665,415	- - - - - -	- - 36,533 8,974,907 366,830	Various minor projects ongoing Phase 2 currently under design, scheduled to be advertised for construction February 2017. Construction on the train shed progresses as most exterior finishes are nearing completion. Interior finishes are well underway and the event with be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition of the 1901 historic steel that was hidden from view under concrete floors or ro- insulation has extended the construction duration. State/City Welcome Center O & R to be introduced to City Council this Fall. License agreement with the State was approved by City Council. Funding for the Eastview project were used for the demolition and site improvements of the former Whitcomb Elementary School. Funding also were used for the completion of the Conrad Center which will serve as commercial kitchen and culinary training facility.
101754 2 2 100241 2 104377/100218 2	2108125 2108133/500388 2108612/500283/500230/500469/5005 2/500543/500544	Greater Richmond Center Area Improvements Canal Walk Reynolds North to 10th 4 Main Street Station Multi Modal Center	6	13	4/15/2017 Ongoing 4/15/2017 9/22/2014	2/15/2018 Ongoing 12/15/2017 Fall 2017	1,250,000 1,121,526 3,265,673 76,452,878	88,809 834,215 1,022,780 71,246,192	- - - - -	- - 36,533 8,974,907 366,830	Various minor projects ongoing Phase 2 currently under design, scheduled to be advertised for constructi February 2017. Construction on the train shed progresses as most exterior finishes are nearing completion. Interior finishes are well underway and the event w be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition of th 1901 historic steel that was hidden from view under concrete floors or ro insulation has extended the construction duration. State/City Welcome Center O & R to be introduced to City Council this Fall. License agreement with the State was approved by City Council. Funding for the Eastview project were used for the demolition and site improvements of the former Whitcomb Elementary School. Funding also were used for the completion of the Conrad Center which will serve as
101754 2 2 100241 2 104377/100218 2	2108125 2108133/500388 2108612/500283/500230/500469/5005 2/500543/500544 2308234/500247	Greater Richmond Center Area Improvements Canal Walk Reynolds North to 10th Main Street Station Multi Modal Center Eastview Initiative	6 6 6	13	4/15/2017 Ongoing 4/15/2017 9/22/2014 Mar-15	2/15/2018 Ongoing 12/15/2017 Fall 2017 Jan-17	1,250,000 1,121,526 3,265,673 76,452,878 1,200,000	88,809 834,215 1,022,780 71,246,192 665,415	- - - - - -	- - 36,533 8,974,907 366,830	Various minor projects ongoing Phase 2 currently under design, scheduled to be advertised for construction February 2017. Construction on the train shed progresses as most exterior finishes are nearing completion. Interior finishes are well underway and the event we be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition of th 1901 historic steel that was hidden from view under concrete floors or re- insulation has extended the construction duration. State/City Welcome Center O & R to be introduced to City Council this Fall. License agreement with the State was approved by City Council. Funding for the Eastview project were used for the demolition and site improvements of the former Whitcomb Elementary School. Funding also were used for the completion of the Conrad Center which will serve as commercial kitchen and culinary training facility.
101754 2 2 100241 2 104377/100218 2 102529 2	2108125 2108133/500388 2108612/500283/500230/500469/5005 2/500543/500544 2308234/500247	Greater Richmond Center Area Improvements Canal Walk Reynolds North to 10th Main Street Station Multi Modal Center Eastview Initiative	6 6 6	13	4/15/2017 Ongoing 4/15/2017 9/22/2014 Mar-15	2/15/2018 Ongoing 12/15/2017 Fall 2017 Jan-17	1,250,000 1,121,526 3,265,673 76,452,878 1,200,000	88,809 834,215 1,022,780 71,246,192 665,415	- - - - - -	- - 36,533 8,974,907 366,830 -	Various minor projects ongoing Phase 2 currently under design, scheduled to be advertised for constructive February 2017. Construction on the train shed progresses as most exterior finishes are nearing completion. Interior finishes are well underway and the event we be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition of th 1901 historic steel that was hidden from view under concrete floors or ro- insulation has extended the construction duration. State/City Welcome Center O & R to be introduced to City Council this Fall. License agreement with the State was approved by City Council. Funding for the Eastview project were used for the demolition and site improvements of the former Whitcomb Elementary School. Funding also were used for the completion of the Conrad Center which will serve as commercial kitchen and culinary training facility. Project under construction - ongoing, no change for 2nd qtr
101754 2 2 100241 2 104377/100218 2 102529 2 102529 2 102531 2	2108125 2108133/500388 2108612/500283/500230/500469/5005 2/500543/500544 2308234/500247 2908909/500526	Greater Richmond Center Area Improvements Canal Walk Reynolds North to 10th Main Street Station Multi Modal Center Eastview Initiative Duval Street Circulation	6 6 6 6 6	13 13 13	4/15/2017 Ongoing 4/15/2017 9/22/2014 Mar-15 Ongoing	2/15/2018 Ongoing 12/15/2017 Fall 2017 Jan-17 Ongoing	1,250,000 1,121,526 3,265,673 76,452,878 1,200,000 250,000	88,809 834,215 1,022,780 71,246,192 665,415 70,030	- - - - - - -	- - - 36,533 - 8,974,907 - - - - - - - - - - - - - - - 	 Various minor projects ongoing Phase 2 currently under design, scheduled to be advertised for constructi February 2017. Construction on the train shed progresses as most exterior finishes are nearing completion. Interior finishes are well underway and the event w be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition of th 1901 historic steel that was hidden from view under concrete floors or ro insulation has extended the construction duration. State/City Welcome Center O & R to be introduced to City Council this Fall. License agreement with the State was approved by City Council. Funding for the Eastview project were used for the demolition and site improvements of the former Whitcomb Elementary School. Funding also were used for the completion of the Conrad Center which will serve as commercial kitchen and culinary training facility. Project under construction - ongoing, no change for 2nd qtr Franklin (14th to 15th): Completing plans 3/2017. Franklin - Ambler to 18th: Need sanitary and water projects completed ahead of this project. Project complete. Phase 3 pending. Federal funded project.
101754 2 2 100241 2 100241 2 102529 2 102529 2 102539/102012/100	2108125 2108133/500388 2108612/500283/500230/500469/5005 2/500543/500544 2308234/500247 2908909/500526 2918369/500450/500508 2918365/500291/500292	Greater Richmond Center Area Improvements Canal Walk Reynolds North to 10th Main Street Station Multi Modal Center Eastview Initiative Duval Street Circulation Franklin Street Streetscape E. Broad Gateway - Slave Burial Ground	6 6 6 6 6 6	13 13 13 13 12 13 12	4/15/2017 Ongoing 4/15/2017 9/22/2014 9/22/2014 Mar-15 Ongoing 1/30/2014 5/18/2015	2/15/2018 Ongoing 12/15/2017 Fall 2017 Jan-17 Ongoing TBD 2/20/2016	1,250,000 1,121,526 3,265,673 76,452,878 1,200,000 250,000 3,150,000 1,994,200	88,809 834,215 1,022,780 71,246,192 665,415 70,030 67,721 1,239,295	- - - - - - - -	- - 36,533 8,974,907 366,830 - 33,004 -	Various minor projects ongoing Phase 2 currently under design, scheduled to be advertised for constructi February 2017. Construction on the train shed progresses as most exterior finishes are nearing completion. Interior finishes are well underway and the event w be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition of th 1901 historic steel that was hidden from view under concrete floors or ro- insulation has extended the construction duration. State/City Welcome Center O & R to be introduced to City Council this Fall. License agreement with the State was approved by City Council. Funding for the Eastview project were used for the demolition and site improvements of the former Whitcomb Elementary School. Funding also were used for the completion of the Conrad Center which will serve as commercial kitchen and culinary training facility. Project under construction - ongoing, no change for 2nd qtr Franklin (14th to 15th): Completing plans 3/2017. Franklin - Ambler to 18th: Need sanitary and water projects completed ahead of this project. Project complete. Phase 3 pending. Federal funded project. Phase 4, final design underway. Construction anticipated late Spring
101754 2 2 100241 2 100241 2 102529 2 102529 2 102539/102012/100	2108125 2108133/500388 2108612/500283/500230/500469/5005 2/500543/500544 2308234/500247 2908909/500526 2918369/500450/500508 2918365/500291/500292 2918505/500126/129/567/645/646	Greater Richmond Center Area Improvements Canal Walk Reynolds North to 10th Main Street Station Multi Modal Center Eastview Initiative Duval Street Circulation Franklin Street Streetscape	6 6 6 6 6 6	13 13 13 12 12	4/15/2017 Ongoing 4/15/2017 9/22/2014 Mar-15 Ongoing 1/30/2014	2/15/2018 Ongoing 12/15/2017 Fall 2017 Jan-17 Ongoing TBD	1,250,000 1,121,526 3,265,673 76,452,878 1,200,000 250,000 3,150,000	88,809 834,215 1,022,780 71,246,192 665,415 70,030 67,721	- - - - - - - -	- - - - - - - - - - - - - - - - - - -	Various minor projects ongoing Phase 2 currently under design, scheduled to be advertised for constructi February 2017. Construction on the train shed progresses as most exterior finishes are nearing completion. Interior finishes are well underway and the event w be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition of th 1901 historic steel that was hidden from view under concrete floors or ro insulation has extended the construction duration. State/City Welcome Center O & R to be introduced to City Council this Fall. License agreement with the State was approved by City Council. Funding for the Eastview project were used for the demolition and site improvements of the former Whitcomb Elementary School. Funding also were used for the completion of the Conrad Center which will serve as commercial kitchen and culinary training facility. Project under construction - ongoing, no change for 2nd qtr Franklin (14th to 15th): Completing plans 3/2017. Franklin - Ambler to 18th: Need sanitary and water projects completed ahead of this project. Project complete. Phase 3 pending. Federal funded project. Phase 4, final design underway. Construction anticipated late Spring

Project # L	LFGS #/Award #	Project Name	Council District		Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @12/31/16	Life-to-Date Expenditures @12/31/16	FY2017 Appropriations @12/31/16	FY2017 YTD Expenditures 07/01/16-12/31/16	Comments
											Phase II complete; Phase III initial scoping meeting held 7/18/13.
											Finalizing closing out of Phase II with VDOT in order to begin design on Phase III. Phase 2 closed out, awaiting authorization from VDOT to begin
2	2918960/500322	Biotech Research Park	6	11	2/23/2011	TBD	4,399,000	2,579,644	-	-	Phase 3
							.,,	_,_ ,_ ,_ ,			Canal - Virginia to 13th Street Cobblestones only work began 7/11/16 and
102658 5		Canal Street Streetscape	6	15	TBD	TBD	500,000	389,107	-	250,951	is scheduled to be complete early 2/2017.
102651 5	500550/500549	Shockoe Infrastructure Improvements	6	15	TBD	TBD	3,218,898	-	-	-	-
											Construction Contract awarded. Construction Complete. Closeout
100171/100671 2	2958101/500223/225/226	Major Bridge Painting - Manchester - Urban	6		6/15/2014	2/29/2016	8,900,000	7,519,695	-	-	process underway. Federal project. Funds need to be JV'd
											Concept study complete. Closeout underway. Federal project. Funds need to be JV'd; Bridge Rehabilitation project budget page being
											submitted for FY18 to allocate federal funding for bridge rehabilitation
100170 2	2958835/500211	Mayo Bridge Conceptual Study - Urban	6	11	N/A	N/A	1,801,000	1,190,579	-	-	improvements.
											Slave Trail Pathway Markers have been installed as of mid May 2015.
											Lumpkin's Jail and surrounds discussed through the Richmond Speaks
											Community Collaboration public meeting series. Final report for
											Richmond Speaks if available on line. RFP for Lumpkins Jail
											development received April 27, procurement process to select team for Lumpkin's Jail follows. City to seek NHL status for Lumpkins, research
											UNESCO process once RFP team is awarded a contract. Winfree Cottag
											signage to post Fall 2016 and Winfree Cottage stabilization was
Multiple 5	5008118/500391	Slave Trail	6	12	Jan-11	Ongoing	1,610,000	1,545,419	-		completed Summer 2016.
											Dominion Power will remain overhead on new fluted black fiberglass
											poles. Legacy farming vendors will remain on site and accommodations made for them to continue vending. Up to 70/75 vendors can be
											accommodated in the new plan under matching tents. The IFB project wa
											rebid and awarded and we anticipate that construction will begin in Marc
											and will be completed by September. City staff are also assisting
101767 4	5008313/500407	(Shko Revit) Shockoe Revitalization Strategy Plan Implementat	ti 6	13	TBD	TBD	3,564,000	624,003		14.466	businesses along 17th Street between Main and Franklin with UDC submissions for outside dinning.
101707 5	5000515/500+07	(Shko Kevit) Shockoe Kevitanzation Strategy Fian Imperientat	u 0	15	IDD	IDD	5,504,000	024,003		14,400	The Smith Group has been selected to assist with the planning process for
											this project. The Smith Group and other consulting partners along are now
102750 5	500573	Heritage Center/Lumpkin's Jail	6	15	TBD	TBD	8,050,000	261,381			mapping the community engagement schedule which will last approximately 9 months.
102750 5	500575	Ternage Center/Lumpkin's Jan	0	15		IDD	8,050,000	201,301		51,922	Several projects have been identified by James River Park staff including
											construction of trails; completion of the Bike Skills facility on Brown's
											Island, the purchase of required construction equipment and obtaining a consultant for assistance in determining improvements to the James Rive
100503 5	500297	James River Park Infrastructure	6		9/15/2015	TBD	450,000	129,815	-	9,097	Park Maintenance facility.
5	500704/500705	Bicycle Facilities & Sidewalk Improvements on Bank St./Frank	d 6	17		Jun-18	380,000	-	380,000	-	-
											FY 2017 Capital Improvement Program project to grant the Richmond
											Redevelopment and Housing Authority (RRHA) \$4.415 million to design
											develop, and implement various street, sidewalk, alley, water, sewer, and drainage infrastructure improvements needed for the redevelopment of the
											Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June
											Dove Street Redevelopment Area identified in the Redevelopment Plan f the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of-
											Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities
											Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered,
											Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. series of meetings and community engagements will be used to create a
											Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. A series of meetings and community engagements will be used to create a plan for the character of the development prior to the development of
	NFW	Highland Grove/Dove Street Redevelopment & Revitalization I	in 6	17		FY2020	4 415 000		4 415 000		Dove Street Redevelopment Area identified in the Redevelopment Plan fo the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. A series of meetings and community engagements will be used to create a plan for the character of the development prior to the development of construction documentation and implementation. Ordinance 2016-278 wa
N	NEW	Highland Grove/Dove Street Redevelopment & Revitalization I	<u>1 6</u>	17		FY2020	4,415,000	_	4,415,000		Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. A series of meetings and community engagements will be used to create a plan for the character of the development prior to the development of construction documentation and implementation. Ordinance 2016-278 was adopted by Council on 12/12/16.
N	NEW	Highland Grove/Dove Street Redevelopment & Revitalization I	<u>1 6</u>	17		FY2020	4,415,000		4,415,000		Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. A series of meetings and community engagements will be used to create a plan for the character of the development prior to the development of construction documentation and implementation. Ordinance 2016-278 was adopted by Council on 12/12/16. Project will provide for additional public improvements along the Corridon
N	NEW	Highland Grove/Dove Street Redevelopment & Revitalization I	<u>n 6</u>	17		FY2020	4,415,000	_	4,415,000		Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. A series of meetings and community engagements will be used to create a plan for the character of the development prior to the development of construction documentation and implementation. Ordinance 2016-278 was adopted by Council on 12/12/16. Project will provide for additional public improvements along the Corridor to support commercial revitalization. Such uses could include pedestrian
N	NEW	Highland Grove/Dove Street Redevelopment & Revitalization I	<u>u 6</u>	17		FY2020	4,415,000	-	4,415,000		Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. A series of meetings and community engagements will be used to create a plan for the character of the development prior to the development of construction documentation and implementation. Ordinance 2016-278 was adopted by Council on 12/12/16.
5	500406	Hull Street Redevelopment & Conservation	í <u>n 6</u>	17		FY2020	200,000		4,415,000		Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. A series of meetings and community engagements will be used to create a plan for the character of the development prior to the development of construction documentation and implementation. Ordinance 2016-278 was adopted by Council on 12/12/16. Project will provide for additional public improvements along the Corridor to support commercial revitalization. Such uses could include pedestrian
5				17	TBD	FY2020		-	4,415,000	- -	Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of- way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. A series of meetings and community engagements will be used to create a plan for the character of the development prior to the development of construction documentation and implementation. Ordinance 2016-278 was adopted by Council on 12/12/16. Project will provide for additional public improvements along the Corridor to support commercial revitalization. Such uses could include pedestrian lighting, street lighting, additional street trees, street/sidewalk improvements, public art. Contract with Kimley-Horn to assist in

Project # LFGS #/Award #	Project Name	Council		Construction	Construction Completion Date	Life-to-Date Appropriations @12/31/16	Life-to-Date Expenditures @12/31/16	FY2017 Appropriations @12/31/16	FY2017 YTD Expenditures 07/01/16-12/31/16	Comments
		District	Amenu	beginning Date	Completion Date	······································	@12/31/10	@12/31/10	07/01/10-12/31/10	These funds will support the demolition of the former Armstrong High
										School and the infrastructure improvements needed for the first phase of
										development prior to the development of 250 units of housing. Funds to b
										used specifically for planning, design, demolition, and site preparation to
		_								include streets, alleyways, curb/gutter, sidewalks, water, sewer and
102062 5008316/500453	Public Housing Transformation	7	14	Spring 2015	TBD	9,000,000	5,507	4,000,000	5,507	lighting. Demolition is 35% complete. The process to vacate existing ROW is being processed and the final
										design will be reviewed by the UDC at its August 2016 meeting. The
										preparation of construction drawings and specifications are being preparation
1308447/500208	Historic Fulton Community Memorial park	7	13	TBD	TBD	600,000	23,453	350,000	-	by the project engineer.
101941 2918373/500436	Fulton Area Commercial Corridor Improvements	7	13	10/8/2015	3/31/2016	375,000	70,729	-		Construction complete.
	•									Contract complete. Closeout underway. Federal Project. Funds need to b
100574 291C013/500464	Virginia Capital Trail Phase III	7	11	8/1/2014	11/30/2015	3,107,529	2,483,234	-	-	JV'd. 426,661 of funds transferred
										Contract complete. Closeout underway. Federal Project. Funds need to b
102115 291-New/500459	Virginia Capital Trail Phase II	7	14	3/1/2015	8/30/2015	600,000	133,553	-	27,976	JV'd.
02188/104763 2948751/500474	Route 5 Relocation - Urban	7		TBD	TBD	1,440,428	290,426	1,150,000	-	Project scope to be determined pending Development Project.
										Design completed for Structural Repairs. CM @ Risk contract with
										construction to start July/15. Final parking/pedestrian design to follow
										pending final scope definition. Demolition for mid-section of dock starte
										& completion of structural repairs scheduled for Nov/16. Planning for
101755 5008001/500392	Intermediate Terminal Riverfront Public Access	7	12	5/1/2015	Ongoing	4,044,318	2,199,814	1,000,000	542,821	Phase II beginning and construction start in Spring./17.
										The redevelopment efforts associated with the creation of a viable
										commercial and residential corridor along 25th Street and Nine Mile Roa
										are ongoing. As an integral part of the revitalization of the 25th Street a
										Nine Mile Road project area design activities continue. The developmer
101777 5008122/500399	25th Street Development	7		2/15/2013	2/15/2018	2,415,000	2,346,533	-	-	of the model block is nearing completion.
										Support the east end revitalization through the strategic acquisition of ke
										residential properties throughout the neighborhood to be redeveloped to
101768 5008314/500408	East End Vacant/Blighted Property Improvements	7	13	1/1/2013	Ongoing	450,000	-	-	-	stabilize blocks and create opportunities for community involvement.
										Project design completed .Project advertised on 11/22/16. bid opening on
										12/21/16. recommend award 01/21/16. procurement to finalize and awar
10,1070 500,507				0/15/0017	10/01/0017	7 10 6 000	510 505	2 550 000	502.460	contract . Start construction 02/15/17 and construction completion
104079 500627	East Riverfront Transportation Improvement Program			2/15/2017	12/31/2017	7,496,000	718,587	3,550,000	592,469	12/31/17
										Support the east end revitalization effort by partnering with RRHA to
										execute strategic acquisitions along and adjacent to the Nine Mile Corridor. RRHA has generated a comprehensive list comprised of
101769 5008315/500409	Nine Mile Consider Accurcition and Debabilitation	7	12	1/14/2013	Onesine	235,000				residential and commercial properties and established priority targets.
NEW	Nine Mile Corridor Acquisition and Rehabilitation East District Park Transformation	7	13 17	1/14/2015	Ongoing FY2018	375,650	-	275 650	-	residential and commercial properties and established priority argets.
500711		7			TBD	700,000	-	375,650	-	
	Nine Mile Road Streetscape	7	17			· · · · · ·	-	700,000		Consultant selected 1/2017. Scope meeting to be held 2/2017.
500720	Police Property & Evidence Center	/	17		FY2017	700,000	-	700,000	-	Property location identified and purchase pending FY 18 funding.
101764 500404	Church Hill Teen Development Center	/				776,357		200,000		-
	Seventh Distr	rict Total:				32,315,282	8,271,836	12,025,650	1,168,773	
I			I		I I				I	
100485 1308110/500191	Hickory Hill Community center	8	13	3/15/2017	10/1/2017	1,552,280	1,082,621	-	15,545	A contractor has been selected and construction will begin Spring 2017
104245 500654	Eighth District Park	8	15	TBD	TBD	200,000	-	-		Scope Being Determined
102194 291-New/500477	Terminal Avenue Belt Blvd Sidewalk Improvements	8	14	TBD	TBD	200,000	1,500	-		Survey complete. Project being reviewed for feasibility. Revenue Sharing
102656 500552	Belmont Road Roundabout	8	15	TBD	TBD	450,000	283,887	-		Construction complete. Closeout Underway.
102969 2918752/500599	Jefferson Davis Hwy (US 1-301): Chesterman Ave.	8		TBD	TBD	773,000	588,134	-		VDOT scoping intersection design for Maury Street.
100675 2928755/500288	Midlothian Turn/Belt Blvd Bridge Interchange Imp	8		N/A	N/A	300,000	283,209		07 660	Interchange study complete. Bridge design repair plans underway with
2948181/500263/264/265	Commerce Rd.: Bellemeade to 450 ft - Urban	8		9/30/2016	6/30/2018	14,260,405	885,917	-	57,009	90% plans. ROW is 90% completed. Final construction plans being prepared.
			11					-		KOW IS 90% completed. Final construction plans being prepared.
2948835/500267/473/491	Deepwater Terminal Road - Urban	8	11	3/31/2013	10/30/2013	4,116,000	1,943,294	-	4,972	- RRHA's contractor is building the final development phase, consisting o
										duplex senior cottages for lease. This activity will complete the Hope V
										grant. Additional single-family home construction will follow on
101776 5008101/500395	Blackwell HOPE VI Conservation & Redevelopment Program	8	11	7/1/2007	3/31/2016	6,050,892	5,939,487	_	_	remaining vacant lots.
500708	Jefferson Davis Business Park Improvements	8	11	//1/2007	TBD	200,000	5,757,407	200,000	_	
500700		0	1 1/			200,000		200,000	-	
						28,102,577	11,008,049	200,000	331,581	

Project #	LFGS #/Award #	Project Name	Council District		Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @12/31/16	Life-to-Date Expenditures @12/31/16	FY2017 Appropriations @12/31/16	FY2017 YTD Expenditures 07/01/16-12/31/16	Comments
											Gymnasium Roof/HVAC Replacement completed in fall of 2015. Planning Commission approval of the conceptual Masterplan completed
											June 2016. Bids were received for the gym renovations (Phase I) and
101006	120 Nam / 500 429	Sauthaida Carrannita Cantan	9	14	C/1/2015	Onesing	2 (12 500	2 441 400			construction started September 2016 with a scheduled completion in A
101906	130-New/500428	Southside Community Center	9	14	6/1/2015	Ongoing	3,613,500	2,441,406	_	110,675	Project is 30% design complete moving forward with runoff design
											methodology for SWMP no construction funds available, project is
101924	130-New/500429	Hull St.: Dixon Dr. to Elkhardt - Urban	9	12	TBD	TBD	4,739,752	679,736	-	14,736	submitting two applications for smart scale program.
101924	130-New/500430	Carnation Street New Sidewalk	9	17	TBD	12/1/2021	600,000	1,748	600,000	1,748	-
		Ninth D	vistrict Total:				8,953,252	3,122,890	600,000	127,159	
Multiple	2308799/500257	Oliver Hill Courts	CW	10	7/1/2008	Ongoing	3,886,741	2,867,126	21,000	44,481	Phase I Renovation Project: Private Drug-Testing Restroom, Mold Abatement, and Vehicle Intrusion Barriers underway, scheduled to be completed April-2017. Phase II Renovation Project: A/E Design underway (75% complete); Front Lobby Renovation, Clerk's Office Renovation, Attorney Suite Egress Door, Courthouse Holding Cell Renovations, Security Upgrades scheduled for Summer/2017.
	5008177/500327	Corridor/Gateway Blight Abatement	CW	12	Ongoing	TBD	1,200,000	590,694	-		816 Riverside Park was acquired and demolished. It is scheduled for auction spring/summer of 2017. 1006 W. Franklin and 1302 Floyd Avenue were also acquired and sold at auction on 8/23/16. 1006 Wes Franklin Street sold for \$291,500 and 1302 Floyd Avenue sold for \$258,500. Sales of both properties to respective owners adopted by
101534	0293101/500478	Replace Parking Equipment	CW	12	4/17/2012	on-going	1,530,000	759,816	200,000		Phase I, the installation of new equipment at 5th & Marshall was completed in July 2012. Phase II additional equipment at 5th & Mars and 7th & Marshall was completed by 6-30-13. Phase III to began Ju 2013 on Carytown parking decks completed by December 2013. 2nd Grace , Coliseum, and Shockoe Plaza garage equipment was ordered May 2014, and installation was completed 11-30-14. Identifying equipment type for Expressway Deck for installation by 9-15-2016. Equipment should be installed at Expressway Deck by November 15t and structural repairs to deck are in progress. Expressway Deck equipment installation completed November 2016. Structural repairs completed in December 2016. IFB for 2nd & Grace Roof Membrane should be advertised in Mi-d February 2017. IFB for elevator replacements at Expressway Deck should be advertised in Mid- Marce This project allows for the purchase of replacement vehicles and
100801	0293102/500164	Fleet replacement program	CW	12	7/1/2013	6/30/2016	28,830,487	15,885,216	5,000,000	-	equipment used to provide services throughout the City. Since July 1 2016, Fleet has ordered 2 fire trucks costing \$1,002,266 and 52 Polic Vehicles costing approximately \$ 1,427,000. During the first quarter, have also sent through requisitions totaling over \$ 3,250,000 to replac vehicles and equipment for DPW and other City departments. All of 4.98 million budget appropriated to DPW for FY17 has been spent. F has ordered all equipment for fiscal year 17. Approximately 90% equipment ordered for FY 17 have been received.
											Hotchkiss Community Center Roof Replacement and Repair bids due October 28th. Pine Camp Roof Repair/Replacement project to be bid
100486	1308115/500194	(BldgFac) Parks and Recreation Building Maintenance	CW		ongoing	ongoing	5,759,801	4,918,994	350,000		early Nov.
104689/101525	1308131/500328	Percent for the Arts	CW		7/1/1994	Ongoing	4,097,164	837,602			Public Art Master Plan is 80% complete with target date of complet Spring 2017. Maggie Walker Memorial Plaza and Public Art is in construction/art in fabrication with target of March 2017 install. Riverfront Public Art on south bank of T Tyler Potterfield Bridge completed Nov 2016.
											The new HVAC system @ Swansboro Swimming Pool completed ar construction documents for improvements to the Blackwell Swimmir
100492	1308180C/500202	Swimming Pools Projects	CW		ongoing	ongoing	6,117,300	5,259,270	250,000		Pool are being prepared.
	1308186C/500203 1308903/500296	Cemetery Improvements Park Road Improvements	CW CW		ongoing	ongoing ongoing	3,586,764 300,000	3,426,622 271,214	-	-	Preparing plans for providing additional burial space on existing, undeveloped land at Riverview Cemetery. Construction to provide for additional burial sites @ Oakwood Cemetery has been completed. A similar project for Riverview Cemetery will be begun once a contract has been selected. Various projects underway or completed
101012	1308907/500222	Neighborhood Park Renovations	CW		November-07	ongoing	7,677,740	5,916,775	650,000		In the process of purchasing new playground equipment for Jeffersor Park, Powhatan and Calhoun.
	1308908/500432	Major Park Renovations	CW		May-07	ongoing	6,388,366	5,524,180	500,000	,	Byrd Park tennis courts were refurbished in September 2016.
	130C300/500297 210NEW	James River Park System Open Space Acquisition	CW CW		July-06 TBD	ongoing TBD	237,000	266,868		9,097	Various projects underway; purchased equipment for the trails construction and renovation as well as planned improvements at the River Visitor's Center/Maintenance Headquarters. Future Years Appropriation

							Life-to-Date	Life-to-Date	FY2017	FY2017 YTD	
Drojoot #	LFGS #/Award #	Project Nome	Council	FY Amend	Construction	Construction Completion Date	Appropriations @12/31/16	Expenditures @12/31/16	Appropriations @12/31/16	Expenditures 07/01/16-12/31/16	Comments
Project #	LFGS #/Award #	Project Name	District	Amena	Beginning Date	Completion Date	@12/31/10	@12/31/10	@12/31/10	07/01/10-12/31/10	Comments Construction of T. Tyler Potterfield Memorial Bridge (TTPMB) is
											approx. 95% complete. The bridge opened to the public on 12/2/16. Other
											Priority 1 projects, e.g., Lehigh Terraces planning/public engagement
											started March 2016, with public meeting in 8/16 and 1/17. Finalizing
											Lehigh Terraces plan through Schematic Development anticipated summer
101526	2108132/500329	Riverfront Plan Implementation	CW	13	August-14	August - 16	11,776,988	3,641,497	300,000	2,863,968	
											Procurement is nearing completion. Anticipated contract date during June
102254	230-New/500482	Revenue Administration System	CW	14	June-17	June-19	3,297,770	-	-	-	2016. Project implementation timeframe is 18-24 months.
102265	230-New/500484	Richmond Fire Burn Tower Stabilization & Repair	CW	14	TBD	TBD	247,000	66,162		210	New tower design complete and construction on hold pending future funding.
102203	230-INEW/300484	Richmond File Burn Tower Stabilization & Repair	CW	14	IBD	IDD	247,000	00,102	-	219	Construction of Coliseum Fall Protection System underway, scheduled to
100199/104414	2308103/500003	Richmond Coliseum Renovations	CW		July-10	On-going	4,836,882	3,807,932	-	63.847	be completed by May 2017.
1001/2/101111	200100/00000		0.11		Unit 10	on going	1,000,002	0,001,702			HVAC Design - VAV Box and Controls began Nov-2016, currently
											design is 75% complete (in place of boilers and generator project).
											Working with Court Staff to review additional projects; building
100200/104005	2308104/500228/500701	John Marshall Court Building Renovations	CW		8/1/2008	On-going	4,926,000	3,198,720	1,086,000	3,941	assessment, window replacement, security improvements.
											Current project scope consists of Pre-K (260 children) Facility as Phase V
											to the M. L. King Middle School Project. Pre-K Facility design is
											complete & construction (Exterior envelope, interior partitions and MEP
M-14:1-	2308105/500455	Community Schools/Dealer/Liberrise	CW		5/2014	Onesing	8,251,485	7,387,438		129.074	rough in) is underway. Scheduled completion on 6/15/15. MLK Pre-K
winiple	2308103/300433	Community Schools/Parks/Libraries	CW		5/2014	Ongoing	8,231,483	7,387,438	-	158,974	closeout process underway. Other project scoping underway.
											Main Library Elevator Replacement/Fire Alarm System Project
											construction phase work is completed - dates shown are for this portion of
											the overall Library Renovations work. MLB Roof Replacement Project
											completed on Feb. 6, 2015. Special Collections Area HVAC design
Multiple	2308135/500231	Library Renovations	CW		10/2/2012	Ongoing	5,591,500	5,385,190	-	1,139	complete and solicitation for bids scheduled for Sept-Oct. 2016.
											Construction began May 2016 for installation of generator redundancy
10050 < /10000 <	22001 40/500222		CIU		11/1/2000		2 255 000				and DIT redundant circuitry. Working with DIT to schedule circuit cut-
102706/100206	2308140/500232 2308153	City Hall Emergency Generator Replacement Technology/Vocational School Improvements	CW CW		11/1/2008 TBD	Ongoing TBD	2,255,000	2,162,614	-	387,674	over, anticipated completion date May 2017. Project scope needs to be determined.
	2308133	rechnology/vocational School Improvements	CW		IDD	IDD	-	-	-	-	AHU 4 construction complete; next phase of project (valves and steam
											traps) On going project, however, additional funds will be needed to
											complete City Hall. Replace failing heating and cooling valves; The
											following projects are currently ongoing: Replace Hot and Chilled water
											line replacement at various location, replace all restroom drains, replace
											hot and chilled water lines at the 1st floor, replace roof drain lines above
											room 100 1st floor. The total sum for the projects is \$120,673.00.
											Respectively (\$47,363, \$41,184, \$18,384, \$13,742). Additional projects
											completed are: Replace chilled and hot water lines (\$12,480); Install hot
											water recirculation equipment (\$33,193); Install (4) hot taps on Chill and
											hot water lines (\$6,303). The remaining funds per rapids as of $7/22/16$
											were \$288,217.05) *(UPDATE: 10/21/16) - Two (2) additional projects currently on-going: Replace Booster Pump at City Hall and Design
											Replacement of Steam Coils and VAVs. Respectively (\$57,887 and
											\$14,125). The remaining funds per rapids as of 10/21/16 is \$245,103.82
100208	2308154/500242	City Hall HVAC Valve Replacement	CW		2/1/2016	On-going	2,210,000	129,560	-	112,405	NO UPDATE
100200			0.11			Surgonia	2,210,000	127,500		112,103	Ongoing - Acquisition closed February 2013. Balance will be used to
											make parking improvements to support the development of the area as a
											park and preserve balance as green space for eventual development of
	2308155	Lehigh Acquisition	CW		2/2013	6/1/2017	2,200,000	2,200,000	-	-	Lehigh Terraces. Tentative completion date, June 2017.
		~ ·			•					ı	1 - 1 /

					JF						
			Council	FY	Construction	Construction	Life-to-Date Appropriations	Life-to-Date Expenditures	FY2017 Appropriations	FY2017 YTD Expenditures	
Project #	LFGS #/Award #	Project Name				Completion Date	@12/31/16	@12/31/16	@12/31/16	07/01/16-12/31/16	Comments
Project #	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@12/31/16	@12/31/16	@12/31/16		Police Hq Water Heater construction completed; Fire Station 20 HVAC- completed; Fire Station 18 Boiler complete; Fire Station 23 HVAC Complete; 911 Emergency Communications Building, Radio Tower Building HVAC-A/E Services completed; RAA Datacenter HVAC-A/E Services completed. Upgrades to replace new HVAC systems for Fleet and paint booth start Feb 2016 - Apr 2016, Police and Fire Departments. Replacement of roofing systems at Libraries and new Fleet facility - (IFB complete - Const. Start Mar 2016 - Sept 2016). Asphalt overlaying of parking lots. New generators and monitoring systems for Emergency Operations (Need contract modification). Upgrades to exterior lighting of City facilities - (Const. Start Mar 2016 - Aug 2016); The following project is currently in Design A/E and on-going: Police Parking Decks Repairs at 3rd Precinct and Training Academy. The cost for A/E design is \$66,050.00 and is scheduled to be completed by Aug. 31, 2016. Construction will be from FY 17 and estimated to be \$300,000 and completed May 2017. Additional project completed are: Demo of Wall at Festival Park (\$2,950); Install new fence at Festival Park; Install new air duct box at City Hall Parking deck (\$8,544.00); Replace floor in elevators at City Jail (\$8,700.00); Back up cooling Units for DIT - City Hall (\$19,489.00); New Exhaust fan and controls Fleet Paint Booth (\$48,400.00); New RTU 10 Ton at Fleet Maint. Bldg. (\$22,068); Install Washer and Dryer at City Hall (\$9,630); Replace Fleet Maint. Roof (\$277,900) this project is currently in construction expected to be completed by Nov. 2016. *(Update 10/21/16) Additional projects currently on-going are: 730 Bldg. Cooling Tower Repairs, Main Library Interior Drain Line Repairs, SSide Operations at 3506 Hopkins Rd
M 14.1	220015-00/500121		CW		7/1/2000		46 272 067	42 (12 2(4	1 000 000		Replace HVAC split systems (Respectively: \$32,489.00, \$43,682.50,
Multipi	e 2308156C/500131 2308167	Major Building Renovations Landmark Theater Renovations	CW CW		7/1/2008 Ongoing	ongoing Ongoing	46,373,967 8,779,601	43,612,264 8,779,600	1,000,000	407,682	\$41,430.00) The balance in Rapids as of 10/21/16 is \$694,663.23 Complete
Multipl	e 2308196/500273	Library Technology Upgrades & Renovations Program	CW		5/2010	May/2017	11,513,071	9,988,481	553,424		North Ave., Westover Hills, Belmont Ave., Hull St. & Broad Rock Branch Library Projects and Main Library Lower Level Auditorium Project are complete. East End BL Project construction phase work completed in Oct.13. Main Library 2nd Floor renovation IFB scheduled for June/14 with a construction completion scheduled for Feb/15. Ginter Park BL scheduled for construction start of June./15. Completion scheduled for completion Jan/2016.West End BL Project returned to program & re-starting design work. Design for remaining program projects essentially complete. Construction dates are current projections for overall program per extended funding and essentially one project per year. West End design completed and IFB in process. West End Branch construction started Oct./2016 for completion in May/2017.
Multipl	e 2308198/500160	School CIP Planning & Construction	CW		Sept. 2011	On-going	186,888,204	174,843,773	-		Multi-project program with four Phase I projects: Broad Rock ES, Oak Grove ES, M.L. King MS & Huguenot HS. BRES & OGES projects complete and opened 1/2/2013 on schedule. MLKMS Project Phase III construction complete and new school opened 1/6/2014 on schedule - Phase IV demolition of existing school and completion of south end school construction and site work complete July 2014. MLKMS Phase IV completed and Phase V (Pre-K) construction underway. HHS primary construction underway and on schedule for 1/5/2015 new school opening. Remaining existing school demo & site work scheduled for completion Fall./15. Huguenot HS project completed and project closeout underway. Planning for new school projects underway.
10021	6 2308223/500246	City Hall Replacement of Boilers and Related Systems	CW		3/31/2009	ongoing	496,000	283,195			City Hall Boiler Re-configuration-Construction 99% complete - to install new boiler water feed valves and controls; The following project is in Design A/E and is currently on-going. The Design cost \$17,700.00 and shall be completed by Aug. 31. Construction is estimated to be approximately \$200,000.00 and to be completed next spring April 2017. The remaining funds per Rapids as of 6/22/16 \$800,859.09. Additional projects on-going include replace AHU #5 and City Hall Cooling Towers support repairs. Both projects have been awarded. NO UPDATE
10021	0/2306223/300240	City Han Replacement of Doners and Related Systems	CW		5/31/2009	ongoing	490,000	200,193	-	13,097	support repairs. Doin projects have been awarded. INO UPDATE

				•	v 1						
							Life-to-Date	Life-to-Date	FY2017	FY2017 YTD	
Des to staff		Destant Name	Council		Construction	Construction	Appropriations	Expenditures	Appropriations	Expenditures	Commente
Project #	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@12/31/16	@12/31/16	@12/31/16	07/01/16-12/31/16	Comments The City hired an Architectural firm in Sept. of 2011. To date the firm has
											completed a space utilization study and provided three options for the
											build-out of temporary office space in 730 East Broad Street to
											accommodate staff during major construction in City Hall. Construction
											and MEP drawing should be completed by Dec. 3, 2012. The City has
											hired the A/E firm for renovation design of first, third, fourth floor.
											Construction start scheduled for May 15, 2015 for schedule completion of
											1st & 4th floors Dec./2015. Phase III design for 1st Fl. Finance complete and IFB due 12/8/16. Construction start Feb 1 with scheduled completion
Multip	le 2308235/500438	City Hall Renovation Project	CW	13	2/11/2013	on-going	3,808,742	2,992,512	_	35 783	for Aug/2017.
wintip	2308233/300438	City Hall Kellovation Project	C 11	15	2/11/2013	on-going	5,000,742	2,992,512		55,765	101 Aug/2017.
											PVA One is preparing to move from "soft launch" status to full
											RVA One is preparing to move from "soft launch" status to full operations. As of 7/20/2016, a total of 25,311 cases have been processed
											using the new system. Since the decommissioning of the legacy CRS
											system in June 2016, all call center agents are now using the RVA One
											system for most service request types (except for dome DPU-related
											service requests). Next steps include User Acceptance Testing (UAT) for
											the SeeClickFix (mobile application) and City works interfaces, as well as
10203	38 2308237/500443	Customer Relationship Management Program	CW	13	Q1FY14	FY2018	2,318,350	1,218,565	-	24,759	implementation of a web-based service request submission tool.
											Current Project - A/E Services needed to pave rear parking lot, install new
											canopy. Design recently completed for site work and new canopies. Phase
											I IFB scheduled for Oct/2016 for construction start in Feb./2017. Phase II
10021	9 2308239/500248	RAA Buildings and Property Improvements	CW	13	9/1/2012	On-going	1,175,000	109,783	575,000		construction start scheduled for May/2017 and completion in Oct/2017.
											The city has entered into a contract with Motorola Solutions, Inc. for a
											turn-key replacement of the city's radio system. New tower sites have
											been identified and approved by the Planning Commission. Delivery of
											public safety radios is expected in spring of 2017 with the remaining
10022	21 2308302/500250	800 MHz Radio System Update & Equip. Replacement	CW	12	On-going	On-going	28,212,000	670,877	13,083,000	103 045	general government radios and new system as a whole projected to be completed in late 2020.
10022	2308302/300230	800 MHZ Radio System Opdate & Equip. Replacement	CW	12	Oll-going	Oll-going	20,212,000	070,877	15,085,000	103,943	completed in fate 2020.
											The RFP for architectural design and engineering services was published
											on September 24, 2014 with a proposal deadline of October 23, 2014. The
											RFP evaluation committee has completed scoring of the proposals and a
											contract is expected to be awarded during the month of Jan./15 with the
											expectation that the design will be completed by summer, calendar year
											2015. Design completed. Construction schedule is pending FY17 funding.
56166	51 500559	9-1-1 Emergency Communications Center Expansion	CW	15	N/A	TBD	2,826,807	317,885	1,800,000		Re-design efforts in progress and RFQ schedule for Feb/2017, RFP scheduled for March 2017 and planned construction start May/2017.
	1 500559	9-1-1 Emergency Communications Center Expansion	CW	15	IN/A	IDD	2,820,807	517,005	1,800,000	55,850	scheduled for March 2017 and planned construction start May/2017.
											Projects under construction (renovations); The following projects were
											completed: Entrance lighting, Automatic Sliding Doors, Install exterior
											transformer for LED fixtures. The total cost was \$40,322.00.
											Respectively (\$9,501.00, \$5,129.00, \$25,692.00) The remaining funds
10022	23 2308501/500252	City Hall Renovations	CW		7/1/2008	1/1/2015	26,940,000	26,884,155	-		per Rapids as of 7/22/16 are \$39,458.04 (500252-100223).
											Renovations to Fire Station No. 10 & No.13 complete. Fire Stations
											No.8, 19, 20 & 21 scheduled for renovations with the start of construction
											at FS No. 20 in August 2016 and scheduled completion in April 2017.
											Design of FS No. 21 started July 2016 with IFB scheduled for late February 2017. The plan calls for one station to be completed as the next
Multip	le 2308929/500272/500555	Fire Station Renovations	CW		On-going	On-going	8,663,424	5,844,469	1,963,424		reported by 2017. The plan can's for one station to be completed as the next renovation starts.
	2300327300272/300333		CII		Oli going	On going	0,005,424	5,011,107	1,905,424	557,505	
											HVAC System (RTU 2) complete; Seal and re-stripe parking lot
											completed; renovate control room in progress. Roof replacement; The
											following project was completed 5/31/16 - Greenhouse Electrical
											Renovations for \$5,218.00. Additionally, RTU #10 was replaced July
											2016 (\$15,223.00). The remaining funds per Rapids as of 7/22/16 are
											\$1,191,783.40 (500261-100228).Current projects are boiler replacement,
10022	28 2308931/500261	Juvenile Detention center	CW		7/1/2008	On-going	2,800,003	1,591,496	185,000	8,274	HVAC upgrades, fire alarm upgrades.
10000	29 2308933/500269	City Hall Interior Renovations	CW		On aging	On-going	631,000	614,801			Projects under construction, to support the renovations for the Fire Alarm/Sprinkler Project. City Council Suite renovation
10022	2300733/300209		CW.		On-going	On-going	051,000	014,801	-		Dark fiber optic to be installed in the south of the James as part of ITS
											Signal System Project. Main Library, 911 Building, DPU at Maury
101848/10440	08 290-New/500420	Richmond Fiber Optics Network System	CW	14	On-going	On-going	1,350,000	449,410	350,000		connected to the fiber optic network. No change in 2nd qtr.
	•	· · ·		•	• • • •			· · · ·			

Project #	LFGS #/Award #	Project Name	Council District		Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @12/31/16	Life-to-Date Expenditures @12/31/16	FY2017 Appropriations @12/31/16	FY2017 YTD Expenditures 07/01/16-12/31/16	Comments
											Project is in progress. Working with the Workforce Development Progr
											to utilize their skilled labor to produce bike racks. 225 post-and-ring ra
											locally fabricated have been installed. 30 "staple" (inverted U) racks w
											completed for the "Go Bike" project in collaboration with the Chamber
											Commerce, 12 of which have been installed. 60 "staple" style racks are
101939	9 2908023/500435	Bicycle Parking Racks	CW	13	4/30/2013	Ongoing	150,000	51,638	25,000	1 89/	production. A total of 386 bike racks have been installed since the start the initiative.
101939	2708023/300433	Dreyere I arking Racks	CW	15	4/30/2013	Oligoling	150,000	51,050	25,000	1,094	3rd & 4th Canal St Traffic Signal Upgrade begin construction March
											2017. Harrison St @ Park & Grove Signal Upgrade under construction
											New Signal @ Nicholson St and Williamsburg Ave construction
Multiple	e 2908122C/500289	Traffic Control Installations	CW		Ongoing	Ongoing	7,778,858	6,815,563	200,000	68,350	completed. For state reimbursable funding portion the project is complete. The
											remainder of the project will continue with city General Fund dollars a
100643	3 2908123/500338/339	Street Name Sign Program	CW		Ongoing	Ongoing	668,976	622,270	-	-	funding allows.
											Six Intersection Signal Upgrade project construction completed. 23rd &
											Fairfield Ave roundabout project construction completed. 25th & Nine Mile Rd roundabout project construction completed. Brookland Park Bl
											Dill Ave roundabout project construction completed. Processing final
Multiple	2908130/500302/303/304/305	TEA-21 Safety Improvements	CW		3/15/2008	Ongoing	25,311,151	19,602,019	-	-	payment.
Multiple	2908135/500421	Safety Improvement Contingency	CW		Ongoing	Ongoing	454,406	301,052	-	-	Several projects. No change for 2nd qtr.
	2908136	Parking Meter Enhancement Program	CW		Ongoing	Ongoing	75,000	74,997	-	-	Project complete, account closed. Construction completed. Closing out in process. Federal Project. Funds
											will need to be re-appropriated in accordance with VDOT 6-year plan.
100577	2908138/500363	Richmond Signal System Improvements (CMAQ)	CW		Ongoing	Ongoing	3,739,000	2,897,103	-	-	No change in 2nd qtr.
											Floyd Avenue Bike Boulevard construction completed. Manchester
											Bridge Bike Lane construction start construction in Aug. Lee Bridge Bi
Multiple	2908222/500309	Bike Lanes/Bike Boulevards (Bike Lanes "Sharrows")	CW	12	Ongoing	Ongoing	3,150,000	1,066,796	500,000	23 579	Lane will start construction in Aug, 2015. W. Leigh St (Myers St to Dineen St) Bike Lane construction 90% completed.
<u> </u>	2908222/500307/313/314	ITS Signal System	CW	12	July 2013	June 2017	10,000,000	3,773,326			Construction is underway (about 35% completed).
											Several projects: SRTS project - Construction completed. Invoicing
											process. Belmont Roundabout - Construction completed. Invoicing process. Circles at Franklin St and concrete median at Riverside Dr an
											New Kent Rd - construction on-going. Speed tables on Seminary Ave, 5
											Christopher Rd, and Clarence St - construction is scheduled for Februar
											2017. Crosswalk and RRFB at Three Chopt Rd and Towana Rd - Desi
											completed. Construction is scheduled for March 2017. Splitters and spe
											table on Granite Ave - Design completed. Construction is scheduled for May 2017. Circles at Dorset Rd - 50% Design completed. Idlewood A
											Roundabout - R/W acquisition. underway. Potential projects throughout
Multiple	2908910/500361	Citywide Traffic Calming	CW		Ongoing	Ongoing	4,450,000	3,265,107	200,000		the City - Estimate construction date for 2017 - 2018.
			~~~~								Funding committed to match federal grants awarded to the City. No
Multiple	e 2918122C/500427	Matching Funds For Federal Grants	CW		Ongoing	Ongoing	944,000	237,876	70,000	3,781	change in 2nd qtr. Funds used for various city-wide emergency repair and unfunded project
Multiple	e 2918128C/500290	Streets, Sidewalks, Alley Extensions and Improvements	CW		Ongoing	Ongoing	23,606,214	20,027,732	776,848	306.798	No change in 2nd qtr.
F											
-	2918129/500538	Misc. Urban Aid	CW		Ongoing	Ongoing	1,403,062	1,332,869	-		Contingency funds used to cover project overruns. No change in 2nd qu
102575	2918186/500539 2918210	ISTEA Projects Project Planning and Programming	CW		Ongoing	Ongoing	1,543,895 472,000	809,878 474,864	-		Federal projects. No change in 2nd qtr.
102579	2918210	Streets/Sidewalks/Bikeways/Trails/Ramps	CW CW		Ongoing Ongoing	Ongoing Ongoing	1,250,000	474,804 452,505	-	-	Project overspent. No change in 2nd qtr. Payments being processed. No change in 2nd qtr.
102077		Su eeu, Siee name, Sine naje, mane, mane,	011		ongoing	ongoing	1,200,000				VDOT administered, City matching funds only. Broad St. Phase comple
											Nine Mile Rd. complete. Richmond Gateway Sign project under
	2 2918364/500369	Commonwealth Gateway Interstate Landscaping	CW	12	03/2012	8/1/2015	426,000	97,223	-	-	construction anticipate August completion.
100340/101/33	3 2918507/500380/500381	Curb Ramps for the Mobility Impaired	CW		Ongoing	Ongoing	1,225,000	1,215,576	-	-	Projects complete. Funding used to supplement sidewalk projects: 300-400 Pine, 2200
Multiple	2918510/500387	Neighborhood Sidewalk Improvements	CW		Ongoing	Ongoing	2,500,000	2,374,579	-		Idlewood and 3400 Idlewood construction underway
A	2918515/500286	Transportation Projects	CW		3/10/2008	Ongoing	49,063,751	43,376,387	3,626,848		On going City paving program. Projects to begin Spring 2017.
											FY 16 Sidewalks : under construction. FY17 Sidewalks: Plans in
Multiple	2918516/500161/500162	Sidewalk projects	CW		Ongoing	Ongoing	10,009,987	7,933,262	300,000	615,681	production now.
	2918755	Council District Project	CW		Ongoing	Ongoing	5,258,677	5,258,676	-	-	-
											Inspection program is proceeding on schedule. 5th St. and 7th St. over
	1										Leigh St. bids received August 2014 over budget. Negotiated with
											Contractor to award project. Anticipate CN Start 11/14. 7th street bridg
										I	-
											over Leigh construction 99% complete, bridge open. 5th Street bridge
									-		99% complete; Belvidere Street Br. over CSX/Brook rd Mill and Overl
Multiple	2928750/500315	Major Bridge Improvements	CW		Ongoing	Ongoing	12,909,120	6,772,602	2,000,000	39,054	

oject #	LFGS #/Award #	Project Name	Council		Construction Beginning Date	Construction	Life-to-Date Appropriations @12/31/16	Life-to-Date Expenditures @12/31/16	FY2017 Appropriations @12/31/16	FY2017 YTD Expenditures 07/01/16-12/31/16	Comments
Jeet #		r toject Name	District	Amenu	Deginning Date	Completion Date	@12/31/10	@12/51/10	@12/51/10	07/01/10-12/31/10	Various Projects are at different stages of implementation- 37th Street
											Hull to McRand planned for Summer 2016; Commonwealth Ave
											construction planned Summer 2016; Cutshaw Avenue construction or
											pending resolution of interagency stormwater issues. No change for 2
Multiple	2948186/500266	New Curb & Gutter Program - Urban	CW		Ongoing	Ongoing	2,228,000	961,739	-	-	atr.
manipro			0.11			ongoing	_,0,000	,,,,,,,,			Various Projects are at different stages of implementation- Walsmley
											Blvd. Sidewalks- Phase I construction complete. Phase II in design.
Multiple	2948187/500337	New Sidewalk Program - Urban	CW		Ongoing	Ongoing	1,300,000	950,556	-	-	change for 2nd qtr.
î											Funding used to supplement Sidewalk Repair program. No change for
Multiple	2948188/500317	Sidewalk Improvement Program - Urban	CW		Ongoing	Ongoing	2,245,509	1,973,959	-	-	qtr.
											Resurfacing, paving, and slurry seal throughout the city. No change
	2948189/500346	Pavement Rehabilitation - Urban	CW		Ongoing	Ongoing	7,959,622	7,877,841	-		2nd qtr.
Multiple	2948190/500347	Traffic Control Modernization - Urban	CW		10/31/2009	12/31/2013	2,300,000	2,071,228	-	-	Several locations, ongoing project.
											Funding committed to supplement various projects. No change for 2
	2948791/500343	4R Capital projects - Urban	CW		Ongoing	Ongoing	1,665,000	1,014,355	-	-	qtr.
100172	2958836/500340	Urban Bridge Maintenance	CW		Ongoing	Ongoing	100,000	96,221	-	-	Bridge Maintenance funding. No change for 2nd qtr.
10175			0111			<b>T</b> 10	10,000,000	0.000.000			Construction began Jan 13; \$7,025,969 has been borrowed and grant
	5008009/500393	EDA Leigh Street Development (Redskins)	CW	13	Jan-13	Jun-13	10,000,000	9,999,999	-		the EDA.
101720	5008030/500377	Gateway Plaza	CW	13	Jul-13	Jan-15	11,250,000	11,250,000	-	-	Project in progress. Funds will be used in designated areas of Church Hill, Carver/NTW
											5
Multipla	50081050/500206	(NID) Citurida Naighborhood Immercomenta	CW		7/1/2000	Ongoing	5 651 105	4 170 425	100.000		Matthews Heights for approved infrastructure improvements. Start d
-	5008105C/500396 5008176/500405	(NIB) Citywide Neighborhood Improvements	CW CW			Ongoing	5,651,125	4,179,435	100,000	13,936	
101765	5008176/500405	Economic Development Investment Fund	Cw		Ongoing	Ongoing	2,687,158	2,670,308	-	-	Ongoing
											Phase 1 signs installation complete. Replacing/repairing a couple of
											damaged signs. The second phase of the project will involve the design of the project will involve the design of the project will involve the design of the project will be a second phase of the phase of t
											and implementation of the pedestrian wayfinding piecethat is sch
101510	2108123/500323	Citywide Wayfinding Signage	CW		5/5/2011	Dec-17	1,695,000	1,085,880		10 728	to start design work within next 45-60 days, with an anticipated fina
	5008652/500411	Planning and Pre-Development	CW		Ongoing	Ongoing	1,631,069	1,555,695	-	10,720	installation by end of year. early 2018. Ongoing
	5008766/500324	Building Demolition	CW		7/1/1998	Ongoing	6,200,000	5,865,546			1st Qtr - 5 Full demolitions - 1 Stabilization 2nd Qtr - 1 demolition
101322	3000700/300324	Dunung Demonton	CII		//1/1/0	Oligonig	0,200,000	5,005,540			1st Qui 5 Fun demontons i Submization zha Qui i demonton
100227	7808102/500405	Caboal ADA Camalianas	CW		Oneciae	Onesing	22 200 700	22.760.160			On an in a Maniana Duriante ana at different atoma af invelormentation
102557	7808103/500495 7808105/500493	School ADA Compliance High School Athletic facilities	CW CW	13	Ongoing 11/2012	Ongoing TBD	22,308,706 2,658,438	22,769,160 2,099,037	-	-	Ongoing; Various Projects are at different stages of implementation \$88.3K encumbered for Wythe tennis courts.
	7808105/500495	Renovation of Elementary Schools	CW	15	Ongoing	Ongoing	18,559,289	18,559,753	-	-	Ongoing
	7808107	Renovation of High Schools	CW		Ongoing	Ongoing	5,186,401	5,186,401			Ongoing
	7808111/500492	School Maintenance	CW		Ongoing	Ongoing	89,407,753	70,763,774	9,000,000		Ongoing
	1000111/0001/2		0.11		Chigoning	ongoing	07,107,705	10,100,111	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		
											After completion of the 30% design phase, GRTC and its partners ha
											entered semi-final design - 30% to 60%. The Final Design will begi
											March 2016 with the construction phase starting June 2016. Constru
											phase will be complete August 2017 with final Testing and Acceptar
											October 2017.
											Note: The Virginia Department of Transportation (VDOT) will
104086	500628	GRTC Bus Rapid Transit	CW		March 2016	Oct-17	7,600,000	-	3,800,000	_	and manage the construction phase of the BRT project.
104274	300020	Pedestrian Safety Crossing	CW		TBD	TBD	200,000	-			Scope and locations to be determined.
104129	500637	Richmond Signal System South of the James (CMAQ)	CW		3/15/2015	4/15/2017	600,000	-	350,000		Construction Underway.
	500636	Richmond Signal System Improvements West-North (CMAQ)			TBD	TBD	500,000	-	-		Waiting for VDOT to release Agreement.
	500653	Urban Agricultural Site preparation	CW		TBD	TBD	25,000	13,760	-		Scope Being Determined
											Voting Machines have been received and ready for November electi
104158	500641	New Voting Machines	CW		May 2015	Nov 2015	613,302	-	-	-	Payment in process
104579	500700	East District Initiative Building	CW		Apr-17	1-Aug	93,000	4,575	93,000	4,575	Commission Architectural Review meeting 01/24/17 Approved
104583	500702	Police Headquarters Building	CW		Jun-17	1-Dec	888,000	-	888,000	-	Additional Chiller Project
	500703	Police Training Academy Building	CW		Apr-17	1-Oct	278,000	-	278,000		Chiller Replacement
104674	500719	Police Equestrian Community Center	CW	17	TBD	TBD	328,721	1,524	328,721	1,524	Design procurement in process for design completion June/2017.
											Various projects under design and construction throughout the City.
	9741603	Street Lighting - Special	CW		On-going	On-going	13,350,525	9,883,266	613,424	-	Ongoing.
	9741602	Street Lighting/General	CW		On going	On coinc	34,331,390	23,006,647	300,000	326,277	Various projects under design and construction throughout the City.
	7/41002	Street Lighting/General	CW		On-going	On-going		23,000,047			
		Citywide Projects	Subtotal:				881,927,655	699,070,552	51,316,689	10,512,305	
		Capital Improvement Plan S	Sub-Total:				1,148,228,529	849,105,069	71,599,039	27,224,001	

					Life-to-Date	Life-to-Date	FY2017	FY2017 YTD	
		Council FY	Construction	Construction	Appropriations	Expenditures	Appropriations	Expenditures	
Project # LFGS #/Award #	Project Name	District Amen	d Beginning Date	<b>Completion Date</b>	@12/31/16	@12/31/16	@12/31/16	07/01/16-12/31/16	Comments
1402	Gas Utility New Business	CW	Various	Various	289,172,207	219,897,523	17,219,000	3,062,129	I
1403	Gas Utility System Replacement	CW	Various	Various	356,420,319	310,432,848	24,264,000	4,191,196	
1502	Water Distribution System Improvements	CW	Various	Various	205,379,907	157,112,545	13,884,000	3,627,799	
1503	Water Transmission Main Improvements	CW	Various	Various	126,541,169	49,200,104	4,120,000	1,003,019	
1590	Water Plant and Pumping Improvements	CW	Various	Various	364,213,175	205,109,856	8,505,000	1,851,762	
1940	Stormwater Facilities Improvements	CW	Various	Various	48,348,665	23,424,051	8,500,000	876,792	
1701	Wastewater Treatment	CW	Various	Various	221,660,999	152,512,784	23,328,000	2,116,375	
1780	City Floodwall	6	Various	Various	2,216,000			_,110,070	
1760	Wastewater Sanitary Sewer Upgrades	CW	Various	Various	293,709,574	208,709,704	29,932,000	6,648,588	
1750	Wastewater Combined Sewer Overflow	CW	Various	Various	261,202,760	187,292,895	31,700,000	633,147	
1100			( unous	vurious	· · · ·				
		tilities Total:			2,168,864,775	1,513,692,310	161,452,000	24,010,807	
	Capital Improvemen	t Plan Total:			3,317,093,304	2,362,797,379	233,051,039	51,234,808	
	STORMWATER PROJECT DETAIL								
									Unable to acquire necessary easements from affected residents. Proje
									placed on hold and removed from active project list. Transferred
									\$50,0000 appropriation to 5700 Franklin St. & Granite Ave. Draina
1940	4800 Charmian Road Drainage Improvements	1	TBD	TBD	-	-	-	-	Improvements.
1940	5700 Franklin St. & Granite Ave. Drainage Improvements	1	Feb-12	Jul-12	145,000	144,031	-		Project Complete.
1940	601 St. Christopher's Road & Henri Road Improvements	1	Winter 2011	Spring 2012	360,000	316,668		<u> </u>	St. Christopher's Road Project is complete. Henri Road is complete.
	First D	istrict Total:			505,000	460,699	-	-	
									Funds were withdrawn. Project is in the Scoping Phase and has been
									added to the Stormwater Utility Active projects list and will be prior
2938158	1700 Oakdale & 1900 Maple Shade Drainage	2	TBD	TBD	-	-	-	-	with other Stormwater projects.
1940	Monroe Park Drainage Improvements	2	TBD	TBD	-	-	-	-	Anticipated grant funding was not awarded.
	Second D	istrict Total:			-	-	-	-	
				-		-			
									DPU cost share with ACOE is \$150,000 for Design and \$1,084,000
									Construction. Awaiting confirmation of design contract. Anticipate
									expenditure in FY15. This project will be prioritized and funded through
1040		2 11	TDD	TDD	1 000 401				SW CIP funds.
1940	Bryan Park Dredging of Ponds	3 11	TBD	TBD	1,239,491				5 W CH Tulius.
	Third D	istrict Total:			1,239,491	-	-	-	
1940	Hathaway & Wallowa Drainage Improvements	4 11	Aug-11	Jan-12	554,000	219,928			Construction complete. Project closed.
1910	Tradia way or traditional Drainage Improvements	1 11	1105 11	Juli 12		217,720			This project has been converted to a stream restoration project
									Obtaining Easements from residents. Design is 65% complete.
									Maintenance continues to keep culvert clean; project on hold pending
1940/500084	Rattlesnake Creek Drainage Improvements	4	FY 17	FY 17	222,763	75,412	-		identification of scope.
1940	Staffordshire Ph. 3 & 4 Drainage Improvements	4 11	Aug-11	Mar-12	991,159	913,309	-		Construction complete. Project closed.
		istrict Total:			1,767,922	1,208,649			J. J
					1,101,222	1,200,017			
DPR	Dogwood Dell Drainage Improvements	5	Nov-11	Spring 2012	390,000	266,235	-		Construction Completed.
1940	Pump House Road Drainage Improvements	5 11	Jun-11	Dec-11	550,000	486,155		-	Construction completed.
	Fifth D	istrict Total:			940,000	752,390	-	-	
1940	12th Street Green Alley	6 11	Winter 2010	Jul-12	255,322	146,676		I	Green Alley Installation is complete.
1940	5th Street Green Alley	6	N/A	N/A	200,000	140,070	-		Project completed July 2010.
1940	Jui Succi Orchi Ancy	0	IN/A	IN/A	200,000				1 Toject completed July 2010.
	Sixth D	istrict Total:			455,322	338,002	-	-	
				I					Annual Construction Contract to be re-advertised. Assignment pend
1940	31st Street & Marshall Drainage Improvements	7	TBD	TBD	160,000	31,333	-	-	and will be based on available CIP Funds.
									Project combined with 1321 N. 32nd St Drainage Improvements. An
									Construction Contract to be re-advertised. Assignment pending and
1940	33rd Street @ R Street Drainage Improvements	7 11	TBD	TBD	250,000	10,000		-	be based on available CIP Funds.
1940	411 N. 23rd Street Drainage Improvements	7	TBD	TBD	75,000	61,733	_		Project complete.
	Seventh D	istrict Total:			485,000	103,066	-	-	
1940	Cheatham Street Drainage Improvements	8 11	Fall 2013	Winter 2013	60,000	45,846			Complete
				•		•	,		

						Life-to-Date	Life-to-Date	FY2017	FY2017 YTD	
			FY	Construction	Construction	Appropriations	Expenditures	Appropriations	Expenditures	
Project # LFGS #/Award #	Project Name	District A	Amend	<b>Beginning Date</b>	<b>Completion Date</b>	@12/31/16	@12/31/16	@12/31/16	07/01/16-12/31/16	Comments
										Phase II: One bid on project was received (July 2016). Bid was over
										engineer's estimate. It has been requested that the VDOT Revenue
										Sharing Funds for this project be reallocated to the Tyler Potterfield
										Bridge project rather than risk VDOT De-allocation of funds.
	~ ~ ~ ~ ~ ~	2								Project will be reprioritized and funded at a later date.
2938160	Cherry Gardens Drainage Improvements	8	09	TBD	TBD	1,453,760	284,288	-	-	Phase I: Project is complete.
293C106	Davee Gardens Drainage	8	11	TBD	Summer 2015	278,614	59,412			Project is complete.
1940	Chesco & Walmsley Drainage Improvements	8	11	Winter 2013	Spring 2014	1,556,038	1,432,951	-	-	Complete
1940	Haden & Ritter Stormwater Improvements	8	11	TBD	TBD	30,000	-	_	_	Project issue was resolved via DPW curb and gutter improvement project.
1910		0	11		IDD	50,000				Phase II: Project is substantially complete. Contractor working on punch
										list items. Construction underway. Contract awarded to Messer
1940	South Kinsley Drainage Improvements	8	11	Spring 2012	Jun-16	2,913,000	2,012,916		_	Construction. <b>Phase 1</b> : Project is complete.
1940	Toledo Avenue Drainage Improvements	8	11	Fall 2012	Spring 2014	70,000	5,000			Project is complete.
1770	Totedo Avende Dramage improvenents	0		1 all 2015	Spring 2014	70,000	5,000			
1940	Woodstock (Jarvis Road) Drainage Improvements	0		TBD	TBD	50,000	42,826			Design for outfall only is complete. Appropriations for design only.
1940	woodstock (Jarvis Road) Dramage improvements	0		IBD	IBD		42,820			
	Eighth I	District Total:				6,411,412	3,883,238	-	-	
1940	Deter Road Drainage Improvements Phase I & II @ Reedy		11	TBD	TBD	1,429,100	184,819	_	-	<b>be provided with submittal of proposal.</b> Assignment will go to an engineering consultant for design completion. Awaiting executed stormwater consulting contracts. Project to be reassigned to another Annual Engineering Firm. Previous firm did not complete project within budget parameters. Phase 1: Plans are 80% complete. Anticipate project to be advertised for RFQ and IFB in early FY17 as funds become available. Council approved receipt of VDOT revenue sharing funds. Phase 2: 50% Plans. Council approved receipt of VDOT revenue sharing funds.
1940	Whitehead Ave. at Elkhart Sidewalk & Drainage Improver	nents 9		TBD	TBD	50,000	50,000			DPU portion complete
	Ninth I	District Total:				1,479,100	234,819	-	-	
1042		<u></u>	11					1 000 000		1
1940	Emergency CIP projects	CW	11	Ongoing	Ongoing	4,616,192	3,521,581	1,000,000	286,154	
10.40			11	0		1.0000	1.000.005			Engineering Services for individual projects are now covered under the
<u> </u>	Engineering Services for various projects Other Citywide Drainage projects	CW CW	11 11	Ongoing	Ongoing	1,066,825 22,858,464	1,066,825 10,565,635	2,000,000	472,143	SW Utility as of FY 13.
1940	Other Citywide Drainage projects	Cw	11	Ongoing	Ongoing	22,838,404	10,505,055	2,000,000	472,145	- SW Master Plan: Task 1: VSMP complete. Tasks 2 is complete. Tasks 3-
										14 Watershed Studies are complete. Tasks 15-18 Watershed Studies are
										complete. Tasks 19-23 Watershed Studies are complete. Tasks 33-37
										Watershed Studies are nearly complete. <b>Draft document submitted to</b>
1940	Stormwater Master Plan	CW	11	N/A	N/A	1,023,937	1,289,146	-	118,495	the City and is under review.
1940	Stormwater Service Vehicles					5,500,000	-	5,500,000	-	-
		Project Total:				35,065,418	16,443,187	8,500,000	876,792	
		Tojeci Totali				55,005,410	10,443,107	0,300,000	070,792	
	Total Stormwater Utility					48,348,665	23,424,051	8,500,000	876,792	