									FY2018			
									Appropriations/ Adopted			
							Life-to-Date	Life-to-Date	Amendments/	FY2018 YTD	Funding Source: FED (Federal).	
			Council	FY	Construction	Construction	Appropriations	Expenditures	Transfers	Expenditures	ST (State),	
Project #	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@03/31/17	@03/31/17	@03/31/17	07/01/17-03/31/17	P (Private)	Project Status/Comments
104858	8 500746	Broad Street Streetscape Project (RTE, 250)	1	17	TBD	TBD	2,000,852	10,371	915,480	8,587	FED - HB2	Design is underway. Anticipate 30% plans August 2018.
		-					,,,,,,,					Design 100% complete. Under contract award. Construction schedule for
	4 2918374/500367	Grove, Libbie, and Patterson Corridor Improvements	1	13	Jun-18	Aug-18	375,000	130,394	-	26,512	City	summer 2018.
104845	500743	Westwood Playground Improvements	1	17	N/A	N/A	10,000					Work to be done Spring 2018
105175	71-00-0-1-00-0		t District T				2,385,852	140,765	915,480	35,099		West Communication of the comm
10517	7 500785/500786	1st & 2nd Street Buffered Bike Lanes	2	18	TBD	TBD	300,000	-	300,000	-	FED	Waiting for State/City agreement from VDOT The consultant is currently preparing construction documents for Phase 1
												improvements. Upon completion of the construction documents, the
												project will be bid. It is anticipated that this project will be bid during the
Multiple	1308448/500217	Abner Clay Park	2	13	TBD	TBD	750,000	90,182	-	41,382		summer of 2018.
												Ornamental lights have been installed on West Grace Street (Ryland to
												Boulevard), Mulberry (West Grace to Floyd) and the 2700 block of Floyd
												for a total of 209 lights installed. Construction is underway to install
												lights along Floyd Avenue from the Boulevard east and will proceed in
101687	7 291C021/500368	Fan Lighting Expansion	2	12	Dec-06	Ongoing	1,669,900	1,473,769	_	_		two to three block increments as funds become available. Waiting for industrial supply contract bid to continue with the project.
101001	2710021/300300	Tan Lighting Expansion		12	DCC-00	Oligonia	1,000,000	1,475,707	_			Switch Gear Replacement project complete; Elevator / Fire Alarm Project
												construction phase completed; Replacement of HW HX systems
												completed. Upgraded all Emergency Lights. Exterior Restoration and
100202	2 2308113/500230	Main Library Renovations	2		Sep-08	Ongoing	1,065,200	1,309,674	-	-		stabilization on hold pending future funding. No comments.
												The Monroe Park Conservancy has hired a professional fund raiser to help
												them raise the necessary dollars to complete this project. It is expected
												that work on the project will begin following the UCI2015 bike race.
												Design being updated to current code, IFB proposed date is Jan/2017. Construction planned start for Feb/2017 with completion April/2018.
												Construction Contract awarded and NTP on 3/31/17 with construction
												completion scheduled for 6/19/18. Added construction scope with
100487/104969	1308117/500195/500761	Monroe Park	2		Mar-17	Aug-18	6,903,569	4,538,480	300,000	2,959,684		completion scheduled for August/2018.
		Scott's Addition Green Space (Acquisition & improvements of										
105149	500780	existing owned property)	2	18	Jul-18	TBD	394,950	1,316	394,950	1,316		Awaiting conceptual plans
		Secon	nd District	Total:			11,083,619	7,413,421	994,950	3,002,382		Di 1000 I GILLO ITIVO GILLO GILLO
												Plans 100% complete. Submitted FY19 State Revenue Sharing application in the amount of \$287,500 awaiting funding approval in May
102356	5 500496/500387	Brookland Park Boulevard Streetscape	3	13	TBD	TBD	512,500	218,655	287,500	100,000		2018. Anticipate construction start Fall 2018.
102330	2918100	Brookland Park Boulevard Parking Lots (ECD)	3	13	TBD	TBD	150,000	210,033	207,500	100,000		No comment.
		g (/					,					Funds are insufficient to install standalone ornamental lights; project
												requires new duct bank for the secondary circuit. It was suggested that
												additional ornamental lights be strapped on to the existing wood poles
102212	7		_	_								similar to what has been done on some poles in this business district. Discussions are ongoing.
10231	7 2918136/500487	Brookland Park Boulevard Lighting	3	9	Jul-09	TBD	168,347	168,347	-	-		Discussions are ongoing.
102666	0 500554		d District		I 10	0 + 10	830,847 180,000	387,002 39,240	287,500	100,000		Haden design Construction assignment alonged for Ivne 2018
102000	2918950/500254/500256/500258/5002	Forest Hill Avenue Sidewalk	4	15	Jun-18	Oct-18	180,000	39,240	-	8,015		Under design. Construction assignment planned for June 2018. Ph. 1 Dominion relocations from 10/5/17 - 5/4/18. Advertised in March
Multiple		Forest Hill Avenue: Hathaway Road to East Junct.	4	12	Jul-18	Jul-20	12,700,956	2,678,575	_	94.750	FED - RSTP	2018. Bids received April 11, 2018 and are being evaluated.
1	2918949/500235/500236/500238/5002							7				
Multiple		Jahnke Road: Blakemore Road to Forest Hill Avenue	4	12	Sep-18	Aug-20	14,000,000	2,611,678	-	42,394	FED - RSTP	CSX completed modifying crossing design. Utility Relocation underway.
100532/101911	2918368/500375/500565	Riverside Drive Guardrail Improvements	4	13	TBD	TBD	570,000	388,048	-		City	Phase II complete. Additional funds needed for Phase III
		Four	th District	Total:			27,450,956	5,717,541	-	145,159		
1					1						1	Road opened May 2013. Gates proposed for under the bridge have been eliminated from the project - all parties are agreeable. Reimbursements
İ				1	I						l n	will be made to Dominion for 5 years, through 2018. Final
101885	5 2918371/500424	2nd Street Connector	5	13	10/2012	Ongoing	916.640	819,508	106.328	106,298	Dominion - Private Donation	Reimbursement 2018.
131003				<u> </u>			, 15,010	223,000		,270		Consultant has been directed to proceed with construction documents in
104241	1 500652	Lakes at Byrd Park	5	<u></u>	TBD	TBD	500,000	59,853				order to proceed with bidding this project.
		Mary Munford & William Fox ES Safe Routes to School										
	5 500709/500710	Sidewalk Project Sidewalk Projects - 5th District	5	17	Jul-18	Mar-19 Oct-18	400,000	14,957	-	6,581	FED - TA	Contract award pending. Summer 2018 construction start.
105122	2 500775	-	5	18	May-18	Ott-16	200,000		200,000			Schedule for spring 2018 construction start
		Fift	h District 7	otal:			2,016,640	894,318	306,328	112,879		Description of the fact of the last of the property of the fact of
100490	0 1308122/500200	Ann Hardy Park Family Life Center	6	10	Oct-15	Sep-16	1,565,928	1,046,352		4,928	1	Renovations to the second floor of this facility have begun by DPRCF
100490	1300122/300200	Ann Hardy Park Family Life Center Bicycle Facilities & Sidewalk Improvements on Bank	0	10	Oct-15	3ep-10	1,303,928	1,040,332	-	4,928	 	Plans 100% complete. Advertisement April 2018. Anticipate
104587	7 500704/500705	St./Franklin St.	6	17	Aug-18	Dec-18	380,000	59.342	_	20,128	FED	Construction start August 2018.
100572/100931/101	1		-		7 aug-10	200-10	300,000	37,342		20,120	<u> </u>	PE authorized for Phase 3; Upcoming Scoping meeting to tie to Leigh
	0 2918960/500322/500326	Biotech Research Park	6	11	Feb-11	TBD	4,399,000	2,627,904	-	779	FED	Street Smart scale project
	500530	Blackwell Community Project	6		TBD	TBD	100,000	-	-	-		No comment
							•			•		

			Council	FY	Construction	Construction	Life-to-Date Appropriations	Life-to-Date Expenditures	FY2018 Appropriations/ Adopted Amendments/ Transfers	FY2018 YTD Expenditures	Funding Source: FED (Federal),	
Project #	LFGS #/Award #	Project Name	District	Amend		Completion Date	@03/31/17	@03/31/17	@03/31/17	07/01/17-03/31/17	ST (State), P (Private)	Project Status/Comments
110ject#	LF G3 π/Awaru π	1 Toject Name	District	·····	Deginning Date	completion Date	00/01/1/	C 00/01/17	C 00/01/1/	07/01/17 00/01/17	I (IIIIIII)	Bids received over budget. VDOT approved project to be developed as a
											VDOT - Revenue	Right of Way purchase under a City/developer agreement. Plans are
101754	2108133/500680/500388	Canal Walk Reynolds North to 10th	6	13	TBD	TBD	3,532,058	1,721,856		29,441	Share	being developed for a summer construction start.
												This project has 4 phases. 3 Phases are completed. We are anticipating to
												receive authorization to advertise project in April 2018. Phase IV is
100539/102012/100 551/100564	2918505/500126/129/567/645/646	Cannon Creek Improvements	6	12	TBD	TBD	2,892,000	2,707,563		12,707	City, State & Fed	anticipated to start construction in August 2018. Total allocated fund is \$3,773,325.64. We spent approximately \$2,914.000 so far.
102529		Duval Street Circulation	6	12	Ongoing	Ongoing	250,000	70,030	-	12,707	City, State & Feu	On-going.
102327	27007071300320	Buvai Street Circulation	-		Oligonig	Oligonia	250,000	70,030				Phase I and II completed. Verifying funding with VDOT to determine the
100531	2918365/500291/500292	E. Broad Gateway Improvements	6	12	TBD	TBD	1,994,200	1,266,084	-	3,469	FED	scope of Phase III
												Funding for the Eastview project were used for the demolition and site
												improvements of the former Whitcomb Elementary School - Project
												Complete. Funding were also used for the completion of the Conrad
104277/100219	2308234/500247	Francisco Interest	6	10	M 15	0	1 200 000	1,095,421		1,770		Center which will serve as commercial kitchen and culinary training facility
104377/100218	2308234/300247	Eastview Initiative	0	12	Mar-15	Ongoing	1,200,000	1,095,421	-	1,770		Phase I complete. Phase II Franklin - Ambler to 18th: Revising plans
											VDOT - Revenue	for material changes within the roadway. Anticipate summer 2018
102043/104240	2918369/500508/500568/500509	Franklin Street Streetscape	6	13	Aug-18	Mar-19	3,900,000	219,568	-	106,339	Share	construction start.
		•			- J					-		The Smith Group has been selected to assist with the planning process for
												this project. The Smith Group and other consulting partners along are
												now mapping the community engagement schedule which will last
												approximately 9 months. We are currently in the Visitor Experience Plan
												engagement process (75% complete) and advancing into concept design. Reference "lumpkinjail.org" website for additional information and
102750	500573	Heritage Center/Lumpkin's Jail (Devil's Half Acre)	6	15	TBD	TBD	8,050,000	1,424,035		638,509		updates.
102730	300373	Heritage Center/Eunipkin's Jan (Devir's Han Acre)	- 0	13	TBD	TBD	8,050,000	1,424,033	-	038,309		Project will provide for additional public improvements along the
												Corridor to support commercial revitalization. Such uses could include
												pedestrian lighting, street lighting, additional street trees, street/sidewalk
												improvements, and public art. Contract with Kimley-Horn to assist in
												additional street lighting, to improve safety, has been initiated. Plans
												were reviewed and received final approval by UDC and CPC in October
												2017. PDR working with consultant team to have a test light installed in 600 block of Hull St. to review character of new light fixture. Due to long
	500406	Hull Street Redevelopment & Conservation	6				300.000	_	100,000	_		lead time, installation of that due 3rd Qtr. of FY2018.
							,		,			Public information meeting to be held on May 1, 2018. Two (2) steering
		I-95 and Broad Street Interchange Area Project/Shockoe										committee meetings and two(2) technical committee meetings has been
	500745	Valley Street Improvements	6	17	TBD	TBD	2,959,789	70,276	1,959,789	70,276	FED	held. Conceptual plan design is underway.
												Several projects have been identified by James River Park staff including
												construction of trails; completion of the Bike Skills facility on Brown's Island, the purchase of required construction equipment and obtaining a
												consultant for assistance in determining improvements to the James Rive
100503	500297	James River Park Infrastructure	6		Sep-15	TBD	850,000	235,179	400,000	19.149		Park Maintenance facility. No change from previous report
												Demolition completed August 2015; the improvements to the park are
												scheduled to be bid late-fall 2015. Construction scheduled to begin
												January 25, 2016; to be completed late-Summer/early-Fall 2016. Phase II
100406	1308445/500206	Kanawha Plaza Park/RMA Superstructure Repairs	6	11	8/30/2015	9/30/2016	3,482,000	3,265,986				completed and Phase III pending future funding. No change from previous report
100490	1300443/300200	Kanawna i iaza i aro KiviA Superstructure Repairs	U	11	0/30/2013	9/30/2010	3,462,000	3,203,980	-	-	1	The Acquisition of property and the construction of the Main Street Shed
												for Phase 1, 2 and partially 3 have been completed. The Virginia
												Welcome Center is now in place and had it's soft opening late this
			1					[I	summer 2017. Final pricing for the future site work above grade hard
											1	scape work will be received in the first week of February. Site work
]			1	utility work was completed in late fall 2017. Work to be accomplished
1											1	(pricing has been received): Site work improvements, A/V improvements,
1			1					[I	furniture installations, commercial kitchen installation. The MSS website and first phase of advertising campaign will be launched third
1			1					[I	quarter FY2018. ECD and the Law Dept are meeting and advancing the
1			1					[I	RFP for the future management and operations as well as indoor spaces
			1					[I	for advertisement in 2018 for the highest and best use of the first floor
								[1	space. The first floor has been "roughed in" to accommodate the indoor
1			1					[1	market to compliment the future outdoor 17th Street Market,
1	2109712/500292/500470/500745 :		1					[1	food/beverage incubator as described in the Business Plan distributed to
	2108612/500283/500469/500542/5005 43/500544	Mile Come Coules Maki Mada Co			g., 14	E-11 2010	00.252.052	70.021.712		2 520 5 :-	EED	Council in 2017. Letters of interest have been received for the indoor
	43/500544 2958101/500223/225/226	Main Street Station Multi Modal Center Maior Bridge Painting - Manchester - Urban	6		Sep-14 Jun-14	Fall 2018 Feb-16	80,252,878 8,900,000	79,831,718 7,470,094	-	2,729,747	FED FED	"market". Ongoing Project. No comment
	2958835/500211/500221	Mayo Bridge Rehabilitation	6	11	N/A	N/A	2,301,000	1.116.672	500,000	(73,907)		Project Management agreement in CAO's office for signature.
							2,551,000	1,110,072	500,000	(15,501)		.,

2

			Council	FY	Construction	Construction	Life-to-Date Appropriations	Life-to-Date Expenditures	FY2018 Appropriations/ Adopted Amendments/ Transfers	FY2018 YTD Expenditures	Funding Source: FED (Federal), ST (State).	
Project #	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@03/31/17	@03/31/17	@03/31/17	07/01/17-03/31/17	P (Private)	Project Status/Comments
102251/100594	1308450/500294/500750	RMA Plaza Joint Repair	6	13	Sep-18	May-19	1,711,405	112,124		14,568		3 bids received in Feb. 2018. Low bid is over budget again (\$1,000,000). Working with procurement to negotiate with contractor to try to bring project within budget.
							2,7.22,7.00	,		,		The Farmers Market project experienced a later than anticipated
												construction start date beginning on 7/31/17, which now places the project to track through the winter months. The project is currently in demolition phase with DPU and Dominion Energy performing the cut- over and change of the overhead utilities along the East and West End of the project in early November, 2017. Given the proper weather
		(Shko Revit) Shockoe Revitalization Strategy Plan										conditions along with any unforeseen delays the anticipated completion time of this project is Summer of 2018 with the landscaping being planted
101767	5008313/500407/500333/500334	Implementation	6	13	Jul-17	Jul-18	3,564,000	2.173.419	_	642.157	Federal Smart Scale	
	3008313/300407/300333/300334	1 -	th District		Jul-17	Jul-18	132,584,258	106.513.622	2,959,789	4.170.344		
							100,000,000	100,010,011	2,,2,,,0,	,,,,,,,,,,		The redevelopment efforts associated with the creation of a viable
												commercial and residential corridor along 25th Street and Nine Mile Road
												are ongoing. As an integral part of the revitalization of the 25th Street and Nine Mile Road project area design activities continue. The
101777	5008122/500399	25th Street Development	7		Feb-13	Feb-18	2,415,000	2,346,533	-	-		development of the model block is nearing completion.
	500787/500788	29th Street/Church Hill Bike & Pedestrian Infrastructure	7	18	Nov-18	Mar-19	650,000	17,455	650,000	17,455	FED	Start construction in Nov, 2018
101764	500404	Church Hill Teen Development Center	7				776,357	238,070	-	-		No comment
												Staff is currently assessing the improvements proposed for Lucks Field.
												New playground equipment has bee ordered for this location (\$100,000).
	500755	East District Park Transformation	7	17		FY2018	951,300	3.946	575.650	3,946		Play equipment has been installed at Oakwood Park. New park benches, trash receptacles and two shelters will also be installed at Oakwood
	300733	East District Park Transformation	- /	17		F12018	951,300	3,940	3/3,030	3,940		Support the east end revitalization through the strategic acquisition of key
												residential properties throughout the neighborhood to be redeveloped to
101750			_									stabilize blocks and create opportunities for community involvement, job
101/68	5008314/500408	East End Vacant/Blighted Property Improvements	7	13	Jan-13	Ongoing	450,000	-	-	-	VDOT - Revenue	training and skill development. Construction at 65-70%. Currently working on the roundabout on E.
104079	500627/500725	East Riverfront Transportation Improvement Program	7		Feb-17	Jun-18	13,006,301	8,467,264	5,050,000	4,091,680	Share	Main/Dock Street. Final Project completion anticipated June 2018.
	1308447/500208	Historic Fulton Community Memorial Park	7	13	TBD	TBD	600,000	51,305	-	8,098		The project is currently in Procurement for bid
												Design completed for Structural Repairs. CM @ Risk contract with construction to start July/15. Final parking/pedestrian design to follow pending final scope definition. Demolition for mid-section of dock started
												& completion of structural repairs scheduled for Nov/16. Planning for Phase II beginning and construction start in Spring/17. Phase II- Demolition of existing warehouse foundations completed and work
												continuing on Eagle Dock for boat/ship access. Phase III design for entire
												Terminal Dock area in planning process. Construction of access drive
101755	5008001/500392	Intermediate Terminal Riverfront Public Access	7	12	May-15	Ongoing	4,144,318	4,059,638	-	833,589		pending future appropriation. These funds are being targeted to the renovation of a portion of a RRHA
												recently acquired strip mall on Nine Mile Road to serve as a Community
												Center for Creighton Court public housing residents. Parks and
101769	5008315/500409	Nine Mile Corridor Acquisition and Rehabilitation	7	13	Jan-13	Ongoing	235,000	-				Recreation will oversee the renovations and will operate the facility. 60% plans Complete. Public meeting held on March 13, 2018. FY19
												Revenue Sharing (RS) application submitted for funding. RS funding
104596	500711	Nine Mile Road Streetscape	7	17	Oct-18	May-19	1,865,000	108,067	1,165,000	58,858		approvals will be announced in May 2018.
												Property location identified and purchase pending FY18 funding. Developer agreement has been executed and construction permits issued.
												Construction in progress for completion in May/2018. Building turnover
												scheduled for May 23, 2018. Owner upfits will take place once the
	500720	Police Property & Evidence Center	7	17		May-18	2,900,000	74,442	2,200,000	73,315		building has been turned over by the Developer. These funds will supported the demolition of the former Armstrong High
												School(98% Complete) and the infrastructure improvements needed for the first phase of development prior to the development of 250 units of
												housing. Funds to be used specifically for planning, design, demolition,
102062	5008316/500453	Public Housing Transformation	7	14	Spring 2015	TBD	12,071,027	9,929,912	3,071,027	1,953,036		and site preparation to include streets, alleyways, curb/gutter, sidewalks, water, sewer and lighting. Demolition is 35% complete.
		, and the second										WRA consultants conducting engineering and plan design. Survey task
102188/104763	2948751/500474 500615	Route 5 Relocation - Urban Stone Bistro	7	16	TBD TBD	TBD FY2020	2,590,428 31,000,000	290,426 22,286,804	950,000 8,000,000	-	State	underway. No comment
	300013		enth Distric		18D	F I 2020	73,654,731	47.873.862	21.661.677	7.039.976		140 Comment
		Seve	L ISHIC	Total.			73,034,731	.7,075,002	21,001,0//	1,032,210		ROW complete. Final construction plans being prepared. Modification
												of design to attached utilities to bridge underway per DPU request.
	2948181/500263/264/265	Commerce Rd.: Bellemeade to 450 ft - Urban	8		Sep-18	Sep-20	16,310,405	1,539,935	2 050 000	117 620	FED - Urban	Resolved utility issue, plan revisions underway, trying to coordinate with CSX on R/R crossing.
	27 10101130020312041203	Commerce Na., Denemente to 430 ft = Otoan			5cp=10	5cp=20	10,510,+05	1,337,733	2,030,000	117,030		and an and an analysis

3

Project#	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @03/31/17	Life-to-Date Expenditures @03/31/17	FY2018 Appropriations/ Adopted Amendments/ Transfers @03/31/17	FY2018 YTD Expenditures 07/01/17-03/31/17	Funding Source: FED (Federal), ST (State), P (Private)	Project Status/Comments
102186	500473/500491	Deepwater Terminal to Goodes Street	8	11	TBD	TBD	2,250,000	174,126	-	8,026	FED	95% plan design is completed. R/W process anticipated to start summer 2
105151	500781	Eighth District Green Space Creation (Acquisitions & improver	8	18	TBD	TBD	125,717	-	125,717	-		No comment
100485	1308110/500191 2918752/500599	Hickory Hill Community center Jefferson Davis Hwy (US 1-301): Chesterman Ave.	8	13	Mar-17 TBD	Oct-17 TBD	1,862,280 773,000	1,580,736 590,503	310,000	306,897 2,369	FED - Urban	There has a delay with the relocation of overhead CTV and telephone lines, however staff is working with Verizon to accomplish this task. The process for Verizon to obtain has begun. VDOT proceeding with schedule and design. Survey task underway.
		, , , , , , , , , , , , , , , , , , , ,					,					April 2018 advertisement planned. Construction start anticipated July
100675	2928755/500288/500694	Midlothian Turn/Belt Blvd Bridge Rehab	8		Jul-18	Feb-19	2,300,000	271,782	-	51,678	FED - RSTP	2018
		Eightl	h District	Total:			23,621,402	4,157,081	2,485,717	486,599		
104590	500706/500707	Carnation Street New Sidewalk	9	17	Jul-18	Mar-19	600,000	103,670	-	46,742	FED - Enhancement	Plans 100% complete. Advertisement April 2018. Anticipate Construction FY19 Revenue Sharing application submitted for funding awaiting
102038	500448	Hey Road Improvements	Q	14	N/A	TBD	900,000	49.931	800.000			funding allocation approvals.
105173	500784	Hull Street & Chippenham Parkway Gateway Project	9	18	TBD	TBD	500,000	2,722	500,000	2,722		Developing conceptual plans.
101924	500429/500430	Hull St.: Dixon Dr. to Elkhardt - Urban	9	12	TBD	TBD	4,969,752	2,985,000	-	-	FED - Urban	60% Design Underway. Public Hearing to be held on June 6, 2018.
101906	500428	Southside Community Center	9	14	Jun-15	Ongoing	5,113,500	3,423,066	1,500,000	70,531		The gym renovations (Phase I) constructions completed July 2017. Staff occupied the facility on July 24, 2017. Closeout procedures and asset management report being prepared. Phase II Planning in process. Investigating if demolition of specific buildings can be executed prior to the Master Plan revisions being approved by the UDC and Planning Commission.
		Ninth	District '	Total:			12,083,252	6,564,389	2,800,000	119,995		
100486	1308115/500194	(BldgFac) Parks and Recreation Building Maintenance	CW		Ongoing	Ongoing	5,959,801	5,111,063	200,000	12,425		Bids have been received for the gym floor replacement project at Randolph Community Center and a recommendation has been submitted to Procurement to award the bid. The contractor has been selected for the Pine Camp Roof Replacement project and the work began in early April 2018. Two new HVAC units have also been purchased for Pine Camp and will be installed during the roof replacement project. City's portion of State Urban Funds for resurfacing, restoration and
Multiple	2948791/500343	4R Capital projects - Urban	CW		Ongoing	Ongoing	1,665,000	1,445,868	-	(78,583)		construction of various City streets and bridges. Funds assigned to Deepwater Terminal road project.
100221	2308302/500250	800 MHz Radio System Update & Equip. Replacement	CW	12	Ongoing	Ongoing	35,288,372	6,195,405	7,076,372	342,617		The city has entered into a contract with Motorola Solutions, Inc. for a turn-key replacement of the city's radio system. New tower sites have been identified and approved by the Planning Commission. Channels and new system coverage has been approved by the FCC. Installation of public safety radios began August 2017 with the remaining general government radios and new system as a whole projected to be completed in late 2020. FY18 encumbrance total \$548,987.84. Total CIP \$40,156,764.
564661 101939	500559 2908023/500435	9-1-1 Emergency Communications Center Expansion	CW	15	N/A	Fall 2018	2,826,807 175,000	1,073,582 86.357	25,000	639,629		Architectural design and engineering services have been completed. A construction contract was awarded July 2017. Project team is coordinating with various utilities to move sensitive infrastructure. Construction is tentatively scheduled to begin in late August 2017 but hinges on all necessary utilities being moved. Construction NTP on 7/24/17. Construction completion schedule to be approx. Fall/2018. No change. Oncoine installation of racks.
101939	2908023/500435	Bicycle Parking Racks	CW	13	Apr-13	Ongoing	1/5,000	86,357	25,000	26,970		Projects in construction phase Semmes Avenue, 17th Street,
Multiple	2908222/500306 CMAQ /500308 RS /500309 GO /500310 GO	Bike Lanes/Bike Boulevards (Bike Lanes "Sharrows")	CW	12	Ongoing	Ongoing	3,150,000	1,240,303	-	126,612	VDOT - Reven	Williamsburg Avenue, Fairfield Avenue, Government Road, Grayland Avenue. Other corridors to be designed. Life to Date Appropriations are estimated for pre-FY2014 timeframe due to shift from Advantage to RAPIDS.
101522	5008766/500324	Building Demolition	CW		Jul-98	Ongoing	6,200,000	6.012.806		77.017		1st QTR - 4 full demolitions & 4 Stabilizations 2nd QTR 1 full
	1308186C/500203	Building Demolition Cemetery Improvements	CW		Jul-98 Ongoing	Ongoing	6,200,000 3,586,764	6,012,806 3,512,993	-	5,540	Endand & Stat	demolition Plans completed for providing additional burial space on existing, undeveloped land at Riverview Cemetery. Staff is exploring options to fund this project. A columbarium has been installed at Riverview to provide an option for housing cremains. No comment
104030	500622 / 500623	City Bike Share Phase II Deployment (CMAQ)	CW	18	Ongoing	TBD	3.244,000	1,129,970	1.900.000	447,948	Federal & State CMAQ	Contract change order is complete. Awaiting PO.
	500776	City Hall - Cooling Tower and Structural Replacement Project	CW	10	Jul-17	Jun-18	1,200,000	112,085	1,200,000	112,085		Construction underway, estimated project completion June/ 2018. Construction began May 2016 for installation of generator redundancy
102706/100206	2308140/500232	City Hall Emergency Generator Replacement	CW		Nov-08	Ongoing	2,255,000	2,549,510	-	3,453		and DIT redundant circuitry. Working with DIT to schedule circuit cut- over, estimated completion date Sept/2018.

			Council	FY	Construction	Construction	Life-to-Date Appropriations	Life-to-Date Expenditures	FY2018 Appropriations/ Adopted Amendments/ Transfers	FY2018 YTD Expenditures	Funding Source: FED (Federal), ST (State).	
Project #	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@03/31/17	@03/31/17	@03/31/17	07/01/17-03/31/17	P (Private)	Project Status/Comments
	A OUT WINNAIGH	Trojectionic				•						AHU 4 construction complete; next phase of project (valves and steam traps) On going project, however, additional funds will be needed to complete City Hall. Replace falling heating and cooling valves; The following projects are currently ongoing: Replace Hot and Chilled water line replacement at various location, replace all restroom drains (complete), replace hot and chilled water lines at the 1st floor (on-going), replace roof drain lines above room 100 1st floor. The total sum for the projects is \$120.673.00. Respectively (\$47,363, \$41,184, \$18,384, \$13,342). Additional projects completed are: Replace chilled and hot water lines (\$12,480); Install (4) hot taps on Chill and hot water lines (\$6,303). The remaining funds per rapids as of 7/22/16 were \$288,217.05) *(UPDATE: 10/21/16) - Two (2) additional projects currently on-going:
100208	2308154/500242	City Hall HVAC Valve Replacement	CW		Feb-16	Ongoing	2,210,000	438,187	-	46,339		Replace Booster Pump at City Hall and Design Replacement of Steam Coils and VAVs. Respectively (\$57,887 and \$14,125). The remaining funds per rapids as of 10/21/16 is \$245,103.82. Update Contractor to return in November 2017.
												Projects under construction, to support the renovations for the Fire Alarm/Sprinkler Project UPDATE 100% Complete . City Council Suite renovation UPDATE Project on HOLD pending future funding. No
100229	2308933/500269	City Hall Interior Renovations	CW		On-going	Ongoing	631,000	614,801	-	-		change.
Multiple	2308235/500438	City Hall Renovation Project	CW	13	Feb-13	Ongoing	4,958,085	4,158,890	590,000	865,690		The City hired an Architectural firm in Sept. of 2011. To date the firm has completed a space utilization study and provided three options for the build-out of temporary office space in 730 East Broad Street to accommodate staff during major construction in City Hall. Construction and MEP drawing should be completed by Dec. 3, 2012. The City has hired the A/E firm for renovation design of first, third, fourth floor. Construction start scheduled for May 15, 2015 for schedule completion of 1st & 4th floors Dec. 2015. Phase III design for 1st Fl. Finance complete and IFB due 12/8/16. Construction start Feb 1 with scheduled completion for Dec/2017. Phase IV construction pending future funding. No change.
												City Hall Boiler Replacement Project; construction complete, close-out
100216	2308223/500246	City Hall Replacement of Boilers and Related Systems	CW		Mar-09	Feb-18	496,000	936,110	-	491,838		documents underway. Funds will be used in designated areas of Church Hill, Carver/NTW, Swansboro(The Hollands) and Matthews Heights for approved
Multiple	5008105C/500396	Citywide Neighborhood Improvements (Bloom)	CW		Jul-00	Ongoing	5,801,125	4,648,632	150,000	284,897		infrastructure improvements. Ongoing.
Multiple	2908910/500360/500361/500353	Citywide Traffic Calming	CW		Ongoing	Ongoing	5,049,640	3,714,335	200,000	191,577	VDOT - Revenue Share	Several projects: Splitters and speed table on Granite Ave - construction on-going. Billey Rd - award process. Traffic calming Group 2 - 90% Plans completed. Traffic Calming Group 3 - 30% completed. Idlewood Ave Roundabout - started construction on October 5, 2017. 90% completed. Life to Date Appropriations are estimated for pre-FY2014 timeframe due to shift from Advantage to RAPIDS. Phase I signs installation complete. Replacing/repairing a couple of
101519	2108123/500323	Citywide Wayfinding Signage	CW		May-11	Dec-17	1,695,000	1,109,031	ı	7,370		damaged signs. The second phase of the project will involve the design and implementation of the pedestrian wayfinding piecethat is scheduled to start design work within next 45-60 days, with an anticipated final installation by end of 2018. Meetings with staff have occurred on at least 3 occasions. Working to schedule larger stakeholder meeting in 3rd Qtr. FY18 to finalize location and new designs.
	2308105/500455		CW		5/2014	Oussian	8,251,485	7,709,769		296,917		Current project scope consists of Pre-K (260 children) Facility as Phase V to the M. L. King Middle School Project. Pre-K Facility design is complete & construction (Exterior envelope, interior partitions and MEP rough in) is underway. Scheduled completion on 6/15/15. MLK Pre-K closeout process underway. Ob change.
мширіе	5008177/500327	Community Schools/Parks/Libraries Corridor/Gateway Blight Abatement	CW	12	5/2014 Ongoing	Ongoing	1,200,000	7,709,769 590,694	-	296,917		closeout process underway. Other project scoping underway. No change. 816 Riverside Park was acquired and demolished. It is scheduled for auction spring/summer of 2017. 1006 W. Franklin and 1302 Floyd Avenue were also acquired and sold at auction on 8/23/16. 1006 West Franklin Street sold for \$291,500 and 1302 Floyd Avenue sold for \$258,500. Sales of both properties to respective owners adopted by Council 12/16. No change.

5

10,000 200237500443	Project#	LFGS #/Award #	Project Name					Appropriations	Expenditures	Appropriations/ Adopted Amendments/ Transfers	Expenditures	FED (Federal),	
Project 1/1/15 Name Project Name	Project #	LFGS #/Award #	Project Name					Appropriations	Expenditures	Amendments/ Transfers	Expenditures	FED (Federal),	
Project 1/10X 1/	Project#	LFGS #/Award #	Project Name					Appropriations	Expenditures	Transfers	Expenditures		
10.000 200227-500441 Common Relationship Management Program CW 13 QUEV4 FY2018 2.114.100 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.700 1.506.7	Project#	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@03/31/17	00000100				
Change Commission Auditorial Series were foliationally Measurement Program CW 13 QHPV11 PY2018 2,118,780 1,266,768 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807 1,35,807								0.00,00,00	@03/31/17	@03/31/17	07/01/17-03/31/17		Project Status/Comments
10,000 20,002,25,000.44 Contents Female Planes (PM, PM, PM, PM, PM, PM, PM, PM, PM, PM,													In Q3 of FY18, CRM Project Team worked with stakeholders on the
Add Part Continuent Con													
10.000 2004/275-00445 The Charles of Paul Plan be the finding of with adolescent in the paul Plan Plan Plan Plan Plan Plan Plan Pla													
Common Pacific in Section of Section 1 Common Pacific in Section of Section 1 Common Pacific in Section of Section 1 Common Pacific in Section of													
Include an interface to Engelow, the addition of other City question													Currently the City is working through User Acceptance Testing for Phase
Include an interface to Engelow, the addition of other City question													I.
perform consource wavels and an equivariant payor for perforing all corner within RVA11. Performance and interface are planned to collect QAI of performance and interface are planned to collect QAI of Producting into Fig. 19													
Commerce (Commerce (Comm													
Plant Electropent and methods continuence contains extend under continuence and influence contains and continuence and influence contains and continuence and influence and influence continuence and continuence and proposed and proposed and proposed and proposed and continuence are formed as a proposed as a propose													
100000 2308237-500443 Customer Relationship Management Program CW 13 QUFV14 FY2018 2.318.350 1.366.768 135.867 Customer Relationship Management Program CW 13 QUFV14 FY2018 2.318.350 1.366.768 135.867 Customer Relationship Management Program CW 13 QUFV14 FY2018 2.318.350 1.366.768 135.867 Customer Relationship Management Program CW 13 QUFV14 FY2018 2.318.350 1.366.768 135.867 Customer Relationship Management Program CW 3 QUFV14 FY2018 2.318.350 1.366.768 135.867 Customer Relationship Management Program CW 3 QUFV14 FY2018 2.318.350 1.366.768 135.867 Customer Relationship Management Program CW 3 QUFV14 FY2018 2.318.350 1.366.768 135.867 Customer Relationship Management Program CW Apr. 17 Arg. 17 345.000 486.05 250.000 5.966 Customer Relationship Management Program CW Apr. 17 Arg. 17 345.000 486.05 250.000 5.966 Customer Relationship Management Program CW 3 TBD TBD 596.064 114.252 S96.064 S96.066 S9													
Page													
The launch for Plane of Arts-Prince Fold Application Prince Prince Fold Application Prince Fold Applic													
10,000 2,002,37,500443 Canomier Relationship Management Program CW 13 Q1FV14 FV2018 2,318,350 1,368,768 - 135,897 Commission, Architectural Review enough g1,721,7 Approved. Control HST According any Allaho in the Spring Is Control HST According any Allaho in the Spring Is Control HST According any Allaho in the Spring Is Control HST According any Allaho in the Spring Is Control HST According any Allaho in the Spring Is Control HST According any Allaho in the Spring Is Control HST According any Allaho in the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and the Spring Is Control HST According any Allaho in Head and Allaho in Head													
Commission Architectural Review meeting (10) 4174 Approved.													RVA311, is slated for June 2018.
Commission Architectural Review meeting (10) 4174 Approved.													
Cancelled FFF contract due to Commande duely East Destrict Initiative Buildings C.W. April 7 345,000 48,625 250,000 36,964 36,977 36,900 36,964 36,977 36,900 36,964 36,977 36,900 36,964 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977 36,977	102009 23	2308237/500443	Customer Relationship Management Program	CW	13	Q1FY14	FY2018	2,318,350	1,368,768	-	135,897		
shatement in Mr. New IPB will be sent out in the Spring 18. On gring project, please keep the fore optional gravalished in boundary and label to an optional gravalished in boundary and label to an optional gravalished in boundary and label to an optional gravalished in boundary and the spring 2018. Upgrade V. & Coursel, 65(55) 118.													
Part													
104579 500700													project, please keep the funding available in budget to replace EDI
S00777 Fire Station Buildings	104570												
Renovations the Station No. 10, 20, & 2, scheduled for provadines with best and construct a FS No. 20 feet No. 13 complete. Fire Station No. 19, 20, & 2, scheduled for provadines with best and construct a FS No. 20 feet No. 21 feet No. 13 complete. Fire Station No. 19, 20, 62, 13 scheduled for provadines with best and construct a FS No. 20 feet No. 21 feet No. 22 feet No. 21 feet No. 21 feet No. 22 feet No. 2					18								
No.8, 19, No. 20 Act scheduled for removations with the start of construction		300777	The ballon ballangs	0.11	10	100	155	300,001	111,525	200,001	111,020		
Design of FS No. 21 started July, 2016 with FB scheduled for late February 2017. Due to implicate the most proceed with FS #21 construction, an IFB is on hold at this time. The plan calls for one state to be completed as the next renovation starts. Fire Station 88 signal design started in July, 2017. Awaiting direction from RS signal design started in July, 2017. Awaiting direction from RS signal design started in July, 2017. Awaiting direction from RS signal design started in July, 2017. Awaiting direction from RS signal design started in July, 2017. Awaiting direction from RS signal design started in July, 2017. Awaiting direction from RS signal design started in July, 2017. Awaiting direct place of proceeding any further on the station renovations. Design made by I not to renovate existing stations and request funds for new construction. Smaller projects at select stations to be completed as the mean report stations for expensation and projects and requirement on April 19, 2018. Multiple 2308929/500272/500555 Fire Station Renovations CW Ongoing Ongoing 8,663,424 6,528,137 - 254,446 Pre-construction conference to be held for FS #18 Celling replacement April 19, 2018. This project allows for the purchase of replacement on April 19, 2018. This project allows for the purchase of replacement vehicles and equipment used to provide services throughout the City, xo 6 April 11, 2018, Fleet has purchased 52 vehicles/sequipment costing approximate to 2, 247,100, 100, 700, 700, 700, 700, 700, 700													No.8, 19, 20 & 21 scheduled for renovations with the start of construction
February 2017. Due to insufficient funding to proceed with FS #21 construction, and FB is on hold at this time. The plane ratio of the construction and FB is on hold at this time. The plane ratio of the station renovation stars. Fire Station #8 signal degree states in the completed as the next renovation stars. Fire Station #8 signal degree states in the completed state in the construction and FD before proceeding any further on the station renovations. Decision made by the not or enovate existing stations and request funds for new construction smaller projects at select stations to be completed (e.g. generator @ FE Training, new boiling stations and request funds for new construction smaller projects at select stations to be completed (e.g. generator @ FE Training, new boiling selects and requirement on April 18, 2018. Pre- boil scheduled for Training and who and the projects are stations to be completed (e.g. generator @ FE Training, new boiling selects and requirement on April 18, 2018. Pre- boil scheduled for Training Boiler replacement on April 18, 2018. Pre- boil scheduled for Training Boiler replacement on April 18, 2018. Pre- boil scheduled for Training Boiler replacement on April 18, 2018. Pre- boil scheduled for Training Boiler replacement on April 18, 2018. Pre- boil scheduled for Training Boiler replacement on April 18, 2018. Pre- boil scheduled for Training Boiler replacement vehicles and equipment used to provide service throughout the Circ. As of April 1, 2018. Pre- boil scheduled for Training Boiler replacement vehicles and equipment used to provide service throughout the Circ. As of April 1, 2018. Pre- boil scheduled for Training Boiler replacement vehicles and equipment used to provide service throughout the Circ. As of April 1, 2018. Pre- boiler scheduled for Training Boiler replacement vehicles and equipment used to provide service throughout the Circ. As of April 12, 21, 170, 00. To Construct the Pre- boiler scheduled for Training Boiler replacement vehicles and equipment used to provide se													
construction, an IFB is on hold at this time. The plan calls for one stat to be completed as the next renoration stars. Fire Station PRS pignal design started in July, 2017. Awaiting direction from RFD before proceeding any further on the station renovation. Smaller projects as select stations to be completed (e.g. generator @ F Training, new boiler at Training renoration. Decision made by not to renovate existing stations and request funds for new construction. Smaller projects as select stations to be completed (e.g. generator @ F Training, new boiler at Training redening or RFD before proceeding any first probability of the processing and proving the properties of the purchase of replacement on April 18, 2018. Pre-bost studient on ofference to be held for FS #18 Ceiling replacement. Pre-bost production conference to be held for FS #18 Ceiling replacement. Pre-bost production conference to be held for FS #18 Ceiling replacement. Pre-bost production conference to be held for FS #18 Ceiling replacement. Pre-bost production conference to be held for FS #18 Ceiling replacement. Pre-bost production of the purchase of replacement vehicles and equipment used to provide services throughout the City. As of April 12, 2018, Teles has purchased 52 yeals purchased 52 yeals purchased 52 yeals purchased 52 yeals appropriated to D for FY18 of \$2,300,000.00. Reconciliation of this account was reque and still is in the works by the Fleet staff. The production of the purchase o													
design started in July, 2017. Awaiting direction from RFD before proceeding any firther on the station removations. Decision made by to not to renovate existing stations and request funds for new construction Smaller projects at select stations to be completed (e.g. generator @ F Trialring, new boiler at Training Academy and new clining & FS ell.) Multiple 2308929/500272/500555 Fire Station Renovations CW Ongoing Ongoing S,663,424 6,528,137 - 254,446 Pre-onstruction conference to be held for FS #18 Celling replacement April 19, 2018.													construction, an IFB is on hold at this time. The plan calls for one station
Proceeding any further or the station renovations. Decision made by fort to renovate existing stations and request finding, new bottless at select stations to be completed (e.g. generator @ F Training, new bottless) and request finding, new bottless at select stations to be completed (e.g. generator @ F Training, new bottless) and request finding, new bottless at select stations to be completed (e.g. generator @ F Training, new bottless) and the select stations to be completed (e.g. generator @ F Training, new bottless). Pre-bottless heteluled for Training Academy and new cellings (Ps #1 Pre-bid scheduled for Training, new bottless (Pre-construction conference to be held for F\$ #18 Celling replacement April 19, 2018. Multiple 2308929/500272/500555 Fire Station Renovations CW Ongoing													
Industrial Content of the Complete of the Co													
Smaller projects at select stations to be completed (e.g. genrator @ F Training, new boiler at Training, new boilers, of the boiler at the project of the pre-outstance of the boiler at the project of the pre-outstance of the pre-outstance of the project at the pre-outstance of the pre-ou													
Multiple 2308929/500272/500555 Fire Station Renovations CW Ongoing Ongoing 8,663,424 6,528,137 - 254,446 April 19, 2018.													Smaller projects at select stations to be completed (e.g. generator @ Fire
Pre-construction conference to be held for FS #18 Ceiling replacement													
Multiple 2308929/500272/500555 Fire Station Renovations CW Ongoing Ongoing 8,663,424 6,528,137 - 254,446 April 19, 2018.													
Cupinent used to puroide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovide services throughout the City. As of April 1: 2018, Fleet has purovisited to Part Part St. St. St. St. St. St. St. St. St. St	Multiple 23	2308929/500272/500555	Fire Station Renovations	CW		Ongoing	Ongoing	8,663,424	6,528,137	-	254,446		
2018, Fleet has purchased 52 vehicles/equipment costing approximate 2,247,107.00. Two (2) purchases cost will account was requested for FY18 of \$ 2,300,000.00. Reconciliation of this account was requested and still is in the works by the Fleet replacement program													
2,247,107.00. Two (2) purchases currently in process will account for remaining approximately \$ 52,890.00 of the budget appropriated to D for FY18 of \$ 2,300,000.00. Reconciliation of this account was requested and still is in the works by the Fleet staff. 7808105/500493													
10801 0293102/500136/500164/500557 Fleet replacement program CW 12 Jul-13 Ongoing 31,704,612 28,851,104 2,775,000 2,824,270 and still is in the works by the Fleet staff. The Fle													
108801 0293102/500136/500164/500557 Fleet replacement program CW 12 Jul-13 Ongoing 31,704,612 28,851,104 2,775,000 2,824,270 and still is in the works by the Fleet staff.													remaining approximately \$ 52,890.00 of the budget appropriated to DPW
7808105/500493													for FY18 of \$ 2,300,000.00. Reconciliation of this account was requested
Life to Date Appropriations are estimated for pre-FY2014 timeframe of 102575 2918186/500539 ISTEA Projects										2,775,000	2,824,270		
102575 2918186/500339 ISTEA Projects	1/8	.000.03/3004/3	rigi sensor runcue menues	C **	1.3	11/2012	100	2,030,430	2,270,430	-			Life to Date Appropriations are estimated for pre-FY2014 timeframe due
HVAC Design - VAV Box and Controls Replacement Project 99%										-	-	FED	to shift from Advantage to RAPIDS.
	100503 13	130C300/500297	James River Park System	CW		Jul-06	Ongoing	637,000	608,639	400,000	19,149		
complete (AE Services). RFQ-Procurement in progress, scheduled													
completion FY-2020s.													
Building Assessment to identify all building deficiencies completed.													
Working with Court Staff to review additional projects; building assessment, window replacement, security improvements to prioritize													
	100200/104005 23	2308104/500228/500701	John Marshall Court Building Renovations	CW		Aug-08	Ongoing	5,578,000	3,460,368	652,000	57,049		Phase II projects.
								.,,		,,,,,			Boiler Replacement Project complete. Fire Alarm Replacement Project
Boiler Replacement Project complete. Fire Alarm Replacement Project	100228 23	2308931/500261	Juvenile Detention center	CW		Jul-08	Ongoing	3,020,003	1,969,836	220,000	126,793		underway, estimated completion date FY2019.

6

									FY2018			
									Appropriations/			
·									Appropriations/ Adopted			
							Life-to-Date	Life-to-Date	Amendments/	FY2018 YTD	Funding Source: FED (Federal),	
			Council	FY	Construction	Construction	Appropriations	Expenditures	Transfers	Expenditures	ST (State),	
Project #	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@03/31/17	@03/31/17	@03/31/17	07/01/17-03/31/17	P (Private)	Project Status/Comments
l		-										Main Library Elevator Replacement/Fire Alarm System Project
i I												construction phase work is completed - dates shown are for this portion of
i I												the overall Library Renovations work. MLB Roof Replacement Project
i I												completed on Feb. 6, 2015. Special Collections Area HVAC design
i I												complete and solicitation for bids pending future funding. Additional
i I												funding has been requested in the FY19 CIP Budget for the building envelope repairs and design of the Main Library 1st floor renovations.
Multiple	2308135/500231	Library Renovations	CW		Oct-12	Ongoing	5,591,500	5,385,962		772		No change.
ivianipie .	2308133/300231	Liotal y Renovations	CW		OCI-12	Oligonig	3,391,300	3,363,502	-	112		North Ave., Westover Hills, Belmont Ave., Hull St. & Broad Rock
i I												Branch Library Projects and Main Library Lower Level Auditorium
i I												Project are complete. East End BL Project construction phase work
i I												completed in Oct.13. Main Library 2nd Floor renovation IFB scheduled
i I												for June/14 with a construction completion scheduled for Feb/15. Ginter
i I												Park BL scheduled for construction start of June./15. Completion
i I												scheduled for completion Jan/2016.West End BL Project returned to
i I												program & re-starting design work. Design for remaining program
i I												projects essentially complete. Construction dates are current projections
i l												for overall program per extended funding and essentially one project per
i I												year. West End design completed and IFB in process. West End Branch construction started Oct./2016 for completion in May/2017. Construction
i I												now scheduled for July/2017. Construction completed and final contract
Multiple	2308196/500273	Library Retrofit/Library Technology Upgrades & Renovations I	CW		May-10	Jul-17	11,513,071	11,278,199	_	241,045		closeout in process. No change
- папре	2306170/300273	Elorary Rectoric Elorary Technology Opgrades & Renovations i	C 11		May-10	Jul-17	11,515,071	11,270,177		241,043		Repairs to Robert E Lee bridge underway. Riverside Dr over Rattlesnake
i I												Creek design underway (30%); Lynhaven Ave over Broad Rock Creek
i I												resolving 90% issues; Lombardy St over CSX on hold pending negations
i I												with CSX; Leigh Street Viaduct analysis completed, beginning design
i I											VDOT - Revenue	plans; E. Richmond Rd over Gillies awaiting RS match from State; E.
Multiple	2928750/500315/500562	Major Bridge Improvements Program	CW		Ongoing	Ongoing	17,609,120	7,550,426	4,000,000	185,126	Share; City	Richmond over Stony Run awaiting RS match from State.
i I												Police Parking Decks Repairs at 3rd Precinct and Training Academy - In
i I												production substantial completion date 10/24/17. Additional projects con-
i I												going are: 730 Bldg. Cooling Tower Repairs, Main Library Interior
3.6.161.	2308156C/500131	Major Building Renovations	CW		Jul-08		47,567,877	45,102,663	1,062,000	1,176,842		Drain Line Repairs, Side Operations at 3506 Hopkins Rd Replace HVAC split systems
Multiple .	2308130C/300131	Major Building Renovations	CW		Jui-08	ongoing	47,307,877	45,102,003	1,062,000	1,170,842		Various projects including drainage improvements adjacent to
i I												maintenance shop at Byrd Park, Purchase orders have been approved for
i I												sidewalk improvements at Byrd and Forest Hill Parks. Plans are being
i I												prepared for a major roof repair at the maintenance building in Forest Hill
101931	1308908/500432	Major Park Renovations	CW		May-07	Ongoing	6,888,366	5,790,149	500,000	157,250		Park and for new storage shed adjacent to the maintenance building.
Multiple 2	2918122C/500427	Matching Funds For Federal /State Grants (VDOT)	CW		Ongoing	Ongoing	1,014,000	308,569	70,000	5,984	Match for Fed/State	
i I												New playground equipment was installed at Hotchkiss CC. Oak Grove
i I												Playground shelter construction is underway and new swings have been
101012	1308907/500222	Neighborhood Park Renovations	CW		Nov-07	0	8.077.740	6,430,265	400,000	206.711		ordered and will be installed. Several projects are underway at numerous neighborhood park sites Citywide.
	2918510/500387	Neighborhood Sidewalk Improvements Program	CW		Ongoing	Ongoing Ongoing	2,500,000	2,492,989	400,000	100,000		Funds obligated for sidewalk repair.
	2948186/500266	New Curb & Gutter Program - Urban Program	CW		Ongoing	Ongoing	2,228,000	776,927	-	(805,974)		Projects under development- Cutshaw Ave (\$800,000)
						88	_,,	,.		(000,000,000,000,000,000,000,000,000,00		Projects under development- Terminal Avenue Sidewalk plans 90%
Multiple	2948187/500337	New Sidewalk Program - Urban Program	CW		Ongoing	Ongoing	1,300,000	937,318	-	(13,238)		design
ł												Phase II Renovation Project: Construction in-progress: Front Lobby
i I												Renovation, Clerk's Office Renovation, Attorney Suite Egress Door,
	2308799/500257	Oliver Hill Courts	CW	10	Jul-08	Ongoing	4,186,741	1,476,172	300,000	158,263		Security Upgrades. Scheduled completion FY-2019.
100499	1308903/500296	Park Road Improvements	CW CW		Ongoing	Ongoing	300,000	271,214	-	-		No comment
	2948189/500346 500663	Pavement Rehabilitation - Urban Pedestrian Safety Crossing	CW		Ongoing TBD	Ongoing TBD	7,959,622 200,000	6,956,210 195,265	-	(921,631)		Resurfacing, paving, and slurry seal throughout the city. Awaiting phase II funding.
104274	500003	Pedestrian Safety Improvements at Signalized Intersections on	CW		TBD	TDD	200,000	193,203	-			PE Phase I (Retiming + asset inventory) is underway. The Phase II design
105183	500790 / 500796	Federal and State Routes (HSIP)	CW	18	TBD	TBD	3,453,000	662,635	3,453,000	662,635	FED - SIP	started in Feb, 2018.
1							.,,		, ,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		Public Art Master Plan draft approved by PAC August 2017 and referred
i l												to CPC for Feb 2018. Hull Street Library artist approved by PAC and
104689/101525	1308131/500328	Percent for the Arts	CW		Jul-94	Ongoing	4,242,710	1,127,346	145,546	88,082		CPC in Nov 2017.
							<u> </u>					A/E services have been procured. Design development ongoing with a
i												targeted date of June 30, 2017 for the Invitation for Bids. A new site
i I												needs to be identified to construct the facility and current funding is
i I												insufficient to move forward. A suitable site is being evaluated and
1												should be determined around mid to late February. Additional funding
				1	1	1			I		l	has been requested for FY18-19 budget. Preliminary site design related
104674	500710	Police Equestrian Community Center	CW	17	TBD	TBD	779,721	66,746	450,000	38,658		activities ongoing. Construction IFB pending FY19 appropriation.

7

									FY2018			
									Appropriations/			
							Life-to-Date	Life-to-Date	Adopted Amendments/	FY2018 YTD	Funding Source: FED (Federal),	
			Council	FY	Construction	Construction	Appropriations	Expenditures	Transfers	Expenditures	ST (State),	
Project #	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@03/31/17	@03/31/17	@03/31/17	07/01/17-03/31/17	P (Private)	Project Status/Comments
												Chiller and Cooling Tower Replacement - construction in progress, estimated completion FY-2019.
												Boiler Replacement Project (design) in progress. Boiler replacement
104583	500702	Police Headquarters Building	CW		Jun-17	Ongoing	1,590,000	123,745	702,000	42.852		project awaiting Contractor to execute/submit required contract
101303	300702	Tonce Treadquarters Burtaing	CW		Juli-17	Oligonig	1,570,000	123,743	702,000	42,032		Chiller Replacement project in progress starting 05/17 (complete 7/17)
												UPDATE Dewberry working on O&M Warranty Documents. In progress replace Fan Coils (\$9,379.00). Police Academy Interior Lighting
												Upgrades to LED (\$46,017.00) Police Academy Exterior Lighting
												Upgrades to LED (\$23,643.00). Boiler replacement project awaiting
104585	5 500703	Police Training Academy Building	CW		Apr-17	On-Going	1,229,000	299.211	951,000	266,403		Contractor bond re-submittal. Building structural repairs pending FY19 appropriations.
							-,,	2,7,211	,,,,,,,,			Current Project - A/E Services needed to pave rear parking lot, install new
												canopy. Design recently completed for site work and new canopies. Phase I IFB scheduled for Oct/2016 for construction start in Feb./2017. Phase II
												construction start scheduled for May/2017 and completion in Oct/2017.
												Phase II Site Improvements construction NTP on 3/21/17 for completion on 7/21/17. Phase III Canopy Construction on hold pending scope
100219	2308239/500248	RAA Buildings and Property Improvements	CW	13	Sep-12	Ongoing	1,175,000	712,850	_	67,329		definition and future FY19 funding.
	1308187/500204	Replace Lighting at Rec Areas	CW		Ongoing	Ongoing	2,103,085	2,104,408	-	-		Ongoing
												Structural repairs completed in December 2016. IFB for 2nd & Grace Roof Membrane should be advertised in Mid-February 2017. IFB for
												elevator replacements at Expressway Deck should be advertised in Mid-
												March. IFB for Roof Membrane at 2nd & Grace and elevator upgrade for Expressway deck were advertised in Mid- April. Contractor began work
												on the 2nd & Grace roof membrane in August 2017. Project was
												completed December 2017. Downtown Expressway elevator upgrade was
												awarded in September 2017. A noticed to proceed was issued for November 1, 2017. Elevators should be completed by September 2018.
												Bids received for 2nd & Grace facade restoration project in November
101534	0293101/500330/500478	Replace Parking Equipment Richmond Coliseum Renovations	CW	12	Apr-12 Jul-10	Ongoing On-going	1,530,000 4.836.882	759,816 4,382,757	-	62,028	Enterprise Fund	2017, work to begin February 2018. Construction of Coliseum Fall Protection System complete.
101848/104408		Richmond Fiber Optics Network System	CW	14	Ongoing	Ongoing	1,500,000	1,218,660	150,000	418,683		Will continue with the design to hook up additional city's facilities.
104128	3 500636	Richmond Signal System Improvements West-North (CMAQ)	CW		TBD	TBD	2,000,000	_	1,500,000		FED - CMAQ	Scoping was conducted. Requested the Consultant for a fee proposal to start design. VDOT processing City-State agreement
									,,,,,,,,,			Funds to be used with ITS South of the James Project. Funds weren't
104129	500637	Richmond Signal System South of the James (CMAQ)	CW		Mar-15	Apr-17	1,022,200	-	422,200	-	FED - CMAQ	used. Construction of T. Tyler Porterfield Memorial Bridge (TTPMB) is
												approx. 99% complete. The bridge opened to the public on 12/2/16.
												"Punch list" items under the contract are occurring, with final inspection
												on replacement landscape to occur Spring 2018. Other Priority 1 projects, e.g., Lehigh Terraces planning/public engagement started March 2016,
												with public meeting in 8/16 and 1/17. Amendment to adopted 2012
												Riverfront Plan approved by Planning Commission on 7/24/17 and Council on 9/25/17. Schematic Design Development completed. Will
												move into design development once there is an understanding how much
101526	2108132/500329	Riverfront Plan Implementation Roadway Conversions for Bike Infrastructure (Road Diet) (HSI	CW	13 18	Aug-14 TBD	August - 16 TBD	12,276,988	12,554,886	1.502.000	104,579	FED - HSIP	is left after project close-out on TTPMB. Construction in September, 2018
103219	300174	Avadway Conversions for Dike Illiastructure (Road Diet) (HSI	CW	10	עמו	עמו	1,302,000	1,030	1,302,000	1,030	11311	Contingency for several HSIP projects. Life to Date Appropriations are
												estimated for pre-FY2014 timeframe due to shift from Advantage to
	2908135/500421 77808103/500495	Safety Improvement Contingency School ADA Compliance	CW		Ongoing Ongoing	Ongoing Ongoing	454,406 22,308,706	322,601 22,769,160	-	19,691		RAPIDS. Ongoing; Various Projects are at different stages of implementation
	NEW	School Bus Lease	CW	18	TBD	TBD	4,228,631	-	4,228,631	-		RPS has indicated that this has been paid.
												With the state of
												Multi-project program with four Phase I projects: Broad Rock ES, Oak Grove ES, M.L. King MS & Huguenot HS. BRES & OGES projects
												complete and opened 1/2/2013 on schedule. MLKMS Project Phase III
												construction complete and new school opened 1/6/2014 on schedule - Phase IV demolition of existing school and completion of south end
1												school construction and site work complete July 2014. MLKMS Phase IV
1												completed and Phase V (Pre-K) construction underway. HHS primary
1												construction underway and on schedule for 1/5/2015 new school opening. Remaining existing school demo & site work scheduled for completion
												Fall./15. Huguenot HS project completed and project closeout underway.
												Planning for new school projects underway. Ongoing. This is a reflection of figures from the City's financial system. We are working with RPS and
Multiple	2308198/500160	School CIP Planning & Construction	CW		Sept. 2011	On-going	186,888,204	178,278,723	-	1,353,772		Finance to ensure accurate and timely reconciliation is happening.

8

Project#	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @03/31/17	Life-to-Date Expenditures @03/31/17	FY2018 Appropriations/ Adopted Amendments/ Transfers @03/31/17	FY2018 YTD Expenditures 07/01/17-03/31/17	Funding Source: FED (Federal), ST (State), P (Private)	Project Status/Comments
•					0 0	•						This is a reflection of figures from the City's financial system. We are
												working with RPS and Finance to ensure accurate and timely
	7808111/500492	School Maintenance	CW		Ongoing	Ongoing	95,967,934	87,924,512	5,165,326	5.185.146		reconciliation is happening. Outstanding encumbrances @ 3/31/2018 total \$1,963,725.
Multiple		Sidewalk Improvement Program - Urban	CW		Ongoing	Ongoing	2,245,509	1,954,173	-	(19,786)	State	Projects assigned.
												FY17 Projects under construction. FY18 budget amended to add
Multiple	2918516/500161/500162	Sidewalk Projects program	CW		Ongoing	Ongoing	11,509,987	9,485,813	950.000	470,778	VDOT - Revenue Share	\$750,000 for sidewalk improvements. Projects are currently being scheduled for Spring 2018 and Summer 2018 construction.
мапара	2710310/300101/300102	Sidewalk Frojects program			Oligoling	Oligonig			250,000	470,770		Various projects under design and construction throughout the City.
	9741603/500090	Street Lighting - Special	CW		Ongoing	Ongoing	13,350,525	9,883,266	1,000,000	-		Ongoing.
	9741602/500087/500088/500089/5006 59	Street Lighting/General	CW		Ongoing	Ongoing	34,759,390	25,085,581	428,000	1,495,104		Various projects under design and construction throughout the City. Ongoing.
	NEW 2918128C/500290 1308180C/500202	Street Lighting - LED Conversion Streets, Sidewalks, Alley Extensions and Improvements Progr Swimming Pools Projects	CW CW CW	18	May-18 Ongoing Ongoing	Ongoing Ongoing	500,000 24,437,174 6,367,300	20,857,387 5,264,144	500,000 615,480 250,000	153,755	FED	The LED pilot project is in its testing and evaluation phase; five of the six evaluation areas have been installed with one area remaining to be installed tentatively by the end of June 2018; Evaluation and testing will last for several months during which time citizens and various group feedback will be analyzed and considered for selection of final hardware, its application, electric grid adaptation configuration and installation phasing. Citizen feedback information is beginning to come in from the areas that have the LEDs installed. The pilot phase is being funded via prior O&M funds that were allocated for LED technology testing and evaluation. The consultant will return in the next couple of weeks to complete LED light study of the existing lights that have been installed to date. We also continue meeting with the public to discuss this project. Various Council Amendment projects under development. No Comments. Six Intersection Signal Upgrade project construction completed. 25rd & Fairfield Ave roundabout project construction completed. 25rd & Nice
												Mile Rd roundabout project construction completed. Brookland Park Blvd, Dill Ave roundabout project construction completed. Closeout
Multiple	2908130/500302/500304	TEA-21 Safety Improvements	CW		Mar-08	Ongoing	25,311,151	20,517,180	-	1,748		underway.
	2908122C/500289/500358/500489/										VDOT - Revenue	Updated: 4/10/2018 - Grove Ave @ Thompson St under construction, Grove Ave @ Three Chopt Signal Upgrade, under design, 100% completed; Addison St @ Cary St "New" traffic signal under design, 60% completed; Forest Hill Ave @ Westower Dr. "New" traffic signal under design, 100% completed. Please Note: CIP program Lifetime Appropriation cannot be verified due to the change from Advantage to
	500229 2948190/500347 / 500301	Traffic Control Installations Traffic Control Modernization - Urban	CW		Ongoing Oct-09	Ongoing Ongoing	8,681,899 3,100,000	7,176,614 2,053,889	780,000 800,000	215,125 (19,252)		RAPIDS Identified several traffic signal mast arms in need of replacement.
Multiple	2948190/300347 / 300301	Tranic Control Woderinzation - Croan	CW		Oct-09	Oligonig	3,100,000	2,033,889	800,000	(19,232)	State	Resurfacing Contract # 1 is on going . Contract #2 waiting on final
	2918515/500286	Transportation Projects	CW		Mar-08	Ongoing	55,103,218	54,011,300	5,809,467	3,686,871	City	signatures. Contract #3 will start April 24, 2018
	500653	Urban Agricultural Site preparation	CW		TBD	TBD	25,000	13,760	-	-	FED - HB2 VDOT - Revenue	Scope Being Determined
100172	2958836/500340	Urban Bridge Maintenance	CW		Ongoing	Ongoing	100,000	96,616		395	Share	No Comments.
		Citywi	de Projects	Subtotal:			804,331,522	663,102,645	52,279,086	22,257,009		
		Capital Imp	rovement P	lan Sub-T	Fotal:		1,090,043,079	842,764,645	84,690,527	37,469,443		
	1402 1403	Gas Utility New Business Gas Utility System Replacement	CW		Various Various	Various Various	300,125,207 383,812,319	236,690,162 327,514,249	10,953,000 27,392,000	8,195,752 4,938,130		
	1502	Water Distribution System Improvements	CW		Various Various	Various Various	383,812,319 222,799,907	327,514,249 171,620,037	17,420,000	4,938,130 6,461,349		
	1503	Water Transmission Main Improvements	CW		Various	Various	128,274,169	51,840,976	1,733,000	1,088,680		
	1590 1940	Water Plant and Pumping Improvements Stormwater Facilities Improvements	CW		Various Various	Various Various	370,997,175 62,941,665	217,543,271 29,664,001	6,784,000 14,041,000	3,338,551 3,695,203		
	1701	Stormwater Facilities Improvements Wastewater Treatment	CW		Various Various	Various Various	62,941,665	29,664,001 159,097,346	2,534,000	3,695,203 783,527		
	1780	City Floodwall	6		Various	Various	2,216,000	-	-			
	1760	Wastewater Sanitary Sewer Upgrades	CW		Various	Various	326,392,574	238,521,383	32,683,000	12,498,665		
	1750	Wastewater Combined Sewer Overflow	CW lic Utilities	Total:	Various	Various	264,302,760 2,286,056,775	194,080,400 1,626,571,825	3,100,000 116,640,000	3,408,517 44,408,373		
		rut	ne ounues	ı Otdl.			2,260,030,775	1,020,371,623	110,040,000	++,400,373		
		Capital In	nprovement	t Plan Tot	tal:		3,376,099,854	2,469,336,470	201,330,527	81,877,816		
		STORMWATER PROJECT DETAIL										

9

									FY2018			
									Appropriations/ Adopted		Funding Source	
			a "	W1W.7	a		Life-to-Date	Life-to-Date	Amendments/	FY2018 YTD	FED (Federal),	·
Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Appropriations @03/31/17	Expenditures @03/31/17	Transfers @03/31/17	Expenditures 07/01/17-03/31/17	ST (State), P (Private)	Project Status/Comments
223,000	EFGS #/Award #	Trojectivanie			gg		0.00,00,00	0.00,000	0.00,00,00		- ()	Ten of eleven easements have been signed and recorded. Design is at
												90%. Anticipate bid advertisement in June 2018.
												60% design review comments returned to Engineer. 90% design is underway. Coordinating with Dominion Power to relocate several power
												poles.
												Nine of eleven easements have been obtained.
												This project has been converted to a stream restoration project. Obtaining Easements from residents. Design is 65% complete.
												Maintenance continues to keep culvert clean; project on hold pending
	1940/500084	Rattlesnake Creek Drainage Improvements	th District	Total:	Fall 2018	Spring 2019	774,763	160,900 160,900		21,626 21,626		identification of scope. Ord 2016-216
		1 Out	III DISTILL	Total.			774,703	100,900	-	21,020		Phase II: Project has been grouped with two other projects and submitted
												to Procurement for advertisement. Anticipate construction start this
	2938160	Cherry Gardens Drainage Improvements	8	09	Summer 2018	Winter 2018	1,453,760	289,216	-	4,928		summer. Phase I: Project is complete. Project can be removed from list.
	1940	Haden & Ritter Stormwater Improvements	8	11	N/A	N/A	30,000	-	-	-		No Comments
												Phase II: Project is complete and can be removed from the list. Received final reimbursement of VDOT Cost Share funds. Phase 1: Project is
	1940	South Kinsley Drainage Improvements	8	11	Spring 2012	Jun-16	2,913,000	2,069,521	-	-		complete.
								,,				Construction is on-going. Assigned to Possie B. Chenault.
	1940	Woodstock (Jarvis Road) Drainage Improvements	8		2/1/2018	6/1/2018	1.323.000	49.178	1,273,000	6,352		Project is being assigned to annual contractor for construction start December 2017. This project is receiving 50% VDOT Cost Share Funds.
	17.0		th District	Total:	2/1/2010	0/1/2010	5,719,760	2,407,915	1,273,000	11,280		December 2017. This project is receiving 30% VDO1 Cost Share Funds.
		-										All bid recommendation documents have been submitted to DPS.
												Awaiting contract execution. Bids received 12/20/17 and are under review. Construction anticipated to
												begin in March 2018.
												Projects are being advertised for RFQ. Submitted to Procurement 8/3/17.
												Engineer received NTP: March 2017. Phases will be advertised together. Project assigned to Annual Engineering Firm, RK&K. Schedule will be
												provided with submittal of proposal.
												Assignment will go to an engineering consultant for design completion.
												Awaiting executed stormwater consulting contracts. Project to be reassigned to another Annual Engineering Firm. Previous
												firm did not complete project within budget parameters.
												Phase 1: Plans are 80% complete. Anticipate project to be advertised for RFQ and IFB in early FY17 as funds become available. Council approved
												receipt of VDOT revenue sharing funds.
												Phase 2: 50% Plans. Council approved receipt of VDOT revenue sharing
	1940	Deter Road Drainage Improvements Phase I & II @ Reedy Cree	h District	11 Total:	Spring 2018	Fall 2018	1,429,100	258,342 258,342		2,538 2,538		funds.
	1940	Emergency CIP projects	CW	11	Ongoing	Ongoing	5,616,192	4,389,372	1,000,000	296,632		
	1940		CIVI				1.066.825	1.066,825				Engineering Services for individual projects are now covered under the
	1940	Engineering Services for various projects Other Citywide Drainage projects	CW	11 11	Ongoing Ongoing	Ongoing Ongoing	34,626,464	1,066,825	11,768,000	3,105,241		SW Utility as of FY 13.
		Programme Programme					,,101	,,110	,,000	-,,211		SW Master Plan: Task 1: VSMP complete. Tasks 2 is complete. Tasks 3-
								1				14 Watershed Studies are complete. Tasks 15-18 Watershed Studies are complete. Tasks 19-23 Watershed Studies are complete. Tasks 33-37
												Watershed Studies are complete. Final document has been submitted to
	1940	Stormwater Master Plan	CW	11	N/A	N/A	1,023,937	1,400,258	-	27,430		the City.
								1				Established a project in RAPIDS for an initial purchase of (14) New & (5) Replacement Service Vehicles: Several purchases have been made
												over the last two quarters. Requisitions created 9/2017 for (2) slope
								1				mowers for Floodwall maintenance. Vehicles received 10/2017 -
	1940	Stormwater Service Vehicles						1				Requisitions created in 10/2017 for (7) New Dump Trucks (Tandem and Single Axle) for operations and maintenance to be included in winter
												maintenance, Requisitions created in 11/2017 for (2) two new sewer
												vactor trucks for maintenance and operations. Recently new requisitions
105106					Jun-17	Ongoing	5,500,000	230,456	-	230,456		issued for (3) Utility body vehicles 4/2018, and additional requisitions to follow in 5/2018, to close out the current vehicle work order.
		Citywi	ide Project	t Total:			47,833,418	21,610,021	12,768,000	3,659,759		and a second out the current remote from office.
		Total Communication of the Com					55 757 A11	24 427 170	14.041.000	2 605 202		
		Total Stormwater Utility					55,757,041	24,437,178	14,041,000	3,695,203		