Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @ 12/31/17	Life-to-Date Expenditures @12/31/17	FY2018 Appropriations/ Adopted Amendments/ Transfers @12/31/17	FY2018 YTD Expenditures 07/01/17-12/31/17	Funding Source: FED (Federal), ST (State), P (Private)	Project Status/Comments
	500746	Broad Street Streetscape Project	1	17	TBD	Dec-20	2,000,852	7,612	915,480	6,080	FED - HB2	No Comment.
100524	201022 //5002 62		1	10	4 10	. 10	375,000	10.6 (777		22.020	VDOT - Revenue	
	2918374/500367 500743	Grove, Libbie, and Patterson Corridor Improvements Westwood Playground Improvements	1	13	Apr-18 N/A	Jun-18 N/A	375,000	126,677	-	22,920	Share	Design 100% complete. Estimate received to resurface basketball courts.
	500745		st District 7	17	IN/A	1WA	2,385,852	134,289	915,480	29,000		
	500785/500786	1st & 2nd Street Buffered Bike Lanes	2	18	TBD	TBD	300,000	-	300,000			
Multiple	1308448/500217	Abner Clay Park	2	13	TBD	TBD	750,000	56,760		7,960		The estimated construction costs exceeds the adopted budget. Therefore, the Jackson Ward Neighborhood Association has requested redesigning the project to correspond with the existing budget. The re-design process is underway and staff and the consultant has meet with the Jackson Ward Neighborhood Association for input. The revised design has been reviewed and approved by the CAR and the construction documents are 90% complete. Staff is working with the consultant to determine phasing of the project in order to optimize the existing funding.
	500472/500647	Carver District Lighting	2	14	Jul-17	Dec-17	700,000	665,382	-	94,319		Construction complete. Closeout pending.
101697/101698		Commonwealth Gateway Landscaping Project VDOT	2		Feb-16	Apr-16	775,485	707,195	-	-		
	291C021/500368	Fan Lighting Expansion	2	12	Dec-06	Ongoing	1.669,900	1.473.769				Ornamental lights have been installed on West Grace Street (Ryland to Boulevard), Mulberry (West Grace to Floyd) and the 2700 block of Floyd for a total of 209 lights installed. Construction is underway to install lights along Floyd Avenue from the Boulevard east and will proceed in two to three block increments as funds become available. Waiting for quotes from the contractors by the week of 2/6/18 to continue with the nominet.
	2710021/300300	r un Esginnig Espinision		12	200 00	ongoing	1,009,900	1,115,105				Switch Gear Replacement project complete; Elevator / Fire Alarm Project
100202	2308113/500230	Main Library Renovations	2		Sep-08	Ongoing	1,065,200	971,270		-		construction phase completed; Replacement of HW HX systems completed. Upgraded all Emergency Lights. Exterior Restoration and stabilization on hold pending future funding. No comments. The Monroe Park Conservance has hired a professional fund raiser to help
100.007	1308117/500195/500761							3,722,681		2,336,496		them raise the necessary dollars to complete this project. It is expected that work on the project will begin following the UC12015 bike race. Design being updated to current code, IFB proposed date is Jan/ 2017. Construction planned start for Feb/2017 with completion April/2018. Construction Contract awarded and NTP on 3/31/17 with construction
100487	130811//500195/500761	Monroe Park Scott's Addition Green Space (Acquisition & improvements of	2		Mar-17	Jun-18	6,903,569	3,722,681	300,000	2,336,496		completion scheduled for 6/19/18.
105149	500780	existing owned property)	2	18	Jul-18	TBD	394,950	1.316	394,950	1,316		Awaiting conceptual plans
		Seco	and District				12,559,104	7,598,373	994,950	2,440,090		
102356	2918100/500496	Brookland Park Boulevard Streetscape	3	13	TBD	TBD	462,500		287,500	-		No Comment.
102317	2918136/500487	Brookland Park Boulevard Lighting	3	9	Jul-09	TBD	168,347	168,346	-	-		Funds are insufficient to install standalone ornamental lights; project requires new duct bank for the secondary circuit. It was suggested that additional ornamental lights be strapped on to the existing wood poles similar to what has been done on some poles in this business district. Discussions are ongoing.
		This	rd District	Total:			630,847	168,346	287,500	-		
102660	500554	Forest Hill Avenue Sidewalk	4	15	May-18	Aug-18	180,000	37,152	-	5,927		Under design. Construction assignment planned for April 2018.
Multiple	2918950/500254/500256/500258/5002 59/500262/500383/500384 2918949/500235/500236/500238/5002	Forest Hill Avenue: Hathaway Road to East Junct.	4	12	May-18	May-20	12,700,956	2,200,137	-	88,349	FED - RSTP	Ph. 1 Dominion relocations from 10/5/17 - 5/4/18. Plan to advertise by February 2018. CSX completed modifying crossing design. Verizon to begin relocating
Multiple	39/500240/500243/500244	Jahnke Road: Blakemore Road to Forest Hill Avenue	4	12	Aug-18	Aug-20	14,000,000	2,300,979	-	30,820	FED - RSTP	poles in winter 2017 - 18. Negotiating with three condemnations.
100532/101911	2918368/500375/500565	Riverside Drive Guardrail Improvements	4	13	TBD	TBD	570,000	388,048	-	-	Share	No Comment.
			rth District				27,450,956	4,926,316		125,095		
101885	2918371/500424	2nd Street Connector	5	13	10/2012	Ongoing	916.640	819,507	106.328	106.298	Dominion - Private Donation	Road opened May 2013. Gates proposed for under the bridge have been eliminated from the project - all parties are agreeable. Reimbursements will be made to Dominion for 5 years, through 2018. Final Reimbursement 2018.
101005					10/2012	Oligonig	210,040	517,507	100,520	100,290		Engineering report for the Fountain Lake Dredging Project has been
104241	500652	Lakes at Byrd Park	5		TBD	TBD	500,000	59,853	-	-		completed. Staff is reviewing the document and determining next steps. No change from previous report
104595	500709/500710	Mary Munford & William Fox ES Safe Routes to School Sidewalk Project	5	17	May-18	Dec-18	400,000	13,248		4.873	FED - TA	Advertisement scheduled for February 2018
104393	500709/500/10	Sidewalk Projects - 5th District	5	17	May-18 May-18	Oct-18	200,000	13,248	200.000	4,0/3		Schedule for spring construction start
			th District 7				2,016,640	892,608	306,328	111,170		
100490	1308122/500200	Ann Hardy Park Family Life Center	6	10	Oct-15	Sep-16	1,565,928	935,806		2,308		Staff is making preparations in order to renovate the second floor of the facility,
	500704/500705	Bicycle Facilities & Sidewalk Improvements on Bank St./Franklin St.	6	17	Mon 19	Jul-18	380,000	45,294		6.080	FED	95% plan design is completed. Waiting for Environmental Clearance, then advertise for bid / construction.
	2918960/500322	St./Franklin St. Biotech Research Park	6	17	Mar-18 Feb-11	Jul-18 TBD	4,399,000	45,294	-	6,080		No comment
L							.,,	_,,		(24)	0	

Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @ 12/31/17	Life-to-Date Expenditures @12/31/17	FY2018 Appropriations/ Adopted Amendments/ Transfers @12/31/17	FY2018 YTD Expenditures 07/01/17-12/31/17	Funding Source: FED (Federal), ST (State), P (Private)	Project Status/Comments
	500530	Blackwell Community Project	6		TBD	TBD	100,000	-	-	-		No comment
102658	500553	Canal Street Streetscape	6	15	TBD	TBD	500,000	528,094	-	-		Ph. 1 cobbles only completed 2/2017. Need additional funding to implement future phases already designed.
101754	2108133/500388	Canal Walk Reynolds North to 10th	6	13	TBD	TBD	3.532.058	1.714.953		22,538	VDOT - Revenue Share	Bids received over budget. Project to be re-advertised Fall 2017.
101754	2108133/300388	Canai wan Reynolds North to Toth	0	15	IBD	IBD	3,332,038	1,714,955	-	22,336	() mile	This project has 4 phases. 3 Phases are completed. 4th phase is in ROW
100539/102012/100												process. We are anticipating to start construction on Phase IV in June 2018. Total allocated fund is \$3,773,325.64. We spent approximately
	2918505/500126/129/567/645/646	Cannon Creek Improvements	6	12	Jun-18	Feb-18	2,892,000	2,707,563	-	12,707	City, State & Fed	\$2,914.000 so far.
102529	2908909/500526	Duval Street Circulation	6		Ongoing	Ongoing	250,000	70,030	-	-	VDOT Revenue	Project under construction - ongoing.
100531	2918365/500291/500292	E. Broad Gateway - Slave Burial Ground	6	12	May-15	Feb-16	1,994,200	1,266,084	-	3,469	Share	No Comment.
												Funding for the Eastview project were used for the demolition and site improvements of the former Whitcomb Elementary School - Project Complete. Funding were also used for the completion of the Conrad Center which will serve as commercial kitchen and culinary training
104377/100218	2308234/500247	Eastview Initiative	6	12	Mar-15	Ongoing	1,200,000	1,094,636	-	985		facility. Franklin (14th to 15th): complete 9/25/17. Franklin - Ambler to 18th:
											VDOT - Revenue	Need sanitary and water projects completed ahead of this project.
102043	2918369/500450/500508/500568	Franklin Street Streetscape	6	13	Jun-17	TBD	3,900,000	214,696	-	101,467	Share	Revising plans for material changes within the roadway.
102750 :	500573	Heritage Center/Lumpkin's Jail (Devil's Half Acre)	6	15	TBD	TBD	8,050,000	1,259,358	_	473,832		The Smith Group has been selected to assist with the planning process for this project. The Smith Group and other consulting partners along are now mapping the community engagement tackedule which will last approximately 9 months. We are currently in the Visitor Experience Plan engagement process (75% complete) and advancing into concept design. Reference "lumpkinjail.org" website for additional information and updates.
	500515	Hennige Contest Bangking van (Beving Han Here)	0		100	100	0,000,000	1,200,000		115,052		
	500756	Highland Grove/Dove Street Redevelopment & Revitalization Infrastructure Improvements	6	17		FY2020	4,415,000	4,415,000				FY 2017 Capital Improvement Program project to grant the Richmond Redevelopment and Housing Authority (RRHA) \$4.15 million to design, develop, and implement various street, sidwenlk, alley, water, sewer, and drainage infrastructure improvements needed for the redevelopment of the Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights- of-way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. A series of meetings and community engagements will be used to create a plan for the character of the development prior to the development of construction documentation and implementation. Ordinance 2016-278 was adopted by Council on 12/12/16. No change.
	500406	Hull Street Redevelopment & Conservation	6				300,000		100,000			Project will provide for additional public improvements along the Corridor to support commercial revitalization. Such uses could include pedestrian lighting, street lighting, additional street trees, street/sidewalk improvements, and public art. Contract with Kimley-Horn to assist in additional street lighting, to improve asfety, has been initiated. Plans were reviewed and received final approval by UDC and CPC in October 2017. PDR working with consultant team to have a test light installed in 600 block of Hull St. to review character of new light fixture. Due to long lead time, installation of that due 3rd Qtr. of FY2018.
	500745	I-95 and Broad Street Interchange Area Project/Shockoe Valley Street Improvements	6	17	TBD	TBD	2,959,789	5,364	1,959,789	5,364	FED	No Comment.
100503		James River Park Infrastructure	6	1/	Sep-15	TBD	2,939,789	229.358	400.000	13.328		Several projects have been identified by James River Park staff including construction of trails; completion of the Bike Skills facility on Brown's Island, the purchase of required construction equipment and obtaining a consultant for assistance in determining improvements to the James Rive Park Maintenance facility. No change from previous report
100303	JUU271	James Kiver I alk IIII astructure	0		Sep-15	101	8.50,000	229,338	400,000	15,528		Demolition completed August 2015; the improvements to the park are
100496	1308445/500206	Kanawha Plaza Park/RMA Superstructure Repairs	6	11	8/30/2015	9/30/2016	3,482,000	3,265,986	-	_		scheduled to be bid late-fall 2015. Construction scheduled to be gin January 25, 2016; to be completed late-Summer/early-Fall 2016. Phase II completed and Phase III pending future funding. No change from previous report

							Life-to-Date	Life-to-Date	FY2018 Appropriations/ Adopted Amendments/	FY2018 YTD	Funding Source: FED (Federal),	
Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Appropriations @12/31/17	Expenditures @12/31/17	Transfers @12/31/17	Expenditures 07/01/17-12/31/17	ST (State), P (Private)	Project Status/Comments
												The Acquisition of property and the construction of the Main Street Shed for Phase 1, 2 and partially 3 have been completed. The Virginia
												Welcome Center is now in place and had it's soft opening late this
												summer 2017. Final pricing for the future site work above grade hard
												scape work will be received in the first week of February. Sitework utility work was completed in late fall 2017. Work to be accomplished (pricing
												has been received): Site work improvements, A/V improvements,
												furniture installations, commercial kitchen installation. The MSS website and first phase of advertising campaign will be launched third
												quarter FY2018. ECD and the Law Dept are meeting and advancing the
												RFP for the future management and operations as well as indoor spaces
												for advertisement in 2018 for the highest and best use of the first floor space. The first floor has been "roughed in" to accommodate the indoor
												market to compliment the future outdoor 17th Street Market,
												food/beverage incubator as described in the Business Plan distributed to
100241	2108612/500283/500469/500542/5005 43/500544	Main Street Station Multi Modal Center	6		Sep-14	Fall 2018	80,252,878	78,554,379	_	1,452,408	FED	Council in 2017. Letters of interest have been received for the indoor "market". Ongoing Project.
	2958101/500223/225/226	Major Bridge Painting - Manchester - Urban	6		Jun-14	Feb-16	8,900,000	7,470,094	-	(49,715)		miner . Ongoing Project
												Concept study complete. Closeout underway. Federal project. Funds need to be JV'd; Bridge Rehabilitation project budget page being
												submitted for FY18 to allocate federal funding for bridge rehabilitation
												improvements. No change. VDOT assigned new Project number; need
100170	2958835/500211 2918526/500551	Mayo Bridge Rehabilitation Richmond-Henrico Turnpike Improvements	6	11	N/A TBD	N/A TBD	2,301,000	1,116,672 68,081	500,000	(/3,907) 4.077	FED - Eaarmark	new O&R to execute documents No Comment.
102251/100594		RMA Plaza Joint Repair	6	13	May-18	Feb-19	1,711,405	112,124	-	14,568		Advertisement scheduled for February 2018
												The Farmers Market project experienced a later than anticipated construction start date beginning on 7/31/17, which now places the
												project to track through the winter months. The project is currently in
												demolition phase with DPU and Dominion Energy performing the cut-
												over and change of the overhead utilities along the East and West End of the project in early November, 2017. Given the proper weather
												conditions along with any unforeseen delays the anticipated completion
101767		(Shko Revit) Shockoe Revitalization Strategy Plan Implementation									Fadaral Carat Carla	time of this project is Summer of 2018 with the landscaping being planted in the Fall 2018.
101707	5008313/500407/500333/500334	•	6 th District '	13 Total:	Jul-17	Jul-18	3,564,000	1,942,118	2,959,789	410,857 2,400,270	rederar Smart Scare	in the Fair 2018.
		314	ui Disuici	i Otai.			157,054,258	109,393,271	2,535,185	2,400,270		The redevelopment efforts associated with the creation of a viable
												commercial and residential corridor along 25th Street and Nine Mile Road
												are ongoing. As an integral part of the revitalization of the 25th Street and Nine Mile Road project area design activities continue. The
101777	5008122/500399	25th Street Development	7		Feb-13	Feb-18	2,415,000	2,346,533	-	-		development of the model block is nearing completion.
101764	500787/500788 500404	29th Street/Church Hill Bike & Pedestrian Infrastructure Church Hill Teen Development Center	7	18	TBD	TBD	650,000 776,357	7,445 238.070	650,000	7,445	FED	
101704	500404	Church Thin Teen Development Center	,				110,551	238,070	-	-		Staff is currently assessing the improvements proposed for each site in the
												East District. Obtaining estimates for play equipment for Ethel Bailey
	500755	East District Park Transformation	7	17		FY2018	951,300	-	575,650	-		Furman and Oakwood Parks. New park benches and trash receptacles ordered for Oakwood
			1			112010	251,500		575,050		1	Support the east end revitalization through the strategic acquisition of key
			1									residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job
101768	5008314/500408	East End Vacant/Blighted Property Improvements	7	13	Jan-13	Ongoing	450,000	-	-	-		training and skill development.
												Start construction 02/15/17 and construction phase I completion
104079	500627/500725	East Riverfront Transportation Improvement Program	7		Feb-17	Jan-18	13,006,301	7,166,077	5.050.000	2,790,493	FED	08/15/2017 to open two lanes to traffic at E. Main street. Final Project Completion Anticipated May 2018
			1				-,,-V1	.,,.//	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	_,,	İ	The construction drawings and specifications have been completed by the
			1									project engineer. The project is currently in Stormwater Management review and will be submitted to procurement for bid before the end of
	1308447/500208	Historic Fulton Community Memorial Park	7	13	TBD	TBD	600,000	51,305	-	8,098		December
		·										Design completed for Structural Repairs. CM @ Risk contract with
												construction to start July/15. Final parking/pedestrian design to follow pending final scope definition. Demolition for mid-section of dock started
												& completion of structural repairs scheduled for Nov/16. Planning for
			1									Phase II beginning and construction start in Spring./17. Phase II- Demolition of existing warehouse foundations completed and work
												continuing on Eagle Dock for boat/ship access. Phase III design for entire
101755	5008001/500392	Intermediate Terminal Riverfront Public Access	7	12	May-15	Ongoing	4,044,318	3,561,805	-	28,252		Terminal Dock area in planning process.

Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @12/31/17	Life-to-Date Expenditures @12/31/17	FY2018 Appropriations/ Adopted Amendments/ Transfers @12/31/17	FY2018 YTD Expenditures 07/01/17-12/31/17	Funding Source: FED (Federal), ST (State), P (Private)	Project Status/Comments
												These funds are being targeted to the renovation of a portion of a RRHA recently acquired strip mall on Nine Mile Road to serve as a Community
												Center for Creighton Court public housing residents. Parks and
101769	5008315/500409	Nine Mile Corridor Acquisition and Rehabilitation	7	13	Jan-13	Ongoing	235,000	-		-		Recreation will oversee the renovations and will operate the facility.
104596	5 500711	Nine Mile Road Streetscape	7	17	TBD	TBD	1,865,000	73,576	1,165,000	24,367		60% plans done 10/20/17 - distribution for comments. PM attending public meeting February 2018 to share the project.
		•										Property location identified and purchase pending FY18 funding.
	500720	Police Property & Evidence Center	7	17		Mav-18	2,900,000	46.325	2.200.000	45.198		Developer agreement has been executed and construction permits issued. Construction in progress for completion in May/2018.
	500720	Ponce Hoperty & Evidence Center	,	17		May-10	2,700,000	40,525	2,200,000	45,190		These funds will supported the demolition of the former Armstrong High
												School(98% Complete) and the infrastructure improvements needed for the first phase of development prior to the development of 250 units of
												housing. Funds to be used specifically for planning, design, demolition,
102065	500001 6/500 450		-		a : 2015	770.0	10.071.007	0.000.010	0.071.007	1 052 026		and site preparation to include streets, alleyways, curb/gutter, sidewalks,
102062	2 5008316/500453	Public Housing Transformation	7	14	Spring 2015	TBD	12,071,027	9,929,912	3,071,027	1,953,036		water, sewer and lighting. Demolition is 35% complete. WRA consultants conducting engineering and plan design. Survey task
102188/104763	2948751/500474	Route 5 Relocation - Urban	7		TBD	TBD	2,590,428	290,426	950,000	-	FED	underway.
	500615	Stone Bistro	7 1th District	16	TBD	FY2020	31,000,000 73,554,731	22,286,804 45,998,279	8,000,000 21,661,677	4.856.888		
102656	500552	Belmont Road Roundabout	8	10tal: 15	TBD	TBD	665,323	45,998,279	- 21,001,077	4,850,888 (264)	FED	Project completed. Closeout Underway.
												ROW complete. Final construction plans being prepared. Addressing
												comments from pre-ad conference. Need to resolve issues that arose from the pre-ad conference. Modification of design to attached utilities to
	2948181/500263/264/265	Commerce Rd.: Bellemeade to 450 ft - Urban	8		Sep-18	Sep-20	16,310,405	1,538,589	2,050,000		FED - Urban	bridge underway per DPU request.
105151	500473/500491 500781	Deepwater Terminal to Gooden Street Eighth District Green Space Creation (Acquisitions & improve	8	11	TBD TBD	TBD TBD	2,250,000	172,536	- 125.717	6,672	FED	95% plan design is completed. Right of Way process underway.
103131	500781	Eighth District Green Space Creation (Acquisitions & Improve	8	18	IBD	IBD	125,/1/	-	125,/1/	-		Work is complete on the construction of the athletic field. (a small section
												of sidewalk needs to be installed). The above ground power has been
												relocated by Dominion Energy and an existing water line has been relocated by DPU. There has a delay with the relocation of overhead CTV
												and telephone lines, however staff is working with Verizon to accomplish
100485	1308110/500191 2918752/500599	Hickory Hill Community center Jefferson Davis Hwy (US 1-301): Chesterman Ave.	8	13	Mar-17 TBD	Oct-17 TBD	1,862,280 773,000	1,553,352 590,144	310,000	279,512	FED - Urban	this task. VDOT proceeding with schedule and design. Survey task underway.
102969	2918752/500599	Jenerson Davis Hwy (US 1-301): Chesterman Ave.	8		IBD	IBD	773,000	590,144	-	2,010	FED - Urban	Bridge design repair plans underway. Environmental document approved
												by FHWA. 90% plans reviewed and comments submitted. April 2018
100675	2928755/500288/500694 500477	Midlothian Turn/Belt Blvd Bridge Rehab Terminal Avenue Belt Blvd Sidewalk Improvements	8	14	N/A Nov-18	N/A Jun-18	2,300,000 200,000	267,278 19,226	-	47,174	FED - RSTP FED	advertisement planned. Construction Underway. Phase II being designed.
	500177		th District		1107 10	Jun 10	24,486,725	4,605,472	2,485,717	469,114		
101924		Carnation Street New Sidewalk	9	17	Jun-18	Mar-19	600,000	87,745	-	30,818	FED - Enhancement	95% plans under review.
	500448 500784	Hey Road Improvements Hull Street & Chippenham Parkway Gateway Project	9	14 18	N/A TBD	TBD TBD	900,000	49,931 2,220	800,000 500,000	2,220	ł	No Comments. No Comments.
101924		Hull St.: Dixon Dr. to Elkhardt - Urban	9	12	TBD	TBD	4,969,752	2,051,464	-	-	FED - Urban	No Comments.
												The gym renovations (Phase I) constructions completed July 2017. Staff occupied the facility on July 24, 2017. Closeout procedures and asset
												management report being prepared. Phase II Planning in process. No
101906	5 500428	Southside Community Center	9	14	Jun-15	Ongoing	5,113,500	3,364,336	1,500,000	11,801		change.
		Nint	h District	Fotal:			12,083,252	5,555,696	2,800,000	44,839		The gym floor replacement project at Randolph Community Center has
												been submitted to Procurement for bid. The contractor has been selected
												for the Pine Camp Roof Replacement project and the work is scheduled to
100486	5 1308115/500194	(BldgFac) Parks and Recreation Building Maintenance	CW		Ongoing	Ongoing	5,959,801	5,107,759	200.000	9.121		begin within the next few weeks as soon as the building permit is approved.
	2948791/500343	4R Capital projects - Urban	CW		Ongoing	Ongoing	1,665,000	1,065,732	-	(78,583)		No Comments.
												turn-key replacement of the city's radio system. New tower sites have
												been identified and approved by the Planning Commission. Channels and new system coverage has been approved by the FCC. Installation of
												public safety radios began August 2017 with the remaining general
												government radios and new system as a whole projected to be completed in late 2020. FY18 encumbrance total \$413,456. Total CIP
100221	2308302/500250	800 MHz Radio System Update & Equip. Replacement	CW	12	Ongoing	Ongoing	35,288,372	5,811,686	7,076,372	224,148		\$42,025,664.
												Architectural design and engineering services have been completed. A
												construction contract was awarded July 2017. Project team is coordinating with various utilities to move sensitive infrastructure.
1	1		1		1				1			Construction is tentatively scheduled to begin in late August 2017 but
564661	500559	9-1-1 Emergency Communications Center Expansion	CW	15	N/A	Fall 2018	2.826.807	662.175		271,910		hinges on all necessary utilities being moved. Construction NTP on 7/24/17. Construction completion schedule to be approx. Fall/2018.

Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @ 12/31/17	Life-to-Date Expenditures @12/31/17	FY2018 Appropriations/ Adopted Amendments/ Transfers @12/31/17	FY2018 YTD Expenditures 07/01/17-12/31/17	Funding Source: FED (Federal), ST (State), P (Private)	Project Status/Comments
		Tojectrume										Manchester Bridge Bike Lanes, Lee Bridge Bike Lanes, and W. Leigh St
												(Myers St to Dineen St) Bike Lanes completed in Aug, 2015. 25 lane miles of bike lanes at 90% design as of April 2017 with construction
												(striping) slated for summer 2017. 25+ lane miles of bike lanes under
Multiple	2908222/500308/500309/500310/5006 23	Bike Lanes/Bike Boulevards (Bike Lanes "Sharrows")	CW	12	Ongoing	Ongoing	3,150,000	1,233,892	-	120,201		design, or design completed. First project will go to construction in September 2017.
101522	5008766/500324	Building Demolition	CW		Jul-98		6,200,000	6,012,431		76,642		1st QTR - 4 full demolitions & 4 Stabilizations 2nd QTR 1 full
101322	5008766/500324	Building Demolition	Cw		Jui-98	Ongoing	6,200,000	6,012,431	-	/0,042		demolition Plans completed for providing additional burial space on existing,
												undeveloped land at Riverview Cemetery. Staff is exploring options to fund this project. A columbarium has been installed at Riverview to
100493	1308186C/500203	Cemetery Improvements	CW		Ongoing	Ongoing	3,586,764	3,511,928	-	4,850		provide an option for housing cremains.
	500622	City Bike Share Phase II Deployment (CMAQ)	CW	18	TBD	TBD	1,900,000	875,240	1,900,000	329,623	Federal & State CMAQ	
105129	500776	City Hall - Cooling Tower and Structural Replacement Project	CW		Jul-17	Jun-18	1,200,000	87,354	1,200,000	87,354		Construction Contract complete, estimated project completion FY2018. Construction began May 2016 for installation of generator redundancy
												and DIT redundant circuitry. Working with DIT to schedule circuit cut-
102706/100206	2308140/500232	City Hall Emergency Generator Replacement	CW		Nov-08	Ongoing	2,255,000	2,204,627	-	-		over, anticipated completion date FY-2019. AHU 4 construction complete; next phase of project (valves and steam
												traps) On going project, however, additional funds will be needed to
												complete City Hall. Replace failing heating and cooling valves; The following projects are currently ongoing: Replace Hot and Chilled water
												line replacement at various location, replace all restroom drains
												(complete), replace hot and chilled water lines at the 1st floor (on-going), replace roof drain lines above room 100 1st floor. The total sum for the
												projects is \$120,673.00. Respectively (\$47,363, \$41,184, \$18,384,
												\$13,742). Additional projects completed are: Replace chilled and hot water lines (\$12,480); Install hot water recirculation equipment
												(\$33,193); Install (4) hot taps on Chill and hot water lines (\$6,303). The
												remaining funds per rapids as of 7/22/16 were \$288,217.05) *(UPDATE: 10/21/16) - Two (2) additional projects currently on-going:
												Replace Booster Pump at City Hall and Design Replacement of Steam
												Coils and VAVs. Respectively (\$57,887 and \$14,125). The remaining funds per rapids as of 10/21/16 is \$245,103.82. Update Contractor to
100208	2308154/500242	City Hall HVAC Valve Replacement	CW		Feb-16	Ongoing	2,210,000	410,809	-	18,961		return in November 2017. Projects under construction, to support the renovations for the Fire
												Alarm/Sprinkler Project UPDATE 100% Complete . City Council Suite
100229	2308933/500269	City Hall Interior Renovations	CW		On-going	Ongoing	631,000	614,801				renovation UPDATE Project on HOLD pending future funding. No change.
100229	2308953/500209	City Hall Interior Renovations	Cw		On-going	Ongoing	631,000	014,801	-	-		change.
												The City hired an Architectural firm in Sept. of 2011. To date the firm has completed a space utilization study and provided three options for the
												build-out of temporary office space in 730 East Broad Street to
												accommodate staff during major construction in City Hall. Construction and MEP drawing should be completed by Dec. 3, 2012. The City has
												hired the A/E firm for renovation design of first, third, fourth floor.
												Construction start scheduled for May 15, 2015 for schedule completion of 1st & 4th floors Dec./2015. Phase III design for 1st Fl. Finance complete
												and IFB due 12/8/16. Construction start Feb 1 with scheduled completion
Multiple	2308235/500438	City Hall Renovation Project	CW	13	Feb-13	Ongoing	3,658,085	3,974,699	590,000	720,396		for Dec/2017. Phase IV construction pending future funding. No change. City Hall Boiler Replacement Project underway. Project began FY-2017,
100216	2308223/500246	City Hall Replacement of Boilers and Related Systems	CW		Mar-09	Feb-18	496,000	881,031	-	421,508		construction scheduled to be completed FY-2018.
												Funds will be used in designated areas of Church Hill, Carver/NTW, Swansboro(The Hollands) and Matthews Heights for approved
Multiple	5008105C/500396	Citywide Neighborhood Improvements (Bloom)	CW		Jul-00	Ongoing	5,801,125	4,443,451	150,000	79,716		infrastructure improvements. Ongoing.
												Several projects: Crosswalk and RRFB at Three Chopt Rd and Towana Rd - Construction completed. Splitters and speed table on Granite Ave -
												construction on-going. Bliley Rd - 90% Design completed. Idlewood
Multiple	2908910/500360/500361	Citywide Traffic Calming	CW		Ongoing	Ongoing	5,049,640	3,646,316	200,000	123,559	VDOT - Revenue Share	Ave Roundabout - started construction on October 5, 2017. 90% completed
		-										Phase 1 signs installation complete. Replacing/repairing a couple of
												damaged signs. The second phase of the project will involve the design and implementation of the pedestrian wayfinding piecethat is
												scheduled to start design work within next 45-60 days, with an anticipated
												final installation by end of 2018. Meetings with staff have occurred on at least 3 occasions. Working to schedule larger stakeholder meeting in 3rd
101519	2108123/500323	Citywide Wayfinding Signage	CW		May-11	Dec-17	1,695,000	1,101,661	-	-	VDOT - Revenue	Qtr. FY18 to finalize location and new designs.
101692	2918364/500369	Commonwealth Gateway Interstate Landscaping	CW	12	03/2012	Aug-15	426,000	97,223	-	-	Share	Project complete but awaiting VDOT's final invoice.

Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @12/31/17	Life-to-Date Expenditures @12/31/17	FY2018 Appropriations/ Adopted Amendments/ Transfers @ 12/31/17	FY2018 YTD Expenditures 07/01/17-12/31/17	Funding Source: FED (Federal), ST (State), P (Private)	Project Status/Comments
												Current project scope consists of Pre-K (260 children) Facility as Phase V
												to the M. L. King Middle School Project. Pre-K Facility design is
												complete & construction (Exterior envelope, interior partitions and MEP
M-16-1-	2200105/500455		C1 11		5,001.4	. ·	0.051.405	5 504 005		201.005		rough in) is underway. Scheduled completion on 6/15/15. MLK Pre-K
Multiple	2308105/500455	Community Schools/Parks/Libraries	CW		5/2014	Ongoing	8,251,485	7,704,837	-	291,985		closeout process underway. Other project scoping underway. No change. 816 Riverside Park was acquired and demolished. It is scheduled for
												auction spring/summer of 2017. 1006 W. Franklin and 1302 Floyd
												Avenue were also acquired and sold at auction on 8/23/16. 1006 West
												Franklin Street sold for \$291,500 and 1302 Floyd Avenue sold for
	5008177/500327	Corridor/Gateway Blight Abatement	CW	12	Ongoing	TBD	1,200,000	590,694				\$258,500. Sales of both properties to respective owners adopted by Council 12/16. No change.
	50001111500521	Condol/Galeway Bilght Hoatement	CII	12	Oligonig	IBD	1,200,000	570,074	_			In the second quarter of FY18 the CRM project team worked to finalize
												discovery and initiate development of the gift from AvePoint. The gift
												agreement covers full use of their Citizen Services tool for a period of 3
												years and 3 months. This gift encompasses configurations, implementation, training, subscription licensing and hosting. During
												rollout the City for customer service continuity will continue to use its
												existing CRM supplier and will continue to utilize a Project Manger to
												assist build out on the City's end. Once Ave Point is launched any fees
102000	2308237/500443		CW	13	01FY14	FY2018	2.318.350	1.368.768		72.517		associated with the original CRM project shall cease shortly after (Project Manager costs, maintenance fees, etc.).
102009	2308237/500443	Customer Relationship Management Program	Cw	13	QIFY14	FY2018	2,318,350	1,368,768	-	/2,51/		Commission Architectural Review meeting 01/24/17 Approved.
												Cancelled IFB contract due to Contractor didn't include hazard material
												abatement in bid. New IFB will be sent out in the Spring 18. On going
												project, please keep the funding available in budget to replace EDI
104579	500700	East District Initiative Building	CW		Apr-17	Aug-17	343.000	48.397	250,000	36,737		windows in the spring 2018. Upgrade VAV & Controls (\$35,911.98) Aug. 17 Johnson Controls no expenditures on PO 18000004316.
	500700	Fire Station Buildings	CW	18	TBD	TBD	506.064	69,365	506.064	69.365		Aug. 17 Johnson Controls no expenditures on FO 18000004310.
												Renovations to Fire Station No. 10 & No.13 complete. Fire Stations
												No.8, 19, 20 & 21 scheduled for renovations with the start of construction
												at FS No. 20 in August 2016 and scheduled completion in April 2017. Design of FS No. 21 started July 2016 with IFB scheduled for late
												February 2017. Due to insufficient funding to proceed with FS #21
												construction, an IFB is on hold at this time. The plan calls for one station
												to be completed as the next renovation starts. Fire Station #8 signal
												design started in July, 2017. Awaiting direction from RFD before
												proceeding any further on the station renovations. Decision made by RFD not to renovate existing stations and request funds for new construction.
												Smaller projects at select stations to be completed (e.g. generator @ Fire
Multiple	2308929/500272/500555	Fire Station Renovations	CW		Ongoing	Ongoing	8,663,424	6,390,139	-	116,448		Training and new ceilings @ FS #18).
												This project allows for the purchase of replacement vehicles and
												equipment used to provide services throughout the City. As of October 1,
												2017, Fleet has purchased 47 vehicles and equipment costing approximately \$ 1,740,000.00. The total budget appropriated to DPW for
												FY18 of \$ 2,300,000.00. An additional eight (8) knuckle boom trucks
												used for leaf/bulk/brush were ordered of which four (4) have arrived and
												been placed in service; the remaining four (4) are due to arrive the week of
100801	0293102/500136/500164/500557	Fleet replacement program	CW	12	Jul-13	Ongoing	31.704.612	28.276.127	2.775.000	2.249.293		10/30/2017. Reconciliation of this account was requested and still is in the works by the Fleet staff.
100001	0275102/300130/300104/300337	r icer repracement program	C 11	14	Jui-13	Ongoing	51,704,012	20,270,127	2,115,000	2,247,293		After completion of the 30% design phase, GRTC and its partners have
												entered semi-final design - 30% to 60%. The Final Design will begin
												March 2016 with the construction phase starting June 2016. Construction
												phase will be complete August 2017 with final Testing and Acceptance in October 2017.
												October 2017.
												Note: The Virginia Department of Transportation (VDOT) will lead and
104086		GRTC Bus Rapid Transit	CW		March 2016	Jun-17	7,600,000	7,600,000	-	-		manage the construction phase of the BRT project.
	7808105/500493	High School Athletic facilities	CW	13	11/2012	TBD	2,658,438	2,290,438	-	-		\$88.3K encumbered for Wythe tennis courts. No change.
	2918186/500539	ISTEA Projects	CW	10	Ongoing	Ongoing	1,543,895	809,878	-	-	TTD	Federal projects. No change.
	2908232/500307/313/314 130C300/500297	ITS Signal System James River Park System	CW CW	12	July 2013 Jul-06	June 2017 Ongoing	10,000,000 637,000	8,095,729 602,818	400,000	52,933 13,328	FED	Construction completed - wrapping out Contractor's final invoice. Various projects underway.
100505	130C300/300297	James River Fark System	CW		JUI-00	Ongoing	000,100	002,818	400,000	15,528	I	various projects diluerway.

									FY2018 Appropriations/			
							1.10. 4. D.4.	Life to Date	Adopted	EV2010 WED	Funding Source:	
			Council	FY	Construction	Construction	Life-to-Date Appropriations	Life-to-Date Expenditures	Amendments/ Transfers	FY2018 YTD Expenditures	FED (Federal), ST (State),	
Project #	LFGS #/Award #				Beginning Date	Completion Date	@12/31/17	@12/31/17	@12/31/17	07/01/17-12/31/17	P (Private)	Project Status/Comments
												HVAC Design - VAV Box and Controls Replacement Project 99%
												complete (AE Services). RFQ-Procurement in progress, scheduled completion FY-2019.
												Building Assessment to identify all building deficiencies completed.
												Working with Court Staff to review additional projects; building
												assessment, window replacement, security improvements to prioritize
100200/104005	2308104/500228/500701	John Marshall Court Building Renovations	CW		Aug-08	Ongoing	5,578,000	3,410,477	652,000	3,579		Phase II projects.
												Current projects are boiler replacement, HVAC upgrades, and fire alarm
100228	2308931/500261	Juvenile Detention center	CW		Jul-08	Ongoing	3,020,003	1,764,330	220,000	121,887		upgrades.
	NEW	Knuckle Boom Trucks (Bulk Collection Program Enhancement	CW	18	TBD	TBD	1,365,000	-	1,365,000	-		Trucks have been purchased through Fleet Award #500164/Project 100801
												Main Library Elevator Replacement/Fire Alarm System Project
												construction phase work is completed - dates shown are for this portion of
												the overall Library Renovations work. MLB Roof Replacement Project
												completed on Feb. 6, 2015. Special Collections Area HVAC design
												complete and solicitation for bids pending future funding. Additional
												funding has been requested in the FY19 CIP Budget for the building
Multiple	2308135/500231	Library Renovations	CW		Oct-12	Ongoing	5,591,500	5,385,659	-	469		envelope repairs and design of the Main Library 1st floor renovations.
												North Ave., Westover Hills, Belmont Ave., Hull St. & Broad Rock
												Branch Library Projects and Main Library Lower Level Auditorium
												Project are complete. East End BL Project construction phase work
												completed in Oct.13. Main Library 2nd Floor renovation IFB scheduled
												for June/14 with a construction completion scheduled for Feb/15. Ginter Park BL scheduled for construction start of June./15. Completion
												scheduled for completion Jan/2016.West End BL Project returned to
												program & re-starting design work. Design for remaining program
												projects essentially complete. Construction dates are current projections
												for overall program per extended funding and essentially one project per
												year. West End design completed and IFB in process. West End Branch
												construction started Oct./2016 for completion in May/2017. Construction
												now scheduled for July/2017. Construction completed and final contract
Multiple	2308196/500273	Library Retrofit/Library Technology Upgrades & Renovations I	CW		May-10	Jul-17	11,513,071	11,262,794	-	225,640		closeout in process
												Inspection program is proceeding on schedule; Repairs to Robert E Lee
Multiple	2928750/500315	Main Daile Income	CW		0	0	17,609,120	7,437,786	4,000,000	72,486	FED	bridge advertised and bids were received. Repairs to Lee Bridge NTP 1/8/18; work underway
Multiple	2928750/500315	Major Bridge Improvements	Cw		Ongoing	Ongoing	17,009,120	/,43/,/80	4,000,000	/2,480	FED	Police Parking Decks Repairs at 3rd Precinct and Training Academy - In
												production substantial completion date 10/24/17. Additional projects con-
												going are: 730 Bldg. Cooling Tower Repairs, Main Library Interior
												Drain Line Repairs, Side Operations at 3506 Hopkins Rd Replace
Multiple	2308156C/500131	Major Building Renovations	CW		Jul-08	ongoing	47,567,877	44,653,884	1,062,000	728,063		HVAC split systems
												Various projects including drainage improvements adjacent to
												maintenance shop at Byrd Park, Estimates have also been received for
												sidewalk improvements at Bryd and Forest Hill Parks. Plans are being
101021			~~~									prepared for a major roof repair at the maintenance building in Forest Hill
	1308908/500432 2918122C/500427	Major Park Renovations Matching Funds For Federal /State Grants (VDOT)	CW CW		May-07	Ongoing	6,888,366 1,014,000	5,716,312 308,569	500,000 70,000	81,414 5,984	Match for Fed/State	Park and for new storage shed adjacent to the maintenance building. No comments.
	2918122C/500427	Matching Funds For Federal /State Grants (VDO1) Misc. Urban Aid	CW		Ongoing Ongoing	Ongoing Ongoing	1,014,000	1,341,391	70,000	1,554	Match for Feu/State	No comment
manipic	2/1012//300330	Mise. Orban And	011		Oligonig	Oligonig	1,405,002	1,341,371	_	1,554		
												New playground equipment is currently being installed at Hotchkiss CC.
												New equipment has been installed at Smith Peters Park and Humphrey
												Calder. Oak Grove Playground shelter construction is underway. Several
	1308907/500222	Neighborhood Park Renovations	CW		Nov-07	Ongoing	8,077,740	6,312,397	400,000	88,843		projects are underway at numerous neighborhood park sites Citywide.
	2918510/500387	Neighborhood Sidewalk Improvements	CW		Ongoing	Ongoing	2,500,000	2,308,343	-	34,010	1000 X 1	No comments.
Multiple		New Curb & Gutter Program - Urban	CW		Ongoing	Ongoing	2,228,000	543,481	-	(805,974)	FED - Urban	No comments.
Multiple	2948187/500337	New Sidewalk Program - Urban	CW		Ongoing	Ongoing	1,300,000	937,318	-	(13,238)	FED - Urban	No comments. Phase I Renovation Project Complete: Private Drug-Testing Restroom,
												Mold Abatement, and Vehicle Intrusion Barriers.
												Phase II Renovation Project: Construction in-progress: Front Lobby
												Renovation, Clerk's Office Renovation, Attorney Suite Egress Door,
Multiple	2308799/500257	Oliver Hill Courts	CW	10	Jul-08	Ongoing	4,186,741	3,161,654	300,000	63,142		Security Upgrades. Scheduled completion FY-2019.
100499	1308903/500296	Park Road Improvements	CW		Ongoing	Ongoing	300,000	271,214	-	-		No comment
	2948189/500346	Pavement Rehabilitation - Urban	CW		Ongoing	Ongoing	7,959,622	6,956,210	-	(921,631)		Resurfacing, paving, and slurry seal throughout the city.
104274	500663	Pedestrian Safety Crossing	CW		TBD	TBD	200,000	195,265	-	-		Preliminary engineering start 9/17.
	500790	Pedestrian Safety Improvements at Signalized Intersections on Federal and State Routes (HSIP)	CW	10	TDD	TDD	3,453,000	105 00 1	2 452 000	105 201	FED - SIP	PE Phase I (Retiming + asset inventory) is underway.
	500790	reuerai and State Koutes (HSIP)	CW	18	TBD	TBD	3,453,000	425,284	3,453,000	425,284	FED - SIP	
												Public Art Master Plan draft approved by PAC August 2017 and referred to CPC for Feb 2018. Hull Street Library artist approved by PAC and
104689/101525	1308131/500328	Percent for the Arts	CW		Jul-94	Ongoing	4,242,710	1,087,248	145,546	47,984		CPC in Nov 2017.
			- "				1,212,710	-,007,240	1 10,0 10	,004	•	

									FY2018 Appropriations/			
			Council	FY	Construction	Construction	Life-to-Date Appropriations	Life-to-Date Expenditures	Adopted Amendments/ Transfers	FY2018 YTD Expenditures	Funding Source: FED (Federal), ST (State),	
Project #	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@12/31/17	@12/31/17	@12/31/17	07/01/17-12/31/17	P (Private)	Project Status/Comments
												A/E services have been procured. Design development ongoing with a
												targeted date of June 30, 2017 for the Invitation for Bids. A new site
												needs to be identified to construct the facility and current funding is
												insufficient to move forward. A suitable site is being evaluated and
104674	500710		CIT	1.7			550 531	60.432	150.000	22.242		should be determined around mid to late February. Additional funding
104674	500719	Police Equestrian Community Center	CW	17	TBD	TBD	779,721	60,432	450,000	32,343		has been requested for FY18-19 budget. Chiller and Cooling Tower Replacement - IFB-Construction complete.
												Scheduled to begin construction FY-2018, scheduled construction
												completion FY-2018.
104583	500702	Police Headquarters Building	CW		Jun-17	Ongoing	1.590.000	83.622	702.000	17.873		Boiler Replacement Project (design) in progress.
						0.180.18	-,		,	21,010		Chiller Replacement project in progress starting 05/17 (complete 7/17)
												UPDATE Dewberry working on O&M Warranty Documents. In progress
												replace Fan Coils (\$9,379.00). Police Academy Interior Lighting
												Upgrades to LED (\$46,017.00) Police Academy Exterior Lighting
104585	500703	Police Training Academy Building	CW		Apr-17	Oct-17	734,000	293,014	456,000	261,167		Upgrades to LED (\$23,643.00).
												Current Project - A/E Services needed to pave rear parking lot, install new
												canopy. Design recently completed for site work and new canopies. Phase
												I IFB scheduled for Oct/2016 for construction start in Feb./2017. Phase II
												construction start scheduled for May/2017 and completion in Oct/2017.
												Phase II Site Improvements construction NTP on 3/21/17 for completion
100210			~~~									on 7/21/17. Phase III Canopy Construction on hold pending scope
100219	2308239/500248 1308187/500204	RAA Buildings and Property Improvements Replace Lighting at Rec Areas	CW CW	13	Sep-12 Ongoing	Ongoing Ongoing	1,175,000 2,103,085	648,220 2,104,408	-	65,751		definition and future funding. No change.
	1308187/500204	Replace Lighting at Rec Areas	Cw		Ongoing	Ongoing	2,105,085	2,104,408	-	-		Ongoing
												Structural repairs completed in December 2016. IFB for 2nd & Grace Roof Membrane should be advertised in Mid-February 2017. IFB for
												elevator replacements at Expressway Deck should be advertised in Mid-
												March. IFB for Roof Membrane at 2nd & Grace and elevator upgrade for
												Expressway deck were advertised in Mid- April. Contractor began work
												on the 2nd & Grace roof membrane in August 2017. Project was
												completed December 2017. Downtown Expressway elevator upgrade was
												awarded in September 2017. A noticed to proceed was issued for
												November 1, 2017. Elevators should be completed by September 2018.
												Bids received for 2nd & Grace facade restoration project in November
101534	0293101/500330/500478	Replace Parking Equipment	CW	12	Apr-12	Ongoing	1,530,000	759,816	-	-	Enterprise Func	2017, work to begin February 2018.
100100/10//11			~~~									Construction of Coliseum Fall Protection System complete, scheduled
100199/104414 101848/104408	2308103/500003	Richmond Coliseum Renovations Richmond Fiber Optics Network System	CW CW	14	Jul-10 Ongoing	On-going Ongoing	4,836,882	4,176,071 1,211,627	150.000	49,714 411.650		final training on new system FY-2018. Will continue with the design to hook up additional city's facilities.
101848/104408	500420	Richmond Fiber Optics Network System	Cw	14	Oligoling	Oligonig	1,500,000	1,211,027	150,000	411,030		New tower design complete and construction on hold pending future
102265	500484	Richmond Fire Burn Tower Stabilization & Repair	CW	14	TBD	TBD	247,000	66.162				funding. No change.
100577	2908138/500363/500364	Richmond Signal System Improvements (CMAQ)	CW		Ongoing	Ongoing	3.739.000	3,134,548	-	237.445	FED - CMAQ	Project was completed. City has requested the closing out with VDOT.
		······································			5.185.118	0.180.18	0,107,000	0,000,000				Scoping was conducted. Requested the Consultant for a fee proposal to
104128	3 500636	Richmond Signal System Improvements West-North (CMAQ)	CW		TBD	TBD	2,000,000	-	1,500,000	-	FED - CMAQ	start design. VDOT processing City-State agreement
104129	500637	Richmond Signal System South of the James (CMAQ)	CW		Mar-15	Apr-17	1,022,200	-	422,200	-	FED - CMAQ	Funds to be used with ITS South of the James Project.
												Construction of T. Tyler Porterfield Memorial Bridge (TTPMB) is
					1							approx. 99% complete. The bridge opened to the public on 12/2/16.
												"Punch list" items under the contract are occurring, with final inspection
					1							on replacement landscape to occur Spring 2018. Other Priority 1 projects,
					1							e.g., Lehigh Terraces planning/public engagement started March 2016,
												with public meeting in 8/16 and 1/17. Amendment to adopted 2012
					1							Riverfront Plan approved by Planning Commission on 7/24/17 and
					1							Council on 9/25/17. Schematic Design Development completed. Will
101526	5 2108132/500329	Riverfront Plan Implementation	CW	13	Aug-14	August - 16	12.276.988	5.870.378		99.428		move into design development once there is an understanding how much is left after project close-out on TTPMB.
101520	NEW	Riverfront Plan Implementation Roadway Conversions for Bike Infrastructure (HSIP)	CW	13	Aug-14 TBD	August - 16 TBD	12,276,988	5,870,378	1.502.000	99,428	FED - HSIP	is ien aner project close-out on 1 IPMB.
Multiple	2908135/500421	Safety Improvement Contingency	CW	10	Ongoing	Ongoing	454,406	300.032	1,502,000	(1,020)	1.22 - 11311	Several projects.
	7808103/500495	School ADA Compliance	CW	1	Ongoing	Ongoing	22,308,706	22,769,160	-	(1,020)		Ongoing; Various Projects are at different stages of implementation
	NEW	School Bus Lease	CW	18	TBD	TBD	4,228,631		4,228,631	-	1	o o
L							-,===,051		.,==0,001	1	l	1

									FY2018 Appropriations/			
							Life-to-Date	Life-to-Date	Adopted Amendments/	FY2018 YTD	Funding Source:	
			Council	FY	Construction	Construction	Appropriations	Expenditures	Transfers	Expenditures	FED (Federal), ST (State),	
Project #	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@12/31/17	@12/31/17	@12/31/17	07/01/17-12/31/17	P (Private)	Project Status/Comments
												Multi-project program with four Phase I projects: Broad Rock ES, Oak
												Grove ES, M.L. King MS & Huguenot HS. BRES & OGES projects
												complete and opened 1/2/2013 on schedule. MLKMS Project Phase III
												construction complete and new school opened 1/6/2014 on schedule - Phase IV demolition of existing school and completion of south end
												school construction and site work complete July 2014. MLKMS Phase IV
												completed and Phase V (Pre-K) construction underway. HHS primary
												construction underway and on schedule for 1/5/2015 new school opening. Remaining existing school demo & site work scheduled for completion
												Fall./15. Huguenot HS project completed and project closeout underway.
Multiple	2308198/500160	School CIP Planning & Construction	CW		Sept. 2011	On-going	186,888,204	177,831,187	-	906,236		Planning for new school projects underway. Ongoing.
	7808111/500492	School Maintenance	CW		Ongoing	Ongoing	95,967,934	82,739,366	5,165,326	-		YTD expenditures includes FY17 expenditures of \$7,283,694.15.
Multiple	e 2948188/500317	Sidewalk Improvement Program - Urban	CW		Ongoing	Ongoing	2,245,509	1,954,173	-	(19,786)	FED - Urban VDOT - Revenue	
Multiple	2918516/500161/500162	Sidewalk projects	CW		Ongoing	Ongoing	10,759,987	9,300,202	200,000	285,167	Share	No Comments.
	9741603/500090	Street Liebeing Consist	CW		0	0	13.350.525	9.883.266	1.000.000			Various projects under design and construction throughout the City. Ongoing.
	9741603/500090 9741602/500087/500088/500089/5006	Street Lighting - Special	Cw		Ongoing	Ongoing	13,350,525	9,883,266	1,000,000	-		Various projects under design and construction throughout the City.
	59	Street Lighting/General	CW		Ongoing	Ongoing	34,759,390	24,336,832	428,000	746,355		Ongoing.
												The LED pilot project is in its testing and evaluation phase; four of the
												six evaluation areas have been installed with two other areas remaining to
												be installed tentatively by the first of March 2018; Evaluation and testing will last for several months during which time citizens and various group
												feedback will be analyzed and considered for selection of final hardware,
												its application, electric grid adaptation configuration and installation
												phasing. Citizen feedback information is beginning to come in from the areas that have the LEDs installed. The pilot phase is being funded via
												prior O&M funds that were allocated for LED technology testing and
	NEW	Street Lighting - LED Conversion	CW	18	May-18		500,000	-	500,000	-		evaluation.
Multiple	e 2918128C/500290	Streets, Sidewalks, Alley Extensions and Improvements	CW		Ongoing	Ongoing	24,437,174	20,762,254	615,480	58,622	FED	No Comments.
												The new HVAC system @ Swansboro Swimming Pool completed and the construction documents for improvements to the Blackwell Swimming
100492	2 1308180C/500202	Swimming Pools Projects	CW		Ongoing	Ongoing	6,367,300	5,264,144	250,000	-		Pool are being prepared.
												Six Intersection Signal Upgrade project construction completed. 23rd &
												Fairfield Ave roundabout project construction completed. 25th & Nine
												Mile Rd roundabout project construction completed. Brookland Park Blvd, Dill Ave roundabout project construction completed. Closeout
Multiple	2908130/500302/304	TEA-21 Safety Improvements	CW		Mar-08	Ongoing	25,311,151	20,516,750	-	1,318		underway.
												1st St. @ Clay St. traffic signal upgrade, construction completed
												10/2/2017. In process of closing out project. Flashing Yellow Arrow
												Improvements on Forest Hill Ave @ Jahnke and Chippenham On-Ramp design completed; Construction completed 12/22/2017. Grove Ave @
												Three Chopt Signal Upgrade, under design, 90% completed; Addison St
												@ Cary St "New" traffic signal under design, 30% completed; Forest Hill
Multiple	e 2908122C/500289	Traffic Control Installations	CIV		0	0	8,681,899	7,098,769	780,000	137,280	VDOT - Revenue	Ave @ Westower Dr. "New" traffic signal under design, 90% completed. Updated: 1/25/2018
			CW		Ongoing	Ongoing					VDOT - Revenue	Updated: 1/25/2018
Multiple		Traffic Control Modernization - Urban	CW		Oct-09	Ongoing	3,100,000	2,053,889	800,000	(19,252)	Share	
Multiple 104243		Transportation Projects Urban Agricultural Site preparation	CW CW		Mar-08 TBD	Ongoing TBD	53,853,218 25,000	49,130,995 13,760	4,559,467	2,872,550	FED - HB2	Resurfacing Contract # 1 in Procurement for Bid August 2017 Scope Being Determined
-									-		VDO1 - Revenue	No Comments.
100172	² 2958836/500340	Urban Bridge Maintenance	CW		Ongoing	Ongoing	100,000	96,221	-	-	Share	No Comments.
		Cityw	ide Projects	Subtotal:			823,972,584	661,615,278	51,149,086	11,641,317		
		Capital Im	provement P	lan Sub-T	'otal:		1,116,794,949	841,089,926	83,560,527	22,117,784		
	1402	Gas Utility New Business Gas Utility System Replacement	CW CW		Various Various	Various Various	300,125,207 383,812,319	232,631,108 325,642,218	10,953,000 27,392,000	4,136,697 3,066,099		l
	1403	Gas Utility System Replacement Water Distribution System Improvements	CW		Various Various	Various Various	383,812,319 222,799,907	325,642,218 169,473,188	27,392,000	3,066,099 4,314,500		
	1502	Water Transmission Main Improvements	CW		Various	Various	128,274,169	51,394,903	1,733,000	642,607		
	1590	Water Plant and Pumping Improvements	CW		Various	Various	370,997,175	214,829,861	6,784,000	625,141		
	1940	Stormwater Facilities Improvements	CW		Various	Various	62,941,665	27,052,156	14,041,000 2,534,000	1,083,358		
	1701 1780	Wastewater Treatment City Floodwall	CW 6		Various Various	Various Various	224,194,999 2,216,000	158,452,388	2,534,000	138,568		
	1760	Wastewater Sanitary Sewer Upgrades	CW		Various	Various	326,392,574	234,406,249	32,683,000	8,383,531		
	1750	Wastewater Combined Sewer Overflow	CW		Various	Various	264,302,760	192,518,146	3,100,000	1,846,262		
		Pul	blic Utilities	Total:			2,286,056,775	1,606,400,216	116,640,000	24,236,764		

									FY2018 Appropriations/ Adopted			
			Council	FY	Construction	Construction	Life-to-Date Appropriations	Life-to-Date Expenditures	Amendments/ Transfers	FY2018 YTD Expenditures	Funding Source: FED (Federal), ST (State),	
Project #	LFGS #/Award #	Project Name Capital Imp		Amend	0 0	Completion Date	@12/31/17 3,402,851,724	@12/31/17 2,447,490,143	@12/31/17 200,200,527	07/01/17-12/31/17 46.354.548	P (Private)	Project Status/Comments
		STORMWATER PROJECT DETAIL	Jovemen	111111110			5,402,051,724	2,447,490,145	200,200,327	10,551,510		
												60% design review comments returned to Engineer. 90% design is underway. Coordinating with Dominion Power to relocate several power
												poles.
												Nine of eleven easements have been obtained. This project has been converted to a stream restoration project. Obtaining
												Easements from residents. Design is 65% complete.
												Maintenance continues to keep culvert clean; project on hold pending identification of scope. Ord 2016-216
	1940/500084	Rattlesnake Creek Drainage Improvements	4 h District	Total	FY18	FY19	774,763	160,900		21,626		Identification of scope. Old 2010-210
		rout	li District	Total:			//4,/05	100,900	-	21,020		Phase II: Project to be assigned to an Annual Contractor, Possie B.
												Chenault for construction in February 2018. Phase I: Project is
	2938160	Cherry Gardens Drainage Improvements	8	09	Spring 2018	Fall 2018	1,453,760	287,434	-	3,146		complete. Project can be removed from list.
	1940	Haden & Ritter Stormwater Improvements	8	11	TBD	TBD	30,000	-	-	-		No Comments
	1940	South Kinsley Drainage Improvements	8	11	Spring 2012	Jun-16	2,913,000	2.069.521				Phase II: Project is in close-out. Received final reimbursement of VDOT Cost Share funds. Phase 1: Project is complete.
	1240	Souri Kinsley Dramage improvements	0	11	Spring 2012	Juli-10	2,915,000	2,009,521		-		Construction start delayed waiting for water service relocations to take
												place.
	1940	Woodstock (Jarvis Road) Drainage Improvements	8		2/1/2018	6/1/2018	1,323,000	48,473	1,273,000	5,647		Project is being assigned to annual contractor for construction start December 2017. This project is receiving 50% VDOT Cost Share Funds.
		Eight	h District	Total:			5,719,760	2,405,428	1,273,000	8,793		
												Bids received 12/20/17 and are under review. Construction anticipated to
												begin in March 2018. Projects are being advertised for RFQ. Submitted to Procurement 8/3/17.
												Engineer received NTP: March 2017. Phases will be advertised together.
												Project assigned to Annual Engineering Firm, RK&K. Schedule will be provided with submittal of proposal.
												Assignment will go to an engineering consultant for design completion.
												Awaiting executed stormwater consulting contracts. Project to be reassigned to another Annual Engineering Firm. Previous
												firm did not complete project within budget parameters.
												Phase 1: Plans are 80% complete. Anticipate project to be advertised for
												RFQ and IFB in early FY17 as funds become available. Council approved receipt of VDOT revenue sharing funds.
	1040				WF . 2010	E # 2010	1 420 100	250.150		0.055		Phase 2: 50% Plans. Council approved receipt of VDOT revenue sharing
	1940	Deter Road Drainage Improvements Phase I & II @ Reedy Creater Ninfl	9 1 District	11 Total:	Winter 2018	Fall 2018	1,429,100	258,159 258,159		2,355		funds.
	1940	Emergency CIP projects	CW	11	Ongoing	Ongoing	5,616,192	4,303,212	1,000,000	210,472		-
	1940	Encirconing Complete for various projects	CW	11	Onsoine	Onacina	1.066.825	1.066.825				Engineering Services for individual projects are now covered under the SW Utility as of FY 13.
	1940	Engineering Services for various projects Other Citywide Drainage projects	CW	11	Ongoing Ongoing	Ongoing Ongoing	34,626,464	1,066,825	- 11,768,000	582,226		
												SW Master Plan: Task 1: VSMP complete. Tasks 2 is complete. Tasks 3-
												14 Watershed Studies are complete. Tasks 15-18 Watershed Studies are complete. Tasks 19-23 Watershed Studies are complete. Tasks 33-37
												Watershed Studies are complete. Final document has been submitted to
	1940	Stormwater Master Plan	CW	11	N/A	N/A	1,023,937	1,400,258	-	27,430		the City. Established a project in RAPIDS for an initial purchase of (8) New &
105106	1940	Stormwater Service Vehicles			Jun-17	Ongoing	5,500,000	230,456		230,456		(5) Replacement Service Vehicles
		Citywi	ide Projec	t Total:			47,833,418	19,000,846	12,768,000	1,050,584		
		Total Stormwater Utility					55,757,041	21,825,333	14,041,000	1,083,358		
		- and o they					55,757,041	21,020,000	1,011,000	1,000,000		