

City of Richmond, Virginia
Capital Improvement Plan FY2021-FY2025
Quarterly Report to Council - June 30, 2021

Project #	LFGS #/Award #	Project Name	Council District	FY Approved	Agency	#1 Original Cost Estimate (Back to 1st Request)	#2 Total Project Cost Estimate	#3 Life-to-Date Appropriations 06/30/21	#7 Remaining Need (Total Project Cost - Life to Date Appropriations)	#6 Life-to-Date Expenditures @ 06/30/21	FY2021 Appropriations/ Adopted Amendments/ Transfers @ 06/30/21	#5 FY2021 YTD Expenditures 07/01/20-06/30/21	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue Sharing)	Project Status/Comments
104858	500746	Broad Street Streetscape Project (RTE. 250)	1	17	DPW	6,020,287	6,021,483	6,021,483	-	638,941	500,000	50,204	FED	Plans are complete. Anticipate advertisement late Summer 2021 with Construction start Fall 2021
	500934/500964	Mary Munford ES Pedestrian Safety	1	20	DPW	175,000	175,000	175,000	-	16,815	-	4,685	FED	Bid opening on 07-21-2021.
First District Total:						6,195,287	6,196,483	6,196,483	-	655,756	500,000	54,889		
100999	1308448/500217	Abner Clay Park	2	13	PRCF	1,000,000	1,400,000	1,000,000	400,000	920,199	-	65,227		Construction delays due to pandemic; working with the contractor to fully complete this project; currently at more than 98% complete).
101687	291C021/500368	Fan Lighting Expansion	2	12	DPU	N/A	ONGOING	1,669,900	ONGOING	1,669,900	-	191,407		
105149	500780	Scott's Addition Green Space (Acquisition & improvements of existing owned property)	2	18	PRCF	894,950	894,950	644,950	250,000	139,765	-	16,626	City	CXS reviewing plans to allow for a temporary construction easement. Consultant has completed 90% design development plans. No change from last quarter.
Second District Total:						1,894,950	2,294,950	3,314,850	(1,019,900)	2,729,864	-	273,260		
	500848	3rd District Paving Infrastructure	3	19	DPW	300,000	600,000	300,000	300,000	-	-	-	City	Laburnum Avenue lane widening project has insufficient construction funding. Fee proposal submitted for design, review underway.
102356	500496/500877	Brookland Park Boulevard Streetscape	3	13	DPW	1,620,000	1,800,500	776,500	1,024,000	558,528	-	485	City and Rev (Revenue Sharing)	Phase I project construction is complete. Remaining funds to construct other blocks
	2918100	Brookland Park Boulevard Parking Lots (ECD)	3	13		-	150,000	150,000	-	-	-	-		The project is currently being reviewed by the City Attorney's office.
	501043	Lombardy St. Over CSXT Bridge Replacement (Federal)	3	21	DPW	13,613,000	13,613,000	2,500,000	-	-	2,500,000	-		Design underway. Preliminary design options report completed.
Third District Total:						15,533,000	16,163,500	12,226,500	14,937,000	558,528	2,500,000	485		
Multiple	2918950/500254/500256/500258/500259/500262/500383/500384	Forest Hill Avenue: Hathaway Road to East Junct.	4	12	DPW	12,700,956	12,700,956	12,700,956	-	10,707,915	-	3,229,042	FED	Construction underway. Phase II Utility relocation Fall 2020. Anticipate construction completion Fall 2021. Working with VDOT to secure federal funds for projected construction cost increase.
Multiple	2918949/500235/500236/500238/500239/500240/500243/500244	Jahnke Road: Blakemore Road to Forest Hill Avenue	4	12	DPW	14,000,000	15,080,000	14,000,000	1,080,000	4,335,152	-	196,127	FED	Project to be advertised for construction in early 2022. Dominion work complete. CSXT with and Verizon work on going.
100532/101911	2918368/500375/500565	Riverside Drive Guardrail Improvements	4	13	DPW	970,000	1,020,000	1,020,000	-	763,163	-	344,886	City	Phase III: started construction in Nov., 2020.
	500917/501029	Universal Access	4	20	PRCF	ONGOING	ONGOING	330,000	ONGOING	28,209	-	11,709	City	The contractor has been selected for the work @ Huguenot Flatwater; start date is pending.
Fourth District Total:						27,670,956	28,800,956	27,720,956	1,080,000	15,834,439	-	3,781,764		
105923	500850/500851	Belvidere Street Gateway - Phase IV	5	19	DPW	718,000	718,000	718,000	-	109,426	-	40,643		The project is 90% design Phase. Project design is complete; received VDOT authorization to advertise; anticipate advertisement for bids May 21.
104241	500652	Lakes at Byrd Park	5		PRCF	600,000	600,000	500,000	100,000	59,853	-	-	City	Spot-dredging @ Swan Lake completed; working with a consultant to provide a proposal for Fountain Lake.
105924	500864/500865	Maymont Neighborhood Sidewalks	5	19	DPW	800,000	800,000	360,000	440,000	37,405	-	19,193	FED	The project is approaching the 90% design phase. Anticipate construction advertisement Fall 2021.
Fifth District Total:						2,118,000	2,118,000	1,578,000	540,000	206,684	-	59,836		
	500849	6th District Street Paving, Sidewalks, & Green Space	6	19	DPW	275,744	275,744	275,744	-	-	-	-		Coordinating with 6th District to verify scope of work. Still awaiting on coordination with 6th district.
100490	1308122/500200	Ann Hardy Park Family Life Center	6	10	PRCF	1,565,928	1,715,928	1,715,928	-	1,529,415	-	349,195	City	Construction underway (95% completed). Project completion expected early fall 2021.
100572/100931/101520	2918960/500322/500326	Biotech Research Park	6	11	DPW	N/A	ONGOING	4,399,000	ONGOING	2,635,453	-	5,459	FED	Design started in April 2021

City of Richmond, Virginia
Capital Improvement Plan FY2021-FY2025
Quarterly Report to Council - June 30, 2021

Project #	LFGS #/Award #	Project Name	Council District	FY Approved	Agency	#1 Original Cost Estimate (Back to 1st Request)	#2 Total Project Cost Estimate	#3 Life-to-Date Appropriations 06/30/21	#7 Remaining Need (Total Project Cost - Life to Date Appropriations)	#6 Life-to-Date Expenditures @ 06/30/21	FY2021 Appropriations/ Adopted Amendments/ Transfers @ 06/30/21	#5 FY2021 YTD Expenditures 07/01/20-06/30/21	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue Sharing)	Project Status/Comments
106381	500926/500927	Capital Trail – Canal Walk Connector	6	20	DPW	1,027,000	1,027,000	1,027,000		28,381	-	13,341		Consultant is working on the conceptual design options; design consultant proceeding with survey and conceptual design.
	501038	Community Center Enhancements (FY21)-Hotchkiss	6	21	PRCF	1,000,000	1,000,000	1,000,000		19,594	1,000,000	19,594		Consultant working on preliminary construction documents for improvements at Hotchkiss Community Center.
100531	2918365/500291/500292	E. Broad Gateway Improvements	6	12	DPW	N/A	ONGOING	1,994,200	ONGOING	1,412,982	-	-	FED	Final phase for tunnel repairs. Scope definition pending. VDOT funds unavailable. No activity this quarter.
102043/104240	2918369/500508/500568/500509	Franklin Street Streetscape	6	13	DPW/DED	3,900,000	3,900,000	3,400,000	500,000	1,561,560	-	660,674	VDOT - Revenue Share	Construction Phase II complete on 7/23/20. Final payments processed. Phase III paving from 14th to 15th Street pending VDOT's approval. Received revised App-A from VDOT for Phase III approval.
102750	500573	Heritage Center/Lumpkin's Jail (Devil's Half Acre)	6	15	DED	24,800,000	24,800,000	8,050,000	16,750,000	2,749,581	-	220,289	ST, City	In 2016, the city of Richmond contracted with the SmithGroup, a DC architectural firm, to provide complete architectural, engineering, archaeology, and museum exhibition services for the Lumpkin's Jail Site. The firm conducted community engagement sessions and in 2018 completed Visitor's Experience Plan and a "blue sky" conceptual design for a museum at the Lumpkin's Jail Site. The SmithGroup is currently performing an extensive site feasibility analysis of the Lumpkin's Jail Site. Once that work is complete the City should have a better understanding of what can actually be built on the site and how much it will cost.
	500748	Highland Grove/Dove Street Redevelopment	6		DPW	14,770,000	14,770,000	6,967,000	7,803,000	-	2,500,000	-		RHA soliciting RFP for phase I.
	500931	Hull Street Streetscape Mayo to 9th	6	20	DPW	4,061,000	4,061,000	1,113,000	2,948,000	397,533	911,000	289,562		Final scoping complete. 60% plans complete. Citizens Public Involvement planning underway.
101766	500406	Hull Street Redevelopment & Conservation	6		PDR	200,000	300,000	300,000	-	4,988	-	-	City	Project provides public improvements (pedestrian lighting, street lighting, street trees, street improvements, sidewalk improvement, public art) along the corridor to support commercial revitalization. Initiated contract with Kimley-Horn to assist in additional street lighting to improve safety. Plans were reviewed and received final approval by UDC and CPC in October 2017. Test light installed in 600 block of Hull St. late September 2018, to review character of new light fixture. Photometric work complete. Working w/DPU and supplier to finalize purchase of all fixtures for installation. Installation moved into 2020 to coincide with Hull St. improvements. Lighting order for the first 11 fixtures has been forwarded to DPU so that they can be purchased through DPU's Streetlighting Supply Vendor. Charges should appear in 2nd Qtr.
100503	500297	James River Park Infrastructure	6		PRCF	N/A	ONGOING	850,000	ONGOING	482,450	-	131,917	City	The Pump House Asphalt Trail project completed mid-June 2021.
	500932	Kanawha Plaza Pedestrian Safety Project	6	20	DPW	3,309,000	3,309,000	963,000	2,346,000	214,319	810,000	209,726		consultant is working on 60% plans.
100241	2108612/500283/500469/500542/500543/500544	Main Street Station Multi Modal Center	6		DPW	75,079,720	96,000,000	86,670,590	9,329,410	88,665,477	-	1,623,539	FED, ST and city	Ord 2018-172 \$890,776 plus Ord 2018-173 \$5,526,936. The site work improvements for the Main Street Station began November 26, 2018. The Franklin Street Streetscape Funding, FED, ST and city funding fund this project. Franklin Street and west parking lot site work to be completed October. Ongoing Project.
100170/103002	2958835/500211/500221	Mayo Bridge Rehabilitation	6	11		10,051,000	10,051,000	9,500,000	551,000	1,326,391	3,790,000	50,039	FED	Conceptual estimate based on current market conditions has increased. Original funding (#1) is based on Feasibility Study report. The project is still in scope phase. Design underway. Preparing plans for in-depth testing per VDOT request.
104857	500745	Shockoe Valley Street Improvements (Previously called: I-95 and Broad Street Interchange Area Project)	6	17	DPW	28,043,000	28,043,000	20,369,000	7,674,000	2,091,972	7,496,000	778,219	FED	Project received CPC conceptual approval 06/19. Project is now moving into detailed design stage. Design underway 60% complete. VDOT design issues resolved. Project is at Phase II archaeological study phase till 10/21
101767	5008313/500407	(Shko Revit) Shockoe Revitalization Strategy Plan Implementation	6	13	DED	3,864,000	6,600,000	3,864,000	2,736,000	3,561,005	-	-	Federal Smart Scale and City	The final phase began May 2019 and includes the completion of the electrical enclosures, FFE and landscaping fencing installation. This phase will be completed in September 2019. However, the account currently need \$140,000 to make it \$300K for other project initiative.
	500920/501031	Tredegar/Brown's Island	6	20	PDR	ONGOING	ONGOING	400,000		-	-	-		Awaiting additional funding from Surplus (sponsored by Mayor) to take project back to original submitted amount (before funds cut during budget process last May.). Once the funds are restored we will begin work with design firm to prepare construction documentation and commence implementation. Additional funding from Commonwealth Transportation Board will ensure that 100% of funding is put in place. 20% match for CTB funds will come from CIP budget. Anticipated final announcement from CTB in October.
Sixth District Total:						171,946,392	195,852,672	152,858,462	42,994,210	106,681,103	16,507,000	4,351,555		
105795	500852/500853	Broad St Pedestrian Hybrid Beacon & Crosswalk (HAWK)	7	19	DPW	125,000	125,000	125,000	-	21,900	-	661	FED	7/21/21 No bidders responded to the solicitation. Needs to be readvertised again.

City of Richmond, Virginia
Capital Improvement Plan FY2021-FY2025
Quarterly Report to Council - June 30, 2021

Project #	LFGS #/Award #	Project Name	Council District	FY Approved	Agency	#1 Original Cost Estimate (Back to 1st Request)	#2 Total Project Cost Estimate	#3 Life-to-Date Appropriations 06/30/21	#7 Remaining Need (Total Project Cost - Life to Date Appropriations)	#6 Life-to-Date Expenditures @ 06/30/21	FY2021 Appropriations/ Adopted Amendments/ Transfers @ 06/30/21	#5 FY2021 YTD Expenditures 07/01/20-06/30/21	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue Sharing)	Project Status/Comments
	500915	Chimborazo Park Sidewalk Installations	7	20	PRCF	250,000	250,000	250,000	-	2,073	-	207	City	This project is on holding for requesting additional funds. (NO CHANGE)
101764	500404	Church Hill Teen Development Center	7		PRCF	538,287	538,287	538,287	-	-	-	-	City	Conceptual Redevelopment plan completed Jan 2019. A structural evaluation of the building remains to be done before determining the feasibility of proceeding with this project at the current location. No additional comments for this quarter.
104967	500755	East District Park Transformation	7	17	PRCF	1,918,600	1,918,600	1,918,600	-	654,056	-	241,977	City	Exercise equipment clusters at Lucks and Oakwood are complete and there are planned improvements at the Woodville site. Work underway on the basketball courts at Lucks Field and tennis courts at Bill Robinson Playground. Picnic areas to be improved at Gillies Creek Park. This project has been reviewed and approved by the Urban Design Committee.
	501066	Enslaved African Heritage Campus	7	21	PRCF		ONGOING	1,700,000	ONGOING	-	1,700,000	-	City	
106484	500929/500930	Gillies Creek Greenway	7	20	DPW	1,050,000	1,050,000	1,050,000		191,343	-	98,278	City	30 % design plans to be submitted 04/30/2020. 30% plans submitted reviewed and approved Project is going to virtual public outreach and 90% plans estimated Jan 2021. Final plan design underway.
	100595 1308447/500208	Historic Fulton Community Memorial Park	7	13	PRCF	600,000	600,000	600,000		57,245	-	-	City	Work underway; began early spring 2021.
105867	500856	Jefferson Avenue Improvements	7	19	DPW	2,000,000	2,000,000	500,000	1,500,000	376,492	-	117,573	City	Phase I construction complete on 6/30/20. Additional funding needed for Phase II.
104596	500711/500876	Nine Mile Road Streetscape	7	17	DPW	3,585,000	4,512,713	4,503,713	9,000	223,238	-	27,322	City and Rev (Revenue Sharing)	Construction started on 4/5/21, 30% complete.
102188/104763	2948751/500474	Route 5 (Main St.) & Williamsburg Ave. Int. - Urban	7		DPW	2,600,000	2,600,000	2,590,428	9,572	290,426	-	-	City and Rev (Revenue Sharing)	Utility Field Inspection complete. Right of Way acquisition to begin August 2021. Final Environmental documentation update complete.
103056	500615	Stone Bistro	7	16	DED	31,000,000	31,000,000	30,286,804	713,196	22,382,592	-	-	City	The Stone Brewery Facility has been constructed at 3101 E. Main Street, which is part of the Greater Fulton area. This area is part of the City's initiatives as high priority for neighborhood revitalization. Phase I is complete and now Phase II, which is the Bistro (to be located in the adaptively reused Intermediate Terminal Building) is anticipated to cost approximately \$8 million. The EDA is in discussions to determine the timeline, cost, and financing strategies for the renovated Intermediate Terminal Building.
Seventh District Total:						43,666,887	44,594,600	44,062,832	531,768	24,199,365	1,700,000	486,018		
105804	500843	Blackwell Playground Upgrades	8	19	PRCF	100,000	350,000	350,000	-	82,419	-	48,319		Plans for the replacement basketball court currently in permit review. Bid will occur once the plans are approved.
100691	2948181/500263/264/265	Commerce Rd.: Bellemeade to 450 ft. - Urban	8		DPW	18,500,000	18,500,000	17,710,405	789,595	1,684,565	-	82,192	FED	Finalizing Plans for construction advertisement. Utility Relocation underway. Construction advertisement requested from VDOT January 2020. VDOT finalizing reviews for advertisement. Developing project book for advertisement review by VDOT. Anticipate advertisement Spring 2021 pending UPC consolidation by VDOT. VDOT to provide revised Appendix A prior to submitting bid package for CN authorization. Received CN authorization, Procurement working advertisement.
102186	500473/500491/500948	Deepwater Terminal to Goodes Street	8	11	DPW	4,425,000	4,497,000	3,929,000	568,000	325,383	568,000	18,469	FED	Right of way process underway. VDOT authorized RW acquisition. Resolving RW issues with CPC and other parcels on the project. Right of way phase still underway.
105151	500781	Eighth District Green Space Creation (Acquisitions & improvements)	8	18		125,717	125,717	125,717	-	26,913	-	-		Funds used to supplement the purchase of athletic lighting for the Hickory Hill field
	501042	Hull Street AT Belt Blvd - Pedestrian Safety Improvements (FEDERAL)	8	21	DPW	560,000	560,000	100,000		26,294	100,000	26,294		4-26-2021: Under Design, Awaiting 60% plans and environmental submittals. 2-9-2021: Under Design, 30% completed. 7-23-2021: Under Design, 60% completed
102969	2918752/500599	Jefferson Davis Hwy (US 1-301): Chesterman Ave.	8		DPW	5,700,000	11,000,000	773,000	10,227,000	316,671	-	3,629	FED	VDOT administered project. Public hearing held 9/25/18 via VDOT. The City's share is 2% of total cost. Right of way acquisition underway. Pre ad meeting held June 2021. Advertisement rescheduled for March 2022. Final design underway.
	500949	Lynhaven Ave Bridge	8	20	DPW	1,100,000	1,100,000	269,185		-	-	-	FED	Finalizing Plans for construction advertisement. Remaining funds in Awards 500315, 500318. Coordinating with Dominion for OH elec relocation. Environmental permitting delayed for OH relocation. Dominion relocating OHE for bridge construction. Dominion relocations complete, Comcast relocations underway.
	500937/500965	Oak Grove ES Pedestrian Safety	8	20	DPW	284,000	284,000	284,000		29,030	-	10,599	FED	3 bids recieved for this projects.

City of Richmond, Virginia
Capital Improvement Plan FY2021-FY2025
Quarterly Report to Council - June 30, 2021

Project #	LFGS #/Award #	Project Name	Council District	FY Approved	Agency	#1 Original Cost Estimate (Back to 1st Request)	#2 Total Project Cost Estimate	#3 Life-to-Date Appropriations 06/30/21	#7 Remaining Need (Total Project Cost - Life to Date Appropriations)	#6 Life-to-Date Expenditures @ 06/30/21	FY2021 Appropriations/ Adopted Amendments/ Transfers @ 06/30/21	#5 FY2021 YTD Expenditures 07/01/20-06/30/21	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue Sharing)	Project Status/Comments
105819	500845	Oak Grove School Renovations, Improvements and Playground Upgrades	8	19	PRCF	300,000	300,000	100,000	200,000	71,686	-	52,877	City	Installation of a new water fountain completed New benches installed and fencing repaired.
Eighth District Total:						31,094,717	36,716,717	23,641,307	13,075,410	2,562,962	668,000	242,380		
105803/105804	500842	Broad Rock Park Complex Improvements	9	19	PRCF	450,000	450,000	450,000	-	313,808	-	10,755	City	The project to relocate the basketball courts has been bid, the contractor selected; contract pending. Tennis court improvements completed.
	500854/500855	Greene Elementary School - Safe Route to School	9	19	DPW	980,000	980,000	380,000	600,000	70,285	-	24,122	FED	Federal Project: Project is in 90% design Phase
102038	500448/500878	Hey Road Improvements	9	14	DPW	6,000,000	6,000,000	1,634,609	4,365,391	338,174	-	102,327	City and Rev (Revenue Sharing)	Ord 2018-221 (adopted Sept 24), Rev sharing \$734,609. Revisited typical section after being decided 6 years ago by community with a near unanimous vote. Councilman Jones agreed to not change it to double the size of right of way take on one side to provide a bike lane, once he was informed of this very important fact. UDC presentation complete. 60% plan reviewed. Public Hearing plan review delayed. Draft Environmental document pending VDOT review. Coordination with utilities underway.
105173	500784	Hull Street & Chippenham Parkway Gateway Project	9	18	DPW	-	ONGOING	500,000	ONGOING	106,520	-	4,394		Median improvements complete. Design proposal under review.
101924	500197	Hull Stret Improvements Phase I: Hey Rd. to Warwick Rd. (Federal)	9	12	DPW	21,100,000	21,392,200	15,267,200	6,125,000	5,696,608	4,734,000	1,884,146	FED	Project limits needs to change to read Hey Rd to Warwick Rd. VDOT allocation changes will be reflected in FY20-24 CIP budget. The project is at the RW Phase. Plans are 60% Design completion. RW contract on going offers presented and appraisals on going. No new comments
101906	500428	Southside Regional Park & Community Center	9	14	PRCF	10,700,000	14,000,000	7,013,500	6,986,500	5,176,879	-	552,423	City	The current phase of the project includes the construction of the skate park and improvements to the athletic field. The project is expected to began late early March 2021. The expected completion date is early September 2021.
Ninth District Total:						39,230,000	42,822,200	25,245,309	17,576,891	11,702,275	4,734,000	2,578,166		
105806/105866 /105868	500841	730 Building	CW	19		1,200,000	ONGOING	1,135,356	ONGOING	707,995	-	26,394		Roof Replacement complete. New chiller design 100% complete; permitting and procurement for new chiller installation in-progress.
Multiple	2948791/500343	4R Capital projects - Urban	CW		DPW	-	1,665,000	1,665,000	-	1,120,330	-	-		State funds allocated to cover short fall on other federal/state funded projects. (Committed funds Deepwater Terminal \$110,908, Huguenot Bridge Repairs \$108,223); Arthur Ashe Blvd Joint repairs
100221	2308302/500250/501017	800 MHz Radio System Update & Equip. Replacement	CW	12		40,133,872	40,133,872	40,133,872	-	18,394,078	-	8,528,954		The city has entered into a contract with Motorola Solutions, Inc. for a turn-key replacement of the city's radio system. Detail design review is in progress. New tower site construction began May 2020 and will continue throughout CY2021. Channels and new system coverage has been approved by the FCC and full system and coverage will be tested in CY22. The current project schedule reflects cutover to the new system in Spring 2023. Installation of public safety radios is completed with the remaining general government radios and new system as a whole projected to be completed in summer 2023. Motorola contract totaled \$32,293,023 of which \$13,838,407.50 has been expended. The project schedule reflects that DDR, Staging, and civil work should be completed in CY2021 with milestone payments of approximately \$20 million expected to be expended by calendar year end. Total encumbrance \$518,890
101939	2908023/500435	Bicycle Parking Racks	CW	13	DPW	-	ONGOING	225,000	ONGOING	163,351	25,000	-		Ongoing. Funds currently being used to augment bike share stations. No comments
Multiple	2908222/500306 CMAQ /500308 RS /500309 GO /500310 GO	Bike Lanes/Bike Boulevards (Bike Lanes "Sharrows")	CW	12	DPW	3,150,000	3,150,000	3,150,000	-	2,396,532	-	310,283	City and Rev (Revenue Sharing)	Magnolia St, Rowen S, Fauquier Ave, Fairmount Ave, Belmont Rd, Forest Hill Ave design were 95% completed. Allen Ave, Broad Rock Rd and Fairfield Ave design were completed in October 2020.
	500928	Central Transit Signal Priority	CW	20	DPW	1,816,080	1,816,080	80,000	-	-	40,000	-	Federal	7/21/21 Scoping presented to VDOT by June 25, 2021. Waiting for a fee proposal from the Consultant to start the design phase. Expenditures is showing \$0.00. However, this should be around the \$80,000 by June 30, 2021. Please verify.
104030	500622 / 500623	City Bike Share Phase II Deployment (CMAQ)	CW	18	DPW	3,280,000	3,280,000	3,280,000	-	2,989,512	-	-	Federal & State CMAQ	Production of phase 2 equipment underway. Conversion of the existing fleet to electric-assist currently underway. Phase 2 equipment to be received winter 2019/2020 for deployment pending additional operations funding.
105129	500776/501076	City Hall	CW	18	DPW	-	2,300,000	2,300,000	-	1,359,215	600,000	88,804		City Hall Cooling Towers and Structural Steel Replacement Project complete. DIT Datacenter Cooling in-progress. No Change.
Multiple	2308235/500438	City Hall Renovation Project	CW	13		5,494,510	ONGOING	5,058,085	ONGOING	5,036,918	-	7,652		Room 110 and Room 115 are 100% complete. Design started for Suite 101-103 Renovations.

City of Richmond, Virginia
Capital Improvement Plan FY2021-FY2025
Quarterly Report to Council - June 30, 2021

Project #	LFGS #/Award #	Project Name	Council District	FY Approved	Agency	#1 Original Cost Estimate (Back to 1st Request)	#2 Total Project Cost Estimate	#3 Life-to-Date Appropriations 06/30/21	#7 Remaining Need (Total Project Cost - Life to Date Appropriations)	#6 Life-to-Date Expenditures @ 06/30/21	FY2021 Appropriations/ Adopted Amendments/ Transfers @ 06/30/21	#5 FY2021 YTD Expenditures 07/01/20-06/30/21	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue Sharing)	Project Status/Comments
	501036	City Hall Security Enhancements	CW	21	DPW	ONGOING	ONGOING	500,000		219,721	500,000	219,721		City Hall Access Control for elevators in-progress. New Security Command Center renovations in-progress. Substantial Completion date for Security Command Center is October 2021. - Irby City Hall Access Control for elevators in-progress. New Security Command Center renovations in-progress. No other changes.
Multiple	2908910/500360/500361/500353	Citywide Traffic Calming	CW		DPW	-	ONGOING	5,222,709	ONGOING	4,725,901	200,000	193,032	City and Rev (Revenue Sharing)	Traffic Calming Improvements Speed Tables 2020 - Advertise process.
101519	2108123/500323	Citywide Wayfinding Signage	CW		PDR	1,695,000	1,695,000	1,695,000	-	1,361,847	-	222,147	City	Phase 1A - Vehicular Signage Boulevard Area and Downtown: Installation completed. Replaced/repared a few damaged signs. Phase 1B - Pedestrian Signage: Design and stakeholder meetings (for final locations, landmarks, and naming) completed. Phase 2 - Pedestrian Signage Map Graphic Layout Template: Lay-out and communication between the consultant and City staff, document review, etc.) completed. Phase 3 - Pedestrian Sign Fabrication and Installation: (Downtown, Shockoe, Arthur Ashe, Jr., Blvd., and Carytown) Completed. Also, Punch List generation and photographic documentation of installed signs completed. Additional signage - Vehicular signage for Lumpkin's Slave Jail and African Burial Ground: The package (7 signs) of additional temporary vehicular wayfinding signs for Lumpkin's Jail/Devil's Half Acre and African Burial Ground are under construction. Design, content and location of signs have been coordinated with Shockoe Small Area Plan. Signs were approved in February 1st 2021 and are currently under construction.
	500916/501030	Community Center Enhancements	CW		PRCF	8,300,000	8,300,000	1,000,000	7,300,000	205,113	-	177,202	City	Construction documents complete for Powhatan Community Center; will be submitted to Procurement for bid Aug. 2021
Multiple	2308105/500455	Community Schools/Parks/Libraries	CW		DPW	8,251,485	8,251,485	8,251,485	-	8,039,994	-	-		West End Library in final closeout process with Bonding Company.
NEW	501091	DSS Marshall Plaza	CW	21	DPW/DSS	-	3,607,410	3,607,410	-	78,522	3,607,410	78,522	City	Collaborative planning started for future CIP projects, begin to prioritize.
104579	500700	East District Initiative Building	CW		DPW	-	825,000	343,000	482,000	329,222	-	25,284		EDI Window Replacement under contract. Completion date 07/2019. Shop Drawing Submittals April 23, 2019. UPDATED CONSTRUCTION PROJECT CLOSE OUT 08/22/2019. INVOICE CLOSE OUT 09/30/2019. Final retainage payment pending. EDI Window Replacement Project Close out complete. No other changes.
	500777	Fire Station Building Maintenance	CW	18	DPW	1,700,000	ONGOING	1,895,732	ONGOING	1,175,613	300,000	303,901	City	Generator install at FS#5 and #21; Costruction 98% complete. Working on various station LED lighting upgrades.
Multiple	2308929/500272/500555	Fire Station Renovations	CW		DPW	16,200,000	16,200,000	8,789,989	7,410,011	7,806,877	-	355,097	City	Restroom renovations at four stations planned (FS #6, #8, #19 & # 21). Design completed for FS #6 and FS #8. Pre-bid meeting completed and waiting for contractor bids. Construction started at Station #6 with demo of existing restrooms. Fire Training Academy RestRoom Proj. initiated and awaiting the A/E proposal for design/CA services.
102336	7808105/500493	High School Athletic facilities	CW	13	RPS	N/A	2,658,438	2,658,438	-	2,574,434	-	-	City	
100200/104005	2308104/500228/500701	John Marshall Court Building Renovations	CW		DPW	19,088,000	ONGOING	6,332,778	ONGOING	5,121,621	250,000	1,183,672	City	HVAC - VAV Box and Controls Replacement Project 98% Complete. Security Assessment complete. Phase I Security Lobby Renovations Project: Design 100% complete; Construction in-progress.
100228	2308931/500261	Juvenile Detention Center	CW		DPW	4,360,003	ONGOING	3,560,003	ONGOING	3,027,691	220,000	566,513	City	Boiler Replacement Project complete. Fire Alarm Replacement Project complete. Detention Center New Security System Replacement - Construction in-progress. No Change.
Multiple	2308135/500231	Library Projects	CW		DPW	6,591,500	6,591,500	6,603,000	(11,500)	6,128,300	511,500	13,566	City	Roof repairs at seven branches completed. Assets management reports completed for all roof projects. The Special Collections Area HVAC project is complete and the asset management report is complete. The Restroom Renovations Proj. at the Main Library Branch is completed. The test and balance of the HVAC system is pending. The asset management report is pending receipt of all closeout documents and the accepted test and balance report. The restroom project is complete and the asset management report has been submitted.
Multiple	2308196/500273	Library Retrofit/Library Technology Upgrades & Renovations Program	CW		DPW	11,927,353	ONGOING	12,168,409	ONGOING	12,136,827	-	5,553	City	On 1/31/20, Procurement for the 2nd time has cancelled the RFP solicitation that was advertised for the Main Library Master Plan without making a contract award. A third new RFP is advertised and the pre-proposal conferences were held. The RFP for the Main Library masterplan is entering the negotiation phase with the selected firm.

City of Richmond, Virginia
Capital Improvement Plan FY2021-FY2025
Quarterly Report to Council - June 30, 2021

Project #	LFGS #/Award #	Project Name	Council District	FY Approved	Agency	#1 Original Cost Estimate (Back to 1st Request)	#2 Total Project Cost Estimate	#3 Life-to-Date Appropriations 06/30/21	#7 Remaining Need (Total Project Cost - Life to Date Appropriations)	#6 Life-to-Date Expenditures @ 06/30/21	FY2021 Appropriations/ Adopted Amendments/ Transfers @ 06/30/21	#5 FY2021 YTD Expenditures 07/01/20-06/30/21	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue Sharing)	Project Status/Comments
Multiple	2928750/500315/500562 501037	Major Bridge Improvements Program Major Building Maintenance	CW	21	DPW	-	ONGOING	27,154,762 974,688	ONGOING	8,095,735 75,813	2,000,000 974,688	410,098 75,813	City and Rev (Revenue Sharing)	(102320) Lynhaven Ave over Broad Rock Creek estimated cost \$1.1 million- Design 90% complete; (104249) Martin Luther King Bridge \$ 500,000- Design 95% Complete. Project on hold pending supplemental funds for construction [\$4 million]; (102876) Lombardy over CSX- estimated cost \$13.6 million- Design 5% Complete; (105917) East Richmond Road over Stoney Run, estimated cost \$ 1.8 million - Design 60% complete; (105918) East Richmond Road over Gillies Creek estimated cost \$1.8 million- Scoping; (104747) Riverside Drive over Rattlesnake Creek construction 99% complete; (106563) Hull Street over Manchester Canal scoping underway; (106562) Columbia St over Goodes Crk Replacement Scoping underway. Hull St over Manchester Canal design underway; E Richmond Rd bridges declare public necessity past CPC 04/19/21; Columbia St over Goodes Creek 60% plans.
Multiple	2308156C/500131	Major Building Renovations	CW		DPW	N/A	ONGOING	50,588,877	ONGOING	49,307,972	-	839,034		UPDATE CITY HALL ENTRANCE RAMP IN PROGRESS WITH COMPLETION AUGUST 2019. City Hall Ramps complete. Overhead Doors 100% complete. These are the projects currently in process through Procurement : 1. AIS City Hall Parking Decks Exhaust Fans (\$12,202.00) in Procurement. 10/02/2019 100% Complete. 2. Davis & Green 3rd Precinct Parking Deck LED Lighting Upgrade (\$21,486.00) in Procurement 09/10/2019 On Going Programming & Punch Out 3. Warwick Plumbing 3rd Precinct Inline Pumps Replacement (\$6,860.00) in Procurement 07/15/2019 100% Complete 4. Warwick Plumbing Main Library Air Compressor Replacement (\$27,614.00) in Procurement 07/30/2019 100% Complete 5. Bay Diesel 4th Precinct & Main Street Station Generator Omni Metrix Install (\$6,307.00) PO 20000000603 On Going 100% Complete
	501039	Major Parks Maintenance	CW	21	PRCF	ONGOING	ONGOING	500,000		38,084	500,000	38,084		Hopkins Road Transfer Station Upgrades. Fleet Maintenance Building Paint Booth. City Justice Center Fire Alarm.
101931	1308908/500432	Major Park Renovations	CW		PRCF	N/A	ONGOING	7,888,366	ONGOING	8,355,051	-	1,154,858	City	Numerous projects underway including roof/building repairs and upgrades at the Forest Hill Maintenance Building , Bryan Park restroom replacement, upgrades and renovations to the Byrd Park Round House and Blanton House, waterline relocation at Bryan to serve the Nature Center and restroom building to be renovated.
105953	500847	Manchester Courthouse	CW	19		2,745,000	ONGOING	900,000	ONGOING	121,524	300,000	15,694	City	Design 100% complete for Security System Replacement Project; new cameras, card readers, control room; Construction in-progress.
Multiple	2918122C/500427	Matching Funds For Federal /State Grants (VDOT)	CW		DPW	-	ONGOING	1,224,000	ONGOING	575,548	70,000	30,325	Match for Fed/State	This programs funds ineligible expenses and matching funds associated with federal and state grants such as TA, RS and other Federal programs. The Pedestrian Improvement HSIP match to be provided from this account.
Multiple	5008105C/500396 501040	Neighborhood in Bloom Neighborhood Park Maintenance	CW	21	HCD PRCF	N/A	ONGOING	6,001,125 500,000	ONGOING	5,300,259 38,084	100,000 500,000	16,247 38,084		HCD has completed infrastructure projects totaling \$5.2 million dollars to date. There are 3 additional projects that are under construction and have obligated funding in the amount of \$566,321.00. The remaining available funds in the amount of \$135,789 will be used for other infrastructure improvements.
101012	1308907/500222	Neighborhood Park Renovations	CW		PRCF	N/A	ONGOING	9,077,740	ONGOING	9,785,338	-	498,561	City	Installation of new equipment for the Yancy St. Playground near completion. Construction of an accessible route to Powhatan Playground completed. New playground equipment to be installed at Fonticello/Carter Jones Park in accordance with the master plan approved by the UDC in May 2020.
Multiple	2948186/500266	New Curb & Gutter Program - Urban Program	CW		DPW	N/A	ONGOING	2,228,000	ONGOING	398,967	-	445	State	Cutshaw Ave design 90% complete. Funds committed to existing project.
105739/105756 /105757/105758	500846	New School Construction	CW	19	DPW	195,000,000	ONGOING	150,000,000	ONGOING	138,229,657	-	25,446,880	City	Construction of three new schools is substantially complete. Will still have spending on Phase II site work and demolition of the two old elem schools over next 6 months.
Multiple	2948187/500337	New Sidewalk Program - Urban Program	CW		DPW	N/A	ONGOING	1,300,000	ONGOING	1,140,681	-	-	State	Terminal Avenue Phase II construction complete. Carnation Street Sidewalk funding gap being covered with this account.
	501044	New Traffic Control Signals (Federal)	CW	21	DPW	2,944,000	2,944,000	155,000		101,785	155,000	101,785		7/21/21 60% design completed. Waiting for Consultant to send the 90% plans.

City of Richmond, Virginia
Capital Improvement Plan FY2021-FY2025
Quarterly Report to Council - June 30, 2021

Project #	LFGS #/Award #	Project Name	Council District	FY Approved	Agency	#1 Original Cost Estimate (Back to 1st Request)	#2 Total Project Cost Estimate	#3 Life-to-Date Appropriations 06/30/21	#7 Remaining Need (Total Project Cost - Life to Date Appropriations)	#6 Life-to-Date Expenditures @ 06/30/21	FY2021 Appropriations/Adopted Amendments/Transfers @ 06/30/21	#5 FY2021 YTD Expenditures 07/01/20-06/30/21	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue Sharing)	Project Status/Comments
Multiple	2308799/500257	Oliver Hill Courts	CW	10	DPW	12,660,000	ONGOING	4,852,741	ONGOING	4,286,093	200,000	158,670	City	Active Shooter Detection System: Construction In-progress; Roof/Window water intrusion study complete; Interior and Exterior LED Lighting Replacement complete; Card Access system replacement Complete.
100486	1308115/500194	Parks and Recreation Building Maintenance	CW		PRCF	N/A	ONGOING	6,659,801	ONGOING	6,547,641	250,000	440,158	City	Randolph gym floor replacement project completed in Dec 2020 as well as painting of the gymnasium and upgraded interior lighting. New retractable bleachers will also be installed. Roof repairs underway at Humphrey Calder and Pine Camp Community Centers.
	500938/500939	Pedestrian Safety Improvements with HAWK	CW	20	DPW	906,000	906,000	1,040,000	(134,000)	319,960	800,000	251,278	FED	7/21/21 In advertisement. Bids will be open 8/11/2021. GO Bonds Portion: Under Construction, Equipment Ordered.- 4/26/2021. 7-23-2021: GO Bond Portion: Construction completed
105183/107190/106831	500790 / 500796	Pedestrian Safety Improvements at Signalized Intersections on Federal and State Routes (HSIP)	CW	18	DPW	3,453,000	5,623,000	4,293,000	1,330,000	3,040,912	515,000	134,397	FED	7/21/21 - Project 107190 waiting for the 100% drawings and start requesting VDOT authorization for advertisement. Project 106831 will need to be readvertise by the 5th time since no bidders responded to the solicitation.
104689/101525	1308131/500328	Percent for the Arts	CW		PDR	N/A	ONGOING	2,587,248	ONGOING	1,253,380	250,000	-	City	The Planning Commission unanimously approved the PAC Work Plan for FY21-FY22 on 7/6/2020; approved projects include Hillside Court Playground, Southside Community Center Skate Park, City Gardens Amenity, Fulton Memorial Park, Shockoe Bottom/Storm Drain Management, Westover Hills Placemaking, a Monument Ave Initiative (undefined); all seven projects together total \$1.34M.
104674	500719	Police Equestrian Community Center	CW	17	DPW	1,495,559	1,495,559	1,495,559	-	211,761	-	2,653	City	Bids received on Nov. 8, 2018 exceeded the project budget. Additional private funding has been identified. Bids documents are updated for current building code changes. The MOU is being drafted that will go out to the donor for review and acceptance. The agreement has been sent back to legal with the donors comments.
104583	500702	Police Headquarters Building	CW		DPW	2,445,000	2,445,000	1,745,000	700,000	1,451,858	155,000	248,518	City	Chiller and Cooling Tower Replacement - Construction complete. Boiler Replacement Project Construction complete. Police HQ Parking Concrete Deck Renovations and Lighting Upgrade Design project complete date Fall of 2019. LED Lights under construction. On Going Programming & Punch Out
104585	500703	Police Training Academy Building	CW		DPW	1,229,000	1,229,000	1,229,000	-	1,178,909	-	70,485	City	Parking Deck Structural Beams Replacement/Repairs; Construction Complete; Closeout in progress. Gymnasium Floor Replacement Construction In-Progress.
100219	2308239/500248/501032	RAA Buildings and Property Improvements	CW	13	DPW	1,560,000	1,950,000	1,950,000	-	1,181,238	-	7,533	City	No additional funding provided in the FY-20 CIP budget for construction of the canopies. No Change.
	500922	Replacement of Fire Station 12	CW	21	FIRE	8,302,233	8,302,233	2,950,000		481,685	2,400,000	481,685		Design work is over 95% completed. The station project has been presented to the community. The project has approvals from Urban Design Commission, Board of Zoning and Appeals, and Planning Commission. The Arts Commission is doing preliminary reviews. The FY22 Budget added funding to complete the project.
106685	500924	Revenue Administration System Replacement	CW		Finance	3,100,000	3,100,000	3,100,000	-	1,381,037	-	1,108,490	City	First rollout of the RAS System is anticipated for November 2021 with BPOL and ALM, and then every quarter thereafter until all has been completed. Current encumbrances = \$516,578.
101848/104408	500420	Richmond Fiber Optics Network System	CW	14	DPW	1,500,000	3,000,000	1,625,000	1,375,000	1,302,361	125,000	7,610		7/21/21 NTP was issued to the RSS Phase III. Some dark fiber optic cable will be installed as part of the RSS Phase III.
104128	500636	Richmond Signal System Improvements West-North (CMAQ)	CW		DPW	6,312,000	6,312,000	6,194,000	118,000	1,013,945	-	5,655	FED	7/21/21 NTP was issued to start CN by 8/2/2021.
101526	2108132/500329	Riverfront Plan Implementation	CW	13	PDR	962,500	100,000,000	12,903,919	87,096,081	12,816,514	-	13,807	City and Revenue Sharing	Conceptual planning with Hargreaves on Missing Link is essentially complete. Public meeting held on 12/11/19 and stakeholder meeting also on 12/11/19. 2 options identified and discussed w/public and City officials. Remaining item is to get conceptual approval from UDC/Planning Commission.
	501041	Riverview Cemetery Expansion	CW	21	PRCF	948,026	948,026	948,026		9,800	948,026	9,800		
105219	500792	Roadway Conversions for Bike Infrastructure (Road Diet) (HSIP)	CW	18	DPW	N/A	ONGOING	1,502,000	ONGOING	1,376,122	-	620,975	FED	Started construction in March 2020, anticipate completion by December 2020.
Multiple	2908135/500421	Safety Improvement Contingency	CW		DPW	N/A	ONGOING	504,406	ONGOING	324,151	50,000	-		This account is used to cover underfunded HSIP projects ineligible to obtain additional federal dollars. No comments.
102336	7808103/500495	School ADA Compliance	CW	13	RPS	N/A	ONGOING	23,174,720	ONGOING	20,119,511	2,702,003	340,984	City	Invoices pending payment \$61.6K which will be captured within the 4th Qtr CIP Report. Funds encumbered in the amount of \$47.5K for upcoming projects.

City of Richmond, Virginia
Capital Improvement Plan FY2021-FY2025
Quarterly Report to Council - June 30, 2021

Project #	LFGS #/Award #	Project Name	Council District	FY Approved	Agency	#1 Original Cost Estimate (Back to 1st Request)	#2 Total Project Cost Estimate	#3 Life-to-Date Appropriations 06/30/21	#7 Remaining Need (Total Project Cost - Life to Date Appropriations)	#6 Life-to-Date Expenditures @ 06/30/21	FY2021 Appropriations/ Adopted Amendments/ Transfers @ 06/30/21	#5 FY2021 YTD Expenditures 07/01/20-06/30/21	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue Sharing)	Project Status/Comments
102336	2308198/500160	School CIP Planning & Construction	CW	13	RPS	N/A	ONGOING	182,419,204	ONGOING	175,108,813	-	-	City	No activity this quarter
102336	7808111/500492/500840	School Capital Maintenance	CW	13	RPS	N/A	ONGOING	123,296,931	ONGOING	113,875,895	1,297,997	10,017,989	City	Invoices pending payment \$2.4M which will be captured within the 4th Qtr. CIP Report. Funds encumbered in the amount of \$4.3 M for upcoming projects.
Multiple	500950/500951	Semmes Ave. Forest Hill, Dundee Pedestrian Safety	CW	20	DPW	800,000	800,000	800,000		96,432	-	76,100	FED	Final Scoping underway, coordination with VDOT.
Multiple	2948188/500317	Sidewalk Improvement Program - Urban	CW		DPW	N/A	ONGOING	2,245,509	ONGOING	2,215,779	-	15,000	State	Additional locations to be assigned. Funds committed.
Multiple	2918516/500161/500162/500942	Sidewalk Projects program	CW		DPW	N/A	ONGOING	13,556,761	ONGOING	13,921,440	1,000,000	726,900	VDOT - Revenue Share	Sidewalk Packages #1 ,#2 and 3 are under construction.
Multiple	9741603/500090	Street Lighting - Special	CW		DPU	N/A	ONGOING	13,650,525	ONGOING	11,750,544	-	201,881		Various sidewalk projects underway. Project budget and expenditures being reconciled. FY20 \$900K allocation to advertised January 2020. Construction spring 2020. Activity pending project start.
Multiple	9741602/500087/500088/500089/500659	Street Lighting/General	CW		DPU	N/A	ONGOING	35,862,390	ONGOING	27,984,231	300,000	793,501	City	No comments
106056	500884	Street Lighting - LED Conversion	CW	18	DPU	N/A	ONGOING	3,120,203	ONGOING	1,921,465	700,000	1,661,672		The LED pilot project is in its testing and evaluation phase; five of the six evaluation areas have been installed with one area remaining to be installed tentatively by the end of June 2018; Evaluation and testing will last for several months during which time citizens and various group feedback will be analyzed and considered for selection of final hardware, its application, electric grid adaptation configuration and installation phasing. Citizen feedback information has been collected from various parties having seen and commented on the areas that have the LEDs installed. The pilot phase is being funded via prior O&M funds that were allocated for LED technology testing and evaluation. The consultant is in the process of completing the LED light pilot study report with it's findings.. The study of the electrical characteristics of the electric distribution grid impacts related to the use of LED technology has been completed and those findings will be included in the final report. A refresh of the most update LED lighting components and recommended vendors suppliers will also be provided with the final report. Tentative time-line for the report is end of first quarter 2019. LED fixtures and photometric ranges have been selected for replacement of the current HPFS standard cobrahead fixture. The Electric Utility is currently in the process of doing a small purchase based on the new LED specification to began rolling out LED lighting in selected power specific areas. The Electric Utility is currently awaiting the delivery of the first round of LED fixtures that have been ordered. Once fixtures have been delivered the Utility will began roll out as indicated in prior status report. As of this report, July 30th 2019, The Electric Utility has received 160 fixture of which 150 have been installed. The Utility is currently ordering another 130 to 150 fixtures to be installed in the next phase of power sensitive area replacements and monitoring it's impact on respective circuits and substation systems. This phase is estimated to be complete by the end of 2019 calendar year. The Electric Utility is currently working to install 7,500 LED fixtures by the end of calendar 21.
Multiple	2918128C/500290	Streets, Sidewalks, Alley Extensions and Improvements Program	CW			-	ONGOING	25,437,174	ONGOING	23,363,798	300,000	60,204	City	Completed emergency repairs on Huguenot Rd Bridge, Commerce Rd bridge, and Chimborazo Wall. Progress payments being processed. This program contains several adopted Council amendment projects.
100492	1308180C/500202	Swimming Pools Projects	CW		PRCF	N/A	ONGOING	7,117,300	ONGOING	5,420,951	250,000	66,159	City	A consultant has been selected to complete an assessment of aquatic facilities. New pumps purchased and installed at selected pools.
Multiple	500941/500961	Systematic Pedestrian Safety Improvements Phase III	CW	20	DPW	1,540,000	1,540,000	1,540,000		1,280,188	-	1,141,113	FED	Started construction in December 2020.
Multiple	106469	Systemic Sight Distance Improvements HSIP	CW	20	DPW	1,419,000	1,419,000	575,000		163,746	421,000	17,626	FED	7/21/21 Waiting for Procurement Services to award a contract.
Multiple	2908122C/500289/500358/500489/500229	Traffic Control Installations	CW		DPW	N/A	ONGOING	9,081,899	ONGOING	9,061,959	-	170,158	VDOT - Revenue Share	4-26-2021: Broad St & Hamilton St Signal Upgrade Closed Out. Broad St & Staples Mill Rd signal upgrade project to begin construction in Mid Fall 2021. 7-23-2021: Signal Poles ordered, Cabinet & Signal Equipment received, Soil Testing completed and awaiting foundation designs for Broad St & Staples Mill Rd signal upgrade.

City of Richmond, Virginia
Capital Improvement Plan FY2021-FY2025
Quarterly Report to Council - June 30, 2021

Project #	LFGS #/Award #	Project Name	Council District	FY Approved	Agency	#1 Original Cost Estimate (Back to 1st Request)	#2 Total Project Cost Estimate	#3 Life-to-Date Appropriations 06/30/21	#7 Remaining Need (Total Project Cost - Life to Date Appropriations)	#6 Life-to-Date Expenditures @ 06/30/21	FY2021 Appropriations/ Adopted Amendments/ Transfers @ 06/30/21	#5 FY2021 YTD Expenditures 07/01/20-06/30/21	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue Sharing)	Project Status/Comments		
Multiple	2948190/500347/500301	Traffic Control Modernization - Urban	CW		DPW	N/A	ONGOING	3,100,000	ONGOING	2,112,951	-	16,592	State/Federal	4-26-2021: Broad St & Hamilton St Signal Upgrade Closed Out. 2% City Funds - Remaining funds has been allocated to Broad St & Hamilton St Traffic Signal project; Construction completed Invoicing & closeout process. 2-9-2021 Due to insufficient funding in CIP Budget, transfer was needed to fund the replacement of signal poles which have been identified as failing in structural integrity. 7-23-2021 No Change		
	500944/500962	Traffic Signal Visibility Improvement HSIP	CW	20	DPW	ONGOING	ONGOING	1,310,000		109,310	1,075,000	1,899	FED	4-26-2021: Advertised March 2021. No bidders. Will be readvertised in Early Summer. 2-9-2021: Requested/Received authorization from VDOT		
106530/106544	500945	Transit Stop Access and Sidewalk Improvement	CW	20	DPW	960,000	960,000	960,000		181,478	594,000	77,658		Project is in 90% design Phase; design is complete; request for authorization to advertise submitted to VDOT; anticipate advertisement for bids May '21.		
Multiple	2918515/500286/500946/500986	Transportation Projects	CW		DPW	N/A	ONGOING	104,898,231	ONGOING	89,312,911	30,000,000	12,654,649	City	2021 Slurry program has completed 30.90 MLM. 2021 1 inch mill and overlay paving program has completed 30.40 MLM. 2021 2 inch mill and overlay program has completed 44.50 MLM. To maintain the City streets to a level of acceptance of a Pavement Condition Index (PCI) of 80 the City would have to allocate \$21,500,000 dollars per year and that is based on 2019 rates for paving. This does not include any inflation for the following years. Project budget and expenditures being reconciled.		
100801	0293102/500136/500164/500557	Vehicle Replacement Program (Fleet)	CW	12	DPW	N/A	ONGOING	45,220,611	ONGOING	40,081,689	4,867,332	6,809,325	City	This project allows for the purchase of replacement vehicles and equipment used to provide services throughout the City. As of June 30th, 2021, \$ 4,865,455 of the \$ 4,867,332 appropriated to DPW (Fleet) for FY21 was spent. To date, 78 of the 86 vehicles and pieces of equipment ordered for FY21 have arrived and been placed in service.		
Citywide Projects Subtotal:								363,409,121	243,447,009	1,031,023,263	102,003,292	882,924,372	90,003,920	79,383,327		
Capital Improvement Plan Sub-Total:										1,316,938,682	195,380,971	1,048,055,547	86,662,956	91,211,680		
1402		Gas Utility New Business	CW		DPU			332,675,207		261,986,491	11,720,000	4,144,267				
1403		Gas Utility System Replacement	CW		DPU			451,898,319		379,090,147	17,650,000	14,820,289				
1502		Water Distribution System Improvements	CW		DPU			280,798,907		233,408,393	23,751,000	14,182,947				
1503		Water Transmission Main Improvements	CW		DPU			132,596,169		63,302,131	1,133,000	1,210,239				
1590		Water Plant and Pumping Improvements	CW		DPU			424,434,175		252,744,784	34,153,000	1,862,636				
1940		Stormwater Facilities Improvements	CW		DPU			97,186,665		60,665,702	11,976,000	5,916,147				
1701		Wastewater Treatment	CW		DPU			235,992,499		171,319,115	7,681,500	3,717,873				
1780		City Floodwall	6		DPU			2,216,000		-	-	-				
1760		Wastewater Sanitary Sewer Upgrades	CW		DPU			442,606,574		299,102,686	39,465,000	15,543,852				
1750		Wastewater Combined Sewer Overflow	CW		DPU			316,127,760		218,274,039	49,502,000	2,749,260				
Public Utilities Total:								2,716,532,275		1,939,893,487	197,031,500	64,147,508				
Capital Improvement Plan Total:								4,033,470,957		2,987,949,034	283,694,456	155,359,188				
STORMWATER PROJECT DETAIL																
1940		Emergency CIP projects	CW	11	DPU			7,616,192		8,999,896	1,000,000	761,641				
1940		Other Citywide Drainage projects	CW	11	DPU			84,070,473		47,546,296	10,976,000	5,154,506				
105106	1940	Stormwater Service Vehicles			DPU			5,500,000		4,119,509	-	-		Established a project in RAPIDS for an initial purchase of (14) New & (5) Replacement Service Vehicles: To date we have received: 2 slope mowers, 3 New Tandem Dump Trucks, 4 Single Axle Dump Trucks, 2 two new sewer vector trucks, 1 SUV, 3 utility body vehicles and 2 pickup trucks. DPU SW are still acquiring several pieces of construction equipment to include (3) excavators w/ trailers, (1) Ford Transit vehicle for Outreach and Education and (2) additional pickups/ SUV's. We anticipate these items to be delivered in early FY22 at the latest.		
Citywide Project Total:								97,186,665		60,665,702	11,976,000	5,916,147				
Total Stormwater Utility								97,186,665		60,665,702	11,976,000	5,916,147				

City of Richmond, Virginia
Capital Improvement Plan FY2021-FY2025
Quarterly Report to Council - June 30, 2021

Project #	LFGS #/Award #	Project Name	Council District	FY Approved	Agency	#1 Original Cost Estimate (Back to 1st Request)	#2 Total Project Cost Estimate	#3 Life-to-Date Appropriations 06/30/21	#7 Remaining Need (Total Project Cost - Life to Date Appropriations)	#6 Life-to-Date Expenditures @ 06/30/21	FY2021 Appropriations/ Adopted Amendments/ Transfers @ 06/30/21	#5 FY2021 YTD Expenditures 07/01/20-06/30/21	#4 Funding Source: FED (Federal), ST (State), P (Private), City and Rev (Revenue Sharing)	Project Status/Comments
Agency Contact Listing														
Agency	Contact													
DEC	Stephen Willoughby													
DED	Leonard Sledge													
DPW	Bobby Vincent													
DPU	Alfred Scott													
Finance	Sheila White													
Fire	Chief Melvin Carter													
HCD	Sherill Hampton													
PDR	Kevin Vonck													
PRCF	Chris Frelke													
RPD	Chief Gerald Smith													
RPS	Jason Kamras													