



# Richmond Department of Public Works

## Completed Projects 7/1/2017 to 6/30/2020

COUNCIL DISTRICT

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
	chimborazo wall repair	City		fix the erosion at the chimborazo park retaining wall be regrading and repair tie back and install additional panels for the wall and provide new drainage plans .	11/1/2018	\$140,000.00	\$220,000.00
5/8/2017	1000 West Avenue Sidewalk	City		Repair of Brick Sidewalk.	7/10/2017	\$60,000.00	\$45,000.00
<b>TOTAL:</b>						<b>\$200,000.00</b>	<b>\$265,000.00</b>

COUNCIL DISTRICT

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
7/15/2013	Grove, Libbie and Patterson Corridor Public Improvements -phase I	City		To implement streetscape improvements by adding roadway improvements, such as traffic calming, landscape, pedestrain facilities and oramental lighting along	11/15/2018	\$375,000.00	\$396,654.00
6/5/2017	Traffic Calming Improvements at Dorset Rd	VDOT-Revenue		Traffic circles installation at the intersections of Dorset rd and Ferguson Ln and Welford Ave. CD 8 . Project # 104767.	9/22/2017	\$80,000.00 (Program)	\$35,284.39

11/13/2017	Traffic Calming Improvements on Granite Ave	VDOT-Revenue		Splitters and Speed table on Granite Ave between Grove Ave and Patterson Ave. PD - 3, CD - 1.	3/23/2018	\$120,000.00 (Program)	\$54,105.00
4/23/2018	Grove Avenue @ Three Chopt Road Signal Upgrade	VDOT-Revenue		Replacing span-wire & pedestal mounted signals heads w/ mast arms & signal indicators, ped countdowns, detection, conduit, j boxes, foundations, hc ramps,	11/1/2018	\$169,845.02	\$151,256.93
7/29/2019	New Signal - Grove Ave & Maple Ave	City		Installing signals heads w/ mast arms, ped countdowns, detection, conduit, j -boxes, foundations, cabinet, wheelchair ramps, cables, signs, minor sidewalk repair mods,	2/20/2020	\$349,520.00	\$264,586.24
7/29/2019	Signal Upgrade @ Grove Ave and Libbie Ave	City		Replacing dilapidated signal poles, with new poles, signals heads w/ mast arms & signal indicators, ped countdowns, hc ramps, loops, conduit, j- boxes,	4/14/2020	\$380,000.00	\$309,895.40
<b>TOTAL:</b>						\$1,474,365.02	\$1,211,781.96

COUNCIL DISTRICT

1&2

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
11/15/2017	Mary Munford and William Fox Elementary School Safe Routes to school- sidewalk project	FED-TA		infrastructure improvements to the adjacent streets within 1/2 mile radius of schools. Consists of sidewalk, ADA ramps, and curb repairs. Award # 500709	1/15/2019	\$400,000.00	\$354,931.00
<b>TOTAL:</b>						\$400,000.00	\$354,931.00

COUNCIL DISTRICT

1,2,4,5,6

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
------------	---------	--------	------	---------------	-------------	--------------	---------------

10/28/2013	Citywide Traffic Control - Revenue Sharing	VDOT-Revenue		Replacing pedestal mounted signals heads w/ mast arms & signal indicators, ped countdowns, hc ramps, loops, conduit, junction boxes, foundations, cables, signs,	10/2/2017	\$535,075.34	\$496,536.75
<b>TOTAL:</b>						\$535,075.34	\$496,536.75

COUNCIL DISTRICT

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
8/6/2019	Traffic Calming Improvements - Group 2	VDOT-Revenue		Project 105373 - Chokers on Main St, speed table on Honaker Ave, circles on Columbia St, circle improvements on Meadowbridge Rd and 1st Ave; Splitters	6/17/2019	\$240,000.00 (Program)	\$23,855.00
<b>TOTAL:</b>						\$240,000.00	\$23,855.00

COUNCIL DISTRICT

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
11/15/2017	Forest Hill Ave. Sidewalk	City		installation of sidewalk and handicap ramps along east side of Forest Hill Avenue from Stony Point Road to Huguenot Road.	1/15/2019	\$180,000.00	\$202,059.00
5/24/2018	Traffic Calming - Bliley Road Splitters	City		The project includes installation of two splitters at Bliley Road and Riverside Heights Dr. Project Number 105301. City funds only - City Council Amendments for	12/4/2018	\$115,000.00	\$175,515.00
10/22/2018	New Signal - Forest Hill Ave and Westover Dr	City		Installing signals heads w/ mast arms, ped countdowns, detection, conduit, j -boxes, foundations, cabinet, wheelchair ramps, cables, signs, minor sidewalk repair mods,	4/21/2019	\$250,000.00	\$194,840.16
<b>TOTAL:</b>						\$545,000.00	\$572,414.16

COUNCIL DISTRICT 4,5,6,8,9

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
1/31/2013	City Signal Systems South of James River	FED-CMAQ		Extend the Richmond Signal System to the south of the City.	10/10/2017	\$11,100,000.00	\$10,550,000.00
<b>TOTAL:</b>						<b>\$11,100,000.00</b>	<b>\$10,550,000.00</b>

COUNCIL DISTRICT 4,6,7

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
5/6/2019	Traffic Calming Improvements - Group 3	VDOT-Revenue		Project 105372 - Speed tables on: Southaven Rd, Lanvale Ave, Rennie Ave, Ladies Mile Rd and Kimrod Rd. Circle on: 48th St, and circle improvements on: 31st	9/13/2019	\$200,000.00 (Program)	\$23,502.00
<b>TOTAL:</b>						<b>\$200,000.00</b>	<b>\$23,502.00</b>

COUNCIL DISTRICT 5

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
3/5/2015	Idlewood Avenue, Grayland Avenue, RMA on-ramp - Modern Roundabout	R/S, City, VCU		This project will install a modern roundabout at the convergence of Idlewood Ave, Grayland Ave, and the RMA Ramp.	3/28/2018	\$880,000.00	\$866,717.99
5/15/2015	Grayland Ave- Bike Improvements Project	VDOT-Revenue		Install bike lane Westbound and sharrow markings Eastbound.	11/30/2018	\$250,000.00	\$238,517.00

5/20/2019	New Signal - S. Addison St & W Cary St	City		Installing signals heads w/ mast arms, ped countdowns, detection, conduit, j -boxes, foundations, cabinet, hc ramp cables, signs, minor sidewalk repair mods,	10/8/2019	\$250,000.00	\$192,930.73
<b>TOTAL:</b>						<b>\$1,380,000.00</b>	<b>\$1,298,165.72</b>

COUNCIL DISTRICT

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
4/30/2016	Franklin Street Streetscape - 14th to 15th, City#: 104240	VDOT-Revenue		Streetscape: pedestrian lights north side, tree wells and trees, conduits for TED and communications.	9/7/2017	\$300,000.00	\$185,859.00
9/15/2017	Franklin Street Bike Lanes	TA / CIP		Franklin Street Bike Lanes: N. Pine Street and N. 9th Street	6/8/2018	\$395,000.00	\$393,788.00
<b>TOTAL:</b>						<b>\$695,000.00</b>	<b>\$579,647.00</b>

COUNCIL DISTRICT

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
9/15/2014	NIB - Church Hill North Model Housing Block	City		install curb and gutter, sidewalk on one side of T St. from Nine Mile Rd. to 28th St., construct a new alley from T St. to S St.	3/20/2018	\$500,000.00	\$429,384.00
7/5/2016	New Signal Installation - Nicholson St @ Williamsburg Ave	VDOT-Revenue		Installation of mast arms & signal indicators, ped countdowns, hc ramps, detection, conduit, junction boxes, foundations, cables, signs, minor sidewalk	12/16/2017	\$250,000.00	\$138,312.10

1/2/2017	Route 5 VDOT bridge replacement project over Norfolk southern	FED-SIP		Route 5 bridge replacement Project over Norfolk southern. This is VDOT bridge project administered by COR. VDOT UPC # 107867 it is Project administered	8/15/2017	\$3,900,000.00	\$3,900,000.00
4/1/2017	East River front Transportation Improvement Project	VDOT-Revenue		relocation of Dock street from Pear street to peeclosure ble street constructing roundabout at the intersection of main street to provide access above the 100 year	6/6/2018	\$13,640,301.00	\$11,542,000.00
4/15/2019	Fire Station #8 Emergency Signal on Williamsburg Road	CD		Install Signal	6/26/2019	\$161,424.00	\$146,638.75
<b>TOTAL:</b>						\$18,451,725.00	\$16,156,334.85

COUNCIL DISTRICT

8

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
8/1/2016	TERMINAL AVENUE SIDEWALK IMPROVEMENTS	City		Install sidewalk on the south side of Terminal Avenue from the 3000 block of Belt Blvd to 2801 Terminal Avenue.	3/1/2018	\$400,000.00	\$400,000.00
<b>TOTAL:</b>						\$400,000.00	\$400,000.00

COUNCIL DISTRICT

MULTI

START DATE	PROJECT	SOURCE	PLAN	SCOPE OF WORK	FINISH DATE	TOTAL BUDGET	SPENT TO DATE
1/16/2017	Traffic calming Improvements - Speed tables on Seminary Ave, St Christopher Rd and Clarence Ave	VDOT-Revenue		Speed tables installation on Seminary Ave, St. Christopher Rd and Clarence St. CD 4 and 1. Project no. 104394	7/10/2017	\$130,000.00 (Program)	\$85,317.00

9/17/2018	Pedestrian Improvements at Signalized Intersections Project	FED-SIP	This project focuses on the signalized intersections, such as calculating pedestrian LOS, traffic signal retiming, enhanced crosswalks markings, pedestrian	11/7/2019	\$3,452,500.00	\$3,318,690.00
				<b>TOTAL:</b>	\$3,582,500.00	\$3,404,007.00