Foundation Inspection Report



Department of Planning & Development Review, Bureau of Permits and Inspections 900 East Broad Street, Room 108 Richmond, Virginia 23219 Office: (804) 646-4169

https://www.rva.gov/planning-development-review/permits-and-inspections (Report to be completed in its entirety by a Professional Structural Engineer licensed in the Commonwealth of Virginia)

Job Address:		Permit #:		
Owner:		General Contractor:		
Date of Inspection:	Are permit(s) a	and approved City plans on-site?	Yes	No
Setbacks (Foundation(s))				
Does Location (Foundation) Comply with the Survey Pl	lat? Yes	No		
What is the distance from the foundation wall to the property line?	Describe a	ny corrective measures taken:		
Foundation CMU/Wood				
Access door per IRC R408.4: Yes No		Vapor retarder in place per IRC R408.3: Yes No		
Anchor Bolts per IRC R403.1.6.1: Yes No		Drainage per IRC R405.1: Yes No		
Vents per IRC R408.1: Yes No		Foundation CMU/Brick per approved plans: Yes No		
Waterproofing per IRC R406.1: Yes No		CMU fully grouted: Yes No		
Clear of debris per IRC R408.5: Yes No		Finished grade per IRC R408.6: Yes No		
What is the footing projection:				
Foundation Walls (Concrete)				
Forms installed and reinforced steel in place prior to co	ncrete foundat	ion walls being poured? Yes	No	
Anchor bolts per IRC R403.1.6.1: Yes No		Waterproofing per IRC R406.1: Yes No		
Clearance of rebar to form per IRC:				
Condition Crawl Space				
Vapor retarder in place per IRC R408.3: Yes No		Finished grade per IRC R408.6: Yes No		
Clear of debris per IRC R408.5: Yes No		Access door per IRC R408.4: Yes No		
Third Party Inspector's Information				
Engineer's Firm:				
Inspector:				
Date of Report:				
In my professional opinion, the footings were constructed in a documents approved by the City of Richmond and the Virgini Code. Any discrepancies were brought to the attention of the	ia Uniform State	ewide Building	l and Sig	gnature

CITY OF RICHMOND - FOR OFFICIAL USE ONLY

Received By:

Date: